

UTILITY WISE REPORT INDICATING STATUS OF CONSTRUCTION OF SUB-STATIONS (220 KV & ABOVE) VIS-A-VIS PROGRAMME DURING 2011-2012

As on 31-MAR-2012

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DVC

1	Dhanbad (2x150)	220/132	300		100%	100%	100%	95%	0	MAR-09	MAR-12	Erection work in progress.
2	Dhanbad (2x80)	220/33	160		100%	100%	100%	100%	80		JUN-11	80 MVA transformer commissioned 6/11
3	Girdih (2x80)	220/33	160		100%	90%	85%	80%	0		MAR-12	Erection in progress.
4	Giridih (2x150)	220/132	300		100%	90%	85%	60%	0	OCT-10	MAR-12	Erection in progress.
5	Koderma (2x150)	220/132	320		100%	100%	100%	100%	320		MAR-12	Commissioned 3/12.
6	Koderma (2x80)	220/33	160		100%	100%	100%	100%	160		MAR-12	Commissioned 3/12.
7	Gola (2x80MVA)	220/132	160		0%	0%	0%	0%	0	JUN-11	JUN-12	Order placed on 24-11-09. Initial drawing and design documents submitted. The site could not be taken under possession by DVC. The matter is subjudice at Hon'ble High Court of Jharkhand due to filing of case by land losers against Govt. of Jharkhand.DVC Board has approved compensation formula for out of court settlement with land losers for getting possession of land.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schedule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PGCIL

8	Jhatikara	765/400	4x1500		100%	80%	80%	75%	0		JUN-12	Award placed in Sep'09. Engg. civil works & erection in progress.
9	Meerut (Aug.)	765/400	2x1500		100%	80%	80%	75%	0		JUN-12	Engg., civil works & erection under progress.
10	Moga (Aug.)	765/400	2x1500		100%	100%	90%	82%	0		MAR-12	Award placed in Nov'09. Engg., civil works & erection under progress.
11	Bhiwani. S/S	765/400	2x1000		100%	70%	55%	38%	0		MAY-12	Award placed in Dec'09. Supply, civil works & erection under progress. Delay in commencement of works due to delay in land acquisition. Completion expected to be delayed.
12	Bhiwani. S/S	400/220	2x315		100%	70%	55%	38%	0		MAY-12	Award placed in Dec'09. Engg. supply, civil works & erection under progress. Delay in commencement of works due to delay in S/S land. Completion expected to be delayed.
13	GIS Pooling Station near Chamera-II HEP	400/220	630		100%	100%	100%	100%	630		AUG-11	Commissioned 8/11.
14	Agra Aug.	765/400	2x1500		100%	65%	80%	50%	0	AUG-12	AUG-12	Engg., civil works & erection under progress. Completion affected due to delay in land acquisition.
15	Balia S/S (2nd Trf.)	765/400	1500		100%	100%	100%	100%	1500		FEB-12	Sub station commissioned alongwith both ICT's in Feb'12.
16	Fatehpur	765/400	2x1500		100%	100%	100%	100%	3000		MAR-12	Commissioned 3/12.
17	Gaya	765/400	3000		100%	100%	100%	100%	3000		MAR-12	1st and 2nd Trf. Commissioned 3/12.
18	Lucknow (2nd Trf)	765/400	1500		100%	100%	100%	100%	1500		FEB-12	Sub station commissioned alongwith both ICT's in Feb'12.
19	Ranchi	765/400	2x1500		100%	7%	30%	0%	0	AUG-12	AUG-12	Completion likely to be delayed. Land acquired in May'11. Engg. & supply & civil works under progress.
20	Sasaram	765/400	2x1500		100%	45%	30%	0%	0	AUG-12	MAR-12	Engg., supply & civil works under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schedule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
21	Banka S/S	400/132	2x200		100%	0%	0%	0%	0		NOV-12	Award placed in Feb'11. Engg. in progress.
22	Bolangir	400/220	2x315		100%	30%	50%	0%	0		NOV-12	Award placed in July'10. Engg. supply & civil works under progress.
23	Chaibasa	400/220	2x315		0%	0%	0%	0%	0		NOV-12	Tendering under progress. Completion likely to be delayed . Land yet to be acquired.
24	Daltonganj	400/220	2x315		0%	0%	0%	0%	0		NOV-12	Tendering under progress. Completion likely to be delayed (ant. in Mar13). Land yet to be acquired.
25	Kenonjhar	400/220	2x315		100%	15%	25%	0%	0		NOV-12	Award placed in July'10. Engg., supply & civil works under progress.
26	Lakhisarai	400/132	2x200		0%	0%	0%	0%	0		NOV-12	Award placed in Feb'11. Engg. in progress.Land yet to be acquired.
27	Uttara	400/220	2x315		0%	0%	0%	0%	0		NOV-12	Tendering under progress. Completion likely to be delayed . Land yet to be acquired.
28	Extn. Siliguri S/Stn.	220/132	1x160		100%	0%	0%	0%	0		APR-13	Award paced in Aug'11.Engg. in progress.
29	Champa Pooling Station	765/400	6x1500		0%	0%	0%	0%	0		MAY-14	Award placed in Oct'11. Engg. in progress.
30	Raigarh Pooling Station (Near Tamnar)	765/400	3x1500		100%	0%	0%	0%	0		MAY-14	Award placed in Nov'11.Engg. in progress.Civil works commenced.
31	Raigarh Pooling Station	765/400	4x1500		100%	8%	0%	0%	0		AUG-13	Award placed in Aug'11.Engg. & civil works under progress.
32	Raipur Poolint Station	765/400	1500		100%	7%	0%	0%	0		AUG-13	Award placed in Aug'11. Engg. & civil works under progress.
33	Kozhikode S/Stn. (2x315)	400/220	630		100%	100%	100%	95%	0	DEC-07	MAR-13	Completion matching with line.
34	Muvattapuzha s/s (2 nd ICT)	400/220	1x315		100%	100%	100%	100%	315		NOV-11	ICT-II commissioned in Nov'11.
35	Aurangabad S/S	400/220	630		100%	0%	0%	0%	0	OCT-12	AUG-13	Award placed in Dec'11.Engg. in progress.
36	Bachchau S/S	400/220	630		100%	100%	100%	100%	630		AUG-11	Ready for commissioning 8/11.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schedule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
37	Navsari GIS	400/220	630		100%	80%	100%	95%	0	OCT-12	MAR-12	Award placed in July'09. Works in progress.
38	Misa (2nd ICT)	400/220	315		100%	95%	88%	65%	0		FEB-12	Engg., supply, civil works & erection under progress. Xmer in transit.
39	Gurgaon GIS S/Stn. (2nd ICT)	400/220	315		100%	100%	100%	100%	315	JUL-09	MAR-12	ICT-II commissioned in Jan'12.
40	Extn.Patiala	400/220	500		100%	100%	100%	100%	500		JUL-11	Commissioned 7/11.
41	Manesar (GIS)	400/220	2x500		100%	90%	90%	80%	0		MAR-12	Engg. civil works & erection under progress. Completion matching with line.
42	Bagpat (GIS) S/S	400/220	2x500		100%	0%	0%	0%	0		MAR-13	Engg. in progress. Completion delayed due to land acquisition.
43	Kotputli	400/220	2x315		100%	0%	0%	0%	0		DEC-12	Engg. in progress. Completion delayed due to land acquisition (ant. in Dec'12)
44	Neemrana (2nd Trf.)	400/220	500		100%	100%	100%	100%	500		MAR-12	Commissioned 3/12.
45	Dehradun	400/220	2x315		100%	0%	0%	0%	0		DEC-12	Engg. in progress. Completion delayed due to land acquisition.
46	Extn. Bahadurgarh	400/220	500		100%	100%	100%	100%	500		OCT-11	ICT charged in Oct'11
47	Lucknow Extn.	400/220	500		100%	100%	100%	100%	500		JAN-12	Commissioned in Jan'12
48	Wanpoh	400/220	2x315		100%	7%	0%	0%	0		JUL-13	Award placed in July'10. Engg. & civil works under progress. Land handed over in Dec'10.
49	Bareilly (With 125 MVAR Reactor)	765/400	2x1500		0%	0%	0%	0%	0		APR-13	Award placed in Oct'11 . Land under acquisition.
50	Hamirpur GIS (With 80 MVAR B. Reactor)	400/220	2x315		100%	7%	0%	0%	0		MAR-13	Award placed in Nov'10. Engg. & civil works under progress.
51	Samba (With 80 MVAR B. Reactor)	400/220	2x315		60%	0%	0%	0%	0		AUG-13	Award placed in May'11. Part Land hand-over in Dec'11. Acquisition of balance 40% land to be expedited.
52	Bhiwadi Extn.	400/22	315		100%	100%	100%	100%	315		MAR-13	Commissioned 315.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										
53	Jaipur (South)	400/220	2x500		100%	70%	80%	60%	0	MAR-12		Civil, supply & erection works under progress.
54	Jind	400/220	2x315		0%	0%	0%	0%	0	MAR-13		Re-tendering under progress. Land acquisition delayed . Re-notification Section-4 again issued in June'11. Section-6 awaited.
55	Saharanpur	400/220	2x315		100%	15%	40%	0%	0	NOV-12		Award placed in Nov'10. Engg. supply & civil works under progress.
56	Shahajanpur	400/220	2x315		100%	10%	20%	0%	0	NOV-12		Award placed in Nov'10. Engg supply & civil works under progress.
57	Sohawal	400/220	2x315		100%	40%	60%	30%	0	NOV-12		Award placed in Aug'10. Engg., supply & civil works under progress.
58	Silchar (New)	400/220	2x200		100%	100%	100%	100%	400	MAR-12		Commissioned 3/12.
59	Mokokchung (New)	220/132	2x50		100%	0%	0%	0%	0	MAR-13		Engg. in progress.
60	Imphal S/S	132/33	2x50		100%	0%	0%	0%	0	MAR-13		Completion likely to be delayed.
61	Melriat S/S (Upgradable to 400 kV)	132/33	2x50		100%	5%	0%	0%	0	MAR-13		Engg. in progress. Civil works under progress.
62	Namsai S/S	132/33	2x15		100%	0%	0%	0%	0	JUN-13		Civil works commenced.
63	Roing S/S	132/33	2x15		100%	16%	10%	0%	0	JUN-12		Civil works & supply under progress
64	Tezu S/S	132/33	2x15		100%	10%	0%	0%	0	JUN-13		Civil works under progress
65	Aug. of 400 KV Agra S/Stn.	400/220	4x105		100%	0%	0%	0%	0	AUG-13		Completion matching with Gen.
66	Biswanath Chariyali Pooling Station	400/132	2x200		0%	0%	0%	0%	0	SEP-14		Award placed in Mar'11. Engg. in progress. Completion affected due to delayed in Lnd acquisition & award (ant. in Mar'14)
67	Bina. S/S	765/400	2x1000		100%	80%	95%	70%	0	DEC-12	DEC-12	Award placed in Mar'09. Engg. Supply, civil works & erection under progress.
68	Gwalior	765/400	2x1500		100%	30%	40%	10%	0	DEC-12	DEC-12	Award placed in Aug'10. Supply, Civil works & erection under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schedule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
69	Indore	765/400	2x1500		100%	40%	60%	10%	0	DEC-12	DEC-12	Award placed in Aug'10. Supply & Civil works under progress.
70	Satna	765/400	2x1000		100%	95%	97%	80%	0	DEC-12	JUN-13	Engg., supply, civil works & erection under progress.
71	Fatehpur Extn.	400/220	2x315		0%	0%	0%	null%	630		DEC-11	Extn. with Both ICT's commissioned in Dec'11.
72	Gaya Extn.	400/220	500+315		100%	100%	100%	100%	815	AUG-12	MAR-12	Both ICT's commissioned in Jan'12.
73	Balia (New) (1st Trf)	765/400	1500		100%	100%	100%	100%	1500		NOV-11	Commissioned 12/11.
74	Lucknow (New) (1st Trf)	765/400	1500		100%	100%	100%	100%	1500		DEC-11	Commissioned 12/11.
75	Wardha	765/400	2x1500		100%	100%	100%	100%	3000		FEB-12	Commissioned 02/12.
76	Wardha 3rdTrf	765/400	1500		100%	100%	100%	100%	1500		MAR-12	commissioned 3/12.
77	Neemrana (1st Trf.)	400/220	315		100%	100%	100%	0%	315		DEC-11	Commissioned 12/11.
78	Raebareli (POWERGRID)	220/132	100		100%	100%	100%	100%	100		SEP-11	Test charged in Sep'11.
79	Yelahanka (GIS)	400/220	2x500		100%	80%	80%	60%	0		JUN-12	Supply, civil works & erection under progress.
80	Chulliar	400/220	315		100%	100%	100%	100%	315	JUL-11	FEB-12	Commisisoned 02/12
81	Chulliar (2nd Trf.)	400/220	315		100%	100%	100%	0%	315		MAR-12	Commissioned 3/12.
82	Panchkula	400/220	2x315		100%	100%	100%	100%	630		FEB-12	Sub station commissioned alongwith both ICT's in Feb'12.
83	Sikar	400/220	2x315		100%	85%	75%	60%	315		AUG-12	Sub station commissioned alongwith ICT-I in Jan'12. Balance works under progress.
84	Sikar (2nd ICT)	400/220	315		100%	100%	100%	100%	315		MAR-12	Commissioned 3/12.
85	Bidadi (GIS) S/S	400/220	500		100%	100%	100%	100%	500		MAR-12	Commissioned 3/12.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schedule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
86	Jabalpur Pooling Station	765/400	2x1500		100%	0%	0%	0%	0		DEC-13	Award placed in July'11. Engg. in progress.
87	Kishanganj	400/220	2x315		0%	0%	0%	0%	0		JAN-13	"Award placed in Jun'10. Engg. in progress. * Land acquisition critical."
88	Rangpo (GIS)	400/220/132	6x105+3x100		0%	0%	0%	0%	0		NOV-13	Award Placed in Sep'11. Engg. in progress.
89	Angul Pooling Station. S/S	765/400	4x1500		0%	0%	0%	0%	0		MAR-13	Award placed in Mar'11. * Land acquisition critical.
90	Jharsuguda Pooling Station	765/400	2x1500		0%	0%	0%	0%	0		MAR-13	Award placed in Mar'11. * Land acquisition critical.
91	Vindhyachal Pooling Station	765/400	2x1500		0%	0%	0%	0%	0		NOV-12	Award placed in Feb'11. Completion affected due to land acquisition & encroachment.
92	Shujalpur(1st ICT)	400/220	315		100%	100%	100%	100%	315	JAN-11	DEC-11	Sub station charged (without ICT) alongwith LILO line in May'11. ICT-I test charged & commissioned in Sep'11. Balance works under progress.
93	Shujalpur(2nd ICT)	400/220	315		100%	100%	100%	0%	315		NOV-11	Commissioned 11/11.
94	Navi Mumbai (GIS)	400/220	630		100%	100%	98%	90%	0	SEP-10	MAR-13	Supply, civil works & erection under progress. Sub station to be completed matching with commissioning associated line.
95	Pune Extn.	400/220	315		100%	100%	100%	100%	315	NOV-10	OCT-11	Commissioned 10/11
96	Raipur Extn.	400/220	315		100%	100%	100%	100%	315	NOV-10	JUN-11	Commissioned 6/11.
97	Wardha Extn.	400/220	500		100%	100%	100%	0%	500		DEC-11	Commissioned in Dec'11.
98	WR Pooling Station near Sipat	765/400	2x1500		100%	100%	100%	100%	3000	FEB-12	MAR-12	Commissioned 3/12.
99	WR Pooling Station near Sipat (3rd ICT)	765/400	1x1500		100%	70%	60%	50%	0	FEB-12	MAR-12	Supply, civil works & erection under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schedule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

AEGCL

100	Kukurmara S/S	400/220	630		100%	20%	0%	0%	0	DEC-13	Civil works including the boundary wall , approach road,bridge,land development , site office etc. are in progress.Work order have been issued for supply and erection of 220 kV and 400 kV switch yard structures and stringing of buses in July 2011.
101	Kukumara S/S (2x50)	220/132	100		100%	15%	10%	0%	0	DEC-13	Drawing Design has been finalized. Preliminary civil works are in progress.
102	Panchgram (Aug.) S/S	132/33	50		100%	100%	100%	100%	50	DEC-11	Commissioned 12/11
103	Bongaigaon TPS SS (Aug.)	220/132	80		100%	100%	100%	100%	80	JAN-12	Commissioned 01/12.
104	Rangia S/S (2x100)	220/132	200		100%	10%	15%	0%	0	AUG-13	Work in Progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

APTRANSCO

105	Sattenapally	400/220	630		0%	10%	0%	0%	0	MAR-13		Works under progress.68Nos. out of 591 foundations completed.
106	Shankarapally	400/220	945		100%	70%	70%	70%	0	JUL-12		Works under progress.All 543 foundations completed, 616out of 644 structure erection completed and 232 out of 241 Nos. equipment erection completed.
107	Bellampally. S/S	220/132	2x100		100%	100%	100%	100%	100	OCT-08	JUL-11	100 MVA commissioned 7/11.
108	Brahmanakotkur	220/11	3x25		100%	100%	100%	100%	25	APR-11		25 MVA Commissioned 4/11.
109	Erragadda	220/132	3x160		0%	0%	0%	0%	0	SEP-12		Final Slab centering work under progress for Control Room and Module Room . 3/3 Nos. PTRs Plinths concreting completed.
110	Fabcity S/S	220/132	2x100		0%	0%	0%	0%	0	MAR-13		Site handed over on 27.05.2011 Excavation work under progress.12/241 foundations completed.
111	Fabcity S/S	220/33	2x50		0%	0%	0%	0%	0			Works under progress
112	Gaddamvaripalli	220/11	2x25		0%	0%	95%	95%	0			Works under progress.
113	Goddumarri	220/11	2x50		100%	0%	100%	95%	0			Works under progress.
114	Gunrock	220/132	2x160		0%	0%	0%	0%	0	MAR-12		All foundations,structure erections completed and 63/109 equipment erections completed.Earthing under progress
115	Hayathnagar	220/33	2x50		0%	0%	0%	0%	0	JUN-13		Leveling of site completed. 28/96 foundations completed. Retaining wall is also under progress.
116	Imliban (GIS)	220/132	2x160		100%	0%	0%	0%	0	SEP-12		Module room cellar floor slab laid. Control room columns raised up to tie beam level. 1 No. PTR plinth completed.
117	Jurala	220/13	2x100		100%	100%	100%	100%	200	MAR-12		Commissioned 3/12.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schedule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										
118	Kambalapadu	220/11	3x25		100%	100%	100%	100%	75		NOV-11	Commissioned 11/11.
119	Kondapuram	220/132	2x100		0%	0%	100%	100%	0			Works completed. Ready for charging.
120	Krishnagiri	220/11	3x25		100%	100%	100%	0%	75		DEC-11	commissioned 12/11.
121	Lakkasagaram	220/11	3x25		100%	100%	100%	0%	75		DEC-11	commissioned 12/11.
122	Malyala(3x31.5)	220/11	95		100%	100%	100%	100%	95		APR-11	Commissioned 4/11.
123	Manikonda S/S	220/132	2x100		0%	0%	0%	0%	0		DEC-12	Stay order issued by Hon'ble High Court on site for stopping of the work.Hence, the works stopped
124	Manikonda S/S	220/33	2x50		0%	0%	0%	0%	0		DEC-12	Leveling completed.Compound wall and retaining wall works under progress.Excavation of control room completed and stay order issued by Honourable High Court for stopping of the Works under progress.
125	Medaram	220/11	2x50		0%	0%	100%	100%	0			
126	Nagari	220/132	2x100+2x50		100%	100%	0%	0%	0		MAY-12	All works completed.Connected line works are under progress.
127	Nansuralla	220/11	3x25		100%	100%	100%	100%	75		JAN-12	Commissioned 01/12
128	Osmania University	220/132	2x100		0%	0%	0%	0%	0		SEP-12	Final Slab centering work under progress for Control Room and Module Room . 2/4 Nos. PTRs Plinths concreting completed.
129	Palamaneru	220/132	2x100		100%	100%	100%	100%	100	DEC-09	OCT-11	Commissioned 10/11
130	Rachagunneri	220/132	2x100		100%	95%	0%	0%	0		JUN-12	182/191 foundations completed and 221/221 structure erections completed.Control room works are under progress.
131	Regulapadu S/S	220/11	2x25		100%	100%	100%	100%	50		NOV-11	Commissioned 11/11.
132	Sadasivpet	220/132	2x100		0%	0%	0%	0%	0		SEP-12	Works under progress.Substation is charged from 132KV side.Chng of

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schedule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
133	Settipally	220/11	3x25		100%	100%	100%	100%	75		DEC-11	scope of line works due to 400KV Yeddumailaram evacuation lines.220KV line works are under progress. commissioned 12/11.
134	Thimmapuram	220/11	2x15		0%	0%	100%	100%	0			works under progress
135	Vemnur	220/11	2x50		0%	0%	80%	75%	0			Works under progress.
136	Yellanur	220/11	2x25		0%	0%	100%	100%	0			Works under progress

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

BSEB

137	Dehri (Aug.)	220/132	1x100		100%	100%	50%	50%	0	JAN-11	JUN-12	100 MVA transformer gave problem . could not be commissioned. Sent for repair.
138	Hazipur (2x100)	220/132	2x100		100%	90%	90%	90%	0	MAY-08	AUG-12	Work is progressing on all fronts.Except panel and cables, all material arrived.
139	Madhepura (2x100)	220/132	2x100		90%	60%	100%	50%	0	JAN-11	AUG-12	Work is progressing on all fronts. Part land required for construction of Sub-Station in 220 kV side has been received recently.
140	Muzaffarpur TPS (Kanti) (Aug.)	220/132	1x100		100%	100%	50%	50%	0	DEC-08	JUN-12	100 MVA transformer gave problem. Could not be commissioned. Sent for repair.
141	Sipara (Patna) (2x150)	220/132	2x150		100%	90%	100%	90%	0	MAY-08	APR-12	Works are being executed by PGCIL. Work is going on all fronts.In advance stage of completion.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schedule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

CSPTCL

142	NSPCL (2x315 MVA) ICT-II	400/220	630		100%	100%	100%	100%	0	OCT-07	NOV-11	Failed during S C test. Under repair.
143	Vishrampur S/S	220/132	1x160		100%	95%	100%	100%	0	APR-07	DEC-11	Work in progress
144	Raipur (2x315 MVA)	400/220	630		100%	100%	100%	100%	0	OCT-07	DEC-11	Testing & commissioning Work in progress
145	Barsoor. S/S	220/132	160		100%	100%	100%	100%	0		DEC-11	Installation of additional transformer . Transformer placed on plinth
146	Bemetara. S/S	220/132	160		100%	100%	100%	100%	160		AUG-11	Commissioned 8/11
147	Chhuri (Korba)	220/132	160		100%	5%	0%	0%	0		MAR-13	Order placed. Site handed over on 21/9/2011.work started
148	Kotmikala (Addl.)	220/132	100		100%	100%	100%	100%	100		JUL-11	Commissioned 7/11
149	Mungeli	220/132	160		100%	0%	0%	0%	0		MAR-12	Work awarded & site handed over on 24.11.2011
150	Saraipally	220/132	160		100%	50%	30%	30%	0		MAR-12	Work in progress.
151	Thelkadih S/S	220/132	160		100%	100%	100%	100%	160		MAR-12	Commissioned 3/12.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schedule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

DTL

152	Mundka (2nd ICT)	220/66	160		100%	90%	50%	30%	0		JUN-12	Transformer has been reached at site 28.03.12 after repairing and placed on plinth
153	Harsh Vihar GIS	400/220	3x315		73%	64%	82%	5%	0		MAY-12	A Part of land was under litigation. The Hon'ble Supreme Court of India has quashed the land acquisition vide its order dated 03.01.2012 and asked for fresh acquisition. GNCTD Delhi has issued notification for fresh acquisition of land.
154	Loni S/S (2x315)	400/220	630		73%	64%	82%	5%	0	DEC-10	MAY-12	(i) Contract awarded on 31.3.2010 with 18 months completion period. About 50% work has been completed, ETC of all Tr is in progress.
155	Electric Lane (GIS)	220/33	2x100		100%	100%	100%	100%	0	MAR-08	APR-12	Ready for commissioning. Electrical inspector clearance is awaited.
156	Harsh Vihar GIS	220/66	3x160		null%	null%	null%	0%	0		MAY-12	A Part of land under litigation
157	Rohini-II	220/66	2x160		100%	70%	85%	70%	null		SEP-12	Both Transformer erected. C/R Building is in finishing stage. Stringing of conductor on 220 kV side is completed. Balance work is in progress
158	Trauma Centre / AIIMS (GIS)	220/33	2x100		100%	100%	100%	100%	200	MAR-08	JAN-12	Commissioned 01/12.
159	Wazirpur (GIS)	220/33	2x100		100%	48%	35%	0%	0		DEC-12	Both transformer placed on foundation. Type testing of GIS in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schedule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ED- GOA

160	Cuncolim	220/33	3x50		100%	0%	0%	0%	0	DEC-10	MAR-12	Work order with IRCON. Due to prolonged monsoon upto Dec-10, work could not be taken up in time which has slipped the target date of completion.
161	New Verna	220/110	1x100		0%	0%	0%	0%	0		NOV-11	Administration and expenditure approval has been accorded on July 2010.
162	Ponda	220/110	100		100%	100%	100%	100%	100		MAY-11	Commissioned 5/11.
163	Tivim (3rd Trf.) (Aug.)	220/110	1x100		100%	0%	0%	0%	0		NOV-11	Work in progress.
164	Xeldem	220/110	100		100%	100%	100%	100%	100		MAY-11	Commissioned 5/11.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

GETCO

165	Dinod (Kosamba)(2nd Trf.)	400/220	315		100%	95%	100%	100%	315		JAN-12	commissioned 1/12
166	Halvad	400/220	315		100%	35%	45%	0%	0		JUN-12	Major equipments will be provided by GETCO. Price Bid opened for Erection and LOI issued for SCADA package
167	Rajkot (Hadala) ICT-II	400/220	1x315		100%	0%	0%	0%	0	MAR-08	DEC-11	
168	Achchalia (Aug.)	220/66	50		100%	100%	100%	100%	50		JUN-11	Commisisoned 6/11.
169	Bhachau (2x100)	220/66	200		0%	0%	0%	0%	0		MAR-13	
170	Bhatiya. S/S	220/132	4x100		100%	35%	0%	0%	0		SEP-12	Lol issued for turnkey package.
171	Bhutiya (Aug.)	220/66	50		100%	100%	100%	100%	50		JAN-12	commissioned 1/12.
172	Chandrapura(Aug.)	220/66	50		100%	100%	100%	100%	50		JAN-12	commissioned 1/12.
173	Deodor (Aug.)	220/66	1x50		100%	100%	100%	100%	50		SEP-11	Commissioned 9/11.
174	Dhasa(Aug.)	220/66	1x50		100%	100%	100%	100%	50		SEP-11	Commissioned 9/11.
175	Hadala(Aug.)	220/66	100		100%	100%	100%	100%	100		SEP-11	Commissioned 9/11.
176	Halvad (1x100)	220/66	100		0%	0%	0%	0%	0		FEB-13	
177	Jangrol (Aug.)	220/66	100		100%	100%	100%	100%	100		SEP-11	Commissioned 9/11.
178	Jarod	220/66	200		100%	30%	30%	0%	0		JUN-12	Estimeted to be approved.
179	Jasdan	220/132	200		100%	0%	0%	0%	0		MAR-12	Estimate yet to be approved.and also as land was not suitable so field office are conveyed to search for fresh land.
180	Kalawad	220/66	100		100%	0%	0%	0%	0		MAR-14	
181	Kangasiyali (2nd Trf.)	220/66	100		100%	100%	100%	0%	100		DEC-11	Commissioned 12/11.
182	Kangasiyalli	220/66	2x100		100%	100%	100%	100%	100	DEC-10	JUL-11	Commissioned 7/11.
183	Kosamba	220/66	1x100		100%	95%	100%	100%	0	MAR-08	MAR-12	
184	Lalpar	220/132	3x100		100%	100%	100%	90%	200		DEC-11	200 MVA ready for commissioning. 12/11.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
185	Lunawada	220/66	2x100		100%	72%	60%	20%	0		MAR-12	Work in progress.
186	Mokha (2x100)	220/66	200		0%	0%	0%	0%	0		FEB-13	
187	Nakhatrana (Aug.)	220/66	50		100%	100%	100%	100%	50		JUN-11	Commissioned 6/11
188	Popda	220/66	100		100%	0%	0%	0%	0		MAR-13	
189	Sadla	220/66	100		100%	35%	65%	0%	0		JUN-12	WIP
190	Sagapara (Aug.)	220/66	50		100%	100%	100%	100%	50		JAN-12	commissioned 1/12.
191	Saria	220/132	100		100%	35%	65%	0%	0		JUN-12	Retender is carried out for Erection package.LOI issued for SCADA package. Major equipments will be supplied by GETCO.
192	Shapur	220/132	300		100%	99%	100%	85%	0		MAR-12	WIP
193	Suva	220/66	2x100		100%	7%	0%	0%	0		OCT-12	Estimate under preparation
194	Tankara	220/66	100		100%	0%	0%	0%	0		MAR-14	
195	Vadala	220/66	100		100%	11%	0%	0%	0		MAR-13	WIP
196	Vadavi (Aug.)	220/66	50		100%	100%	100%	100%	50		JUN-11	Commissioned 6/11.
197	Vyankatpura	220/66	100		100%	7%	0%	0%	0		MAR-14	
198	Waghodid (Aug.)	220/66	100		100%	100%	100%	100%	100		SEP-11	Commissioned 9/11.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HPSEBL

199	Baddi (Addl.) 1x100 MVA	220/66	1x100		100%	80%	80%	50%	0	MAR-08	AUG-12	Trf received site.
-----	-------------------------	--------	-------	--	------	-----	-----	-----	---	--------	--------	--------------------

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

HVPNL

200	Deepalpur S/S	400/220	2x315		100%	100%	100%	0%	630	FEB-12	Commissioned 2/12.
201	Kabulpur S/S	400/220	2x315		100%	100%	100%	100%	630	FEB-12	Commissioned 2/12.
202	Deepalpur S/S	220/132	2x100		100%	100%	100%	100%	200	FEB-12	Commissioned 2/12.
203	Kabulpur S/S	220/132	2x100		100%	100%	100%	100%	200	FEB-12	Commissioned 2/12.
204	Dhanoda (Mohindergarh)	400/220	2x315		100%	41%	90%	70%	315	MAR-12	Commissioned on 29.03.2012
205	Nawada	400/200	2x315		100%	53%	85%	80%	null	MAY-12	Work in progress.
206	Nuhyawali (1st Trf)	400/220	315		100%	100%	100%	100%	315	JAN-12	Commissioned 01/12.
207	Nuhyawani (2nd & 3rd ICT)	400/220	2x315		100%	100%	100%	100%	630	FEB-12	Commissioned 02/12
208	A-5 Faridabad. S/S	220/66	100		100%	100%	100%	100%	100	FEB-12	Commissioned 2/12.
209	Badhana S/S	220/132	200		0%	0%	0%	0%	0		
210	Barhi S/S	220/132	200		0%	0%	0%	0%	0		
211	Batta S/S (1st Trf.)	220/132	100		100%	100%	100%	100%	100	JAN-12	Commissioned 1/12.
212	Batta S/S (2nd Trf.)	220/33	100		100%	100%	100%	100%	100	JAN-12	Commissioned 1/12.
213	Chhajpur S/S	220/132	200		100%	100%	100%	100%	200	OCT-11	Commissioned 10/11
214	Chormar S/S (1st Trf)	220/132	100		100%	100%	100%	100%	100	OCT-11	Commissioned 10/11
215	Chormar S/S (2nd Trf)	220/33	100		100%	100%	100%	0%	100	OCT-11	Commissioned 10/11
216	Dadhi Bana S/S (1st Trf.)	220/132	100		100%	30%	85%	70%	0	MAY-12	work is in progress
217	Dadhi Bana S/S (2nd Trf.)	220/33	100		100%	30%	85%	70%	0	MAY-12	work is in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schedule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
218	Daulatabad (Aug.)	220/66	100		0%	0%	0%	0%	0			
219	Dhanonda	220/132	100		100%	100%	100%	100%	100		NOV-11	commissioned 11/11.
220	Dharuhera (Mau) S/S (1st Trf)	220/66	200		100%	100%	100%	100%	200		OCT-11	Commissioned 10/11
221	Dharuhera (Mau) S/S (2nd Trf)	220/33	100		100%	100%	100%	100%	100		OCT-11	Commissioned 10/11
222	Gurgaon Sector - 33	220/66	200		0%	0%	0%	0%	0			
223	Gurgoan Sector -72	220/33	100		100%	100%	100%	100%	100		JUL-11	Commissioned 7/11.
224	HSIIDC Rai S/S	220/132	200		0%	0%	0%	0%	0			
225	Hukmawali S/S	220/132	100		0%	0%	0%	0%	0			
226	Hukmawali S/S	220/33	100		0%	0%	0%	0%	0		DEC-12	
227	IMT Manesar (Aug.)	220/66	1x100		100%	100%	100%	100%	100		DEC-11	Commissioned 12/11.
228	Isherwal (Aug.)	220/132	200		100%	100%	55%	50%	0		MAR-12	Work is in progress.
229	Kaul S/S	220/132	2x100		100%	98%	85%	75%	0		MAY-12	work is in progress.
230	Lula Ahir	220/33	100		100%	100%	100%	100%	100		OCT-11	Commissioned 10/11.
231	Masudpur	220/132	100		100%	100%	100%	100%	100		FEB-12	Commissioned 02/12
232	Mohana	220/132	100		100%	100%	100%	100%	100		FEB-12	Commissioned 2/12.
233	Mundh S/S	220/132	100		0%	0%	0%	0%	0			
234	Nawada (1x100)	220/33	100		100%	53%	85%	80%	0		MAY-12	Work is in progress.
235	Nawada (2x100)	220/66	200		100%	53%	85%	80%	0		MAY-12	Work is in progress.
236	Nuhiawali	220/132	2x100		100%	100%	100%	100%	100		JAN-12	100 MVA commissioned 1/12.
237	Nuna Majra (Aug.) S/S	220/132	100		100%	100%	100%	100%	100		JAN-12	Commissioned 1/12.
238	Palla (Aug.) S/S	220/66	100		100%	0%	95%	45%	0		APR-12	work is in progress

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schedule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
239	Panchgaon S/S	220/66	200		0%	0%	0%	0%	0			
240	Panchkul Sector- 32 S/S	220/66	200		0%	0%	0%	0%	0			
241	Raiwali S/S	220/66	200		100%	80%	85%	83%	0		MAY-12	work is in progress.
242	Rampur Kamboan S/S (1st Trf.)	220/66	100		100%	75%	95%	90%	0		APR-12	work is in progress
243	Rampur Kamboan S/S (2nd Trf.)	220/33	100		100%	75%	95%	90%	0		APR-12	work is in progress.
244	Rangala Rajpur (1st Trf)	220/66	1x100		100%	47%	90%	90%	null		MAY-12	Work is in progress
245	Rangala Rajpur (2nd Trf)	220/33	1x100		100%	47%	90%	80%	0		MAY-12	Work in progress
246	Rothak (Aug.) S/S	220/132	100		100%	100%	100%	100%	100		JAN-12	Commissioned 1/12.
247	Sagwan S/S (1st Trf.)	220/132	100		100%	50%	90%	69%	0		APR-12	work is in progress
248	Sagwan S/S (2nd Trf.)	220/33	100		100%	50%	90%	70%	0		APR-12	work is in progress
249	Samain S/S (1st Trf.)	220/132	1x100		100%	90%	90%	90%	0		APR-12	Work is in progress.
250	Samain S/S (2nd Trf.)	220/33	100		100%	90%	90%	90%	0		APR-12	work is in progress.
251	Sonta S/S	220/66	200		0%	0%	0%	0%	0			
252	Tepla Aug	220/132	2x100		100%	100%	100%	100%	0	JUN-09	JUN-09	commissiond on 08.03.2009

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schedule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JKPDD

253	Gramthong S/S	66/11	60		100%	50%	20%	0%	0		MAR-12	
254	Kargil S/S	66/11	60		100%	100%	100%	100%	60		DEC-11	Sub-stations has been charged successfully.
255	Khangral (Bodhkarbu)	66/11	60		100%	50%	0%	20%	0		MAR-12	
256	Mulbeck	66/11	60		0%	0%	0%	0%	100			
257	Sankoo S/S	66/11	60		100%	10%	0%	0%	0			Cutting/leveling of plot is in progress.
258	Alchi. S/S	66/11	60		100%	50%	30%	10%	0		MAR-12	Gantry foundation, protection work, erection and slab, and plaster of control room completed. Equipment and gentry structure in progress.
259	Bazgo	66/11	60		100%	50%	40%	0%	0		MAR-12	
260	Himya	66/11	60		100%	30%	0%	0%	0		MAR-12	
261	Khalsi	66/11	60		100%	50%	30%	0%	0		MAR-12	Work suspended due to want of RCE.
262	Kharu	66/11	60		100%	20%	0%	0%	0			Work suspended due to want of RCE.
263	Leh	66/11	60		100%	50%	30%	10%	0		MAR-12	Gantry foundation, protection work, erection and slab, plaster of control room completed, panel installation in progress.
264	Alusteng S/S	220/132	320		100%	30%	20%	10%	0	SEP-09	DEC-11	Transformers received.
265	Amargarh S/S	220/132	160		100%	100%	100%	100%	160		JAN-12	Commissioned 1/12.
266	Bishnah	220/132	2x160		100%	100%	100%	100%	320	MAR-09	JUL-11	Commissioned 7/11
267	Budgam	220/132	320		100%	100%	100%	100%	320		JAN-12	commissioned 1/12.
268	Mirbazar	220/132	320		100%	100%	100%	100%	320		JAN-12	commissioned 1/12.
269	Ramban (3x40)	220/132	120		100%	100%	100%	100%	120		JAN-12	commissioned 1/12.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
270	Ziankote	220/132	3x150		100%	0%	0%	0%	0	JUN-09	MAR-12	Work under prgress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

JSEB

271	Chaibasa	220/132	2x150		100%	0%	0%	0%	0	JUL-10	MAR-14	Land under development.due to poor progress of the working agency, the work is under the verge of cancellation.
-----	----------	---------	-------	--	------	----	----	----	---	--------	--------	---

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schedule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
KPTCL												
272	Hoody S/S	400/220	500		100%	40%	10%	10%	0	AUG-12		Site leveling work completed. Earth mat work completed. Work under progress.
273	Nelamangala (Addl. 3rd Trf.)	400/220	500		100%	65%	35%	20%	0	AUG-12		Levelling nearing completion, 220 kV tower erection completed. Cable duct under progress 400 Bays: Equipment foundation nearing completion.
274	A` station Compound (2nd ICT)	220/66	1x150		100%	100%	100%	100%	150	JUN-11		Commissioned 6/11.
275	Chikkmagalur S/S	220/66	200		100%	100%	100%	100%	200	NOV-11		Commissioned 11/11
276	DG Plant Yelahanka	220/66	2x150		100%	65%	100%	100%	0	MAR-12		Work under progress. Main drainage of BBMP to be deviated under persuasion with BBMP.
277	EPIP GIS S/S	220/66	2x150		100%	0%	0%	0%	0	AUG-12		Work under progress.
278	Halbarga (2x100)	220/110	200		100%	75%	90%	82%	0	JUN-12		Work under progress.
279	Jigani (2x150)	220/66	300		100%	50%	100%	100%	0	JUN-12		220 kV side: Levelling work under progress, cable trays to be fixed at 220 kV side, one no. CTR work pending.
280	Kushalanagara (2nd Trf.)	220/66	100		100%	100%	100%	100%	100	MAY-11		Commissioned 5/11.
281	M.K. Hubli (2 nd Trf)	220/110	100		100%	100%	100%	100%	100	DEC-11		Commissioned 12/11.
282	MSEZ S/S	220/110	2x100		100%	0%	0%	0%	0	DEC-12		Preliminary work under progress.
283	Neelagunda S/S	220/66	200		100%	15%	40%	30%	0	JUN-12		Work under progress.
284	Nimhans S/s	220/66	300		100%	100%	100%	100%	0	MAY-12		Station work completed. Testing to be done.
285	Ramanagar(Kothipura) (2nd ICT)	220/66	1x100		100%	100%	100%	100%	0	DEC-12		Line not ready
286	Somanahalli (Addl.)	220/66	100		100%	100%	100%	100%	100	MAR-12		Commissioned 3/12.
287	Vikas Tech Park (2x150)	220/66	300		100%	90%	95%	90%	0	AUG-12		All tower foundation work completed.Cable laying work under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

KSEB

288	Madakkathara (3rd Trf.)S/S	400/220	315		100%	10%	20%	0%	0		DEC-12	
289	Kattakkada (New)	220/110	200		100%	100%	100%	90%	0		JUN-12	
290	Punnapra	220/110	2x100		100%	100%	100%	99%	0	JUN-07	JUN-12	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schedule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MPPTCL

291	Ashta New S/S	400/220	630		100%	90%	15%	10%	0	DEC-13	Work under progress	
292	Ashta (Add.) Trf. S/S	220/132	160		100%	100%	100%	100%	160	OCT-11	Commissioned 10/11	
293	Chhegaon S/S	400/220	315		100%	95%	35%	30%	0	MAR-13	Work in progress.	
294	Pithampur S/S	400/220	630		100%	85%	25%	20%	0	MAR-13	Work in progress.	
295	Chhegaon S/S	220/132	160		100%	100%	100%	100%	160	MAR-12	Work completed and 160 MVA Transformer commissioned on 14.03.2012.	
296	Chichali	220/132	160		100%	10%	0%	0%	0	MAR-13	Civil work in progress.	
297	Daloda	220/132	160		100%	100%	100%	100%	0	MAR-12	Work completed and 160 MVA Transformer commissioned on 16.03.2012.	
298	Mehgaon S/S	220/132	160		100%	100%	100%	95%	160	JUN-12	Work in progress.	
299	Seoni	220/132	160		100%	100%	100%	100%	160	MAR-12	Work completed and 160 MVA Transformer commissioned on 27.03.2012.	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schedule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MSETCL

300	Bhusaval (ICT -II) S/S	400/220	500		100%	100%	100%	100%	500		SEP-11	Commissioned 9/11.
301	Bhusaval (ICT-I) S/S	400/220	500		100%	100%	100%	100%	500		AUG-11	Commissioned 8/11.
302	Khaperkheda S/S (2x500)	400/220	1000		100%	100%	100%	100%	1000	OCT-10	DEC-11	Commissioned 12/11.
303	Aurangabad II	400/220	2x500		100%	15%	0%	0%	0		MAR-13	Land development work in progress. Compound wall in progress.
304	Babhaleswar S/S	400/220	500		100%	100%	100%	100%	500		DEC-11	Commissioned 12/11
305	Chandrapur-II	400/220	500		100%	36%	90%	25%	0		MAR-13	Labour strike in CSTPS since last 20.02.12
306	Dhule S/S	400/220	500		100%	100%	100%	100%	500		DEC-11	Ready for commissioning 12/11
307	Kolhapur S/S	400/220	4x167		100%	95%	98%	95%	0		MAY-12	Cable laying & testing in progress.
308	Koradi -II	400/220	500		100%	28%	80%	31%	0		MAR-13	Work in progress.
309	Koyna S/S	400/220	4x167		100%	8%	0%	0%	0			"1) 400 KV equipments foundations completed - 50/59 nos. 2) Transformer diverted to Parli. 3) Works stopped"
310	Kudus S/S	400/220	2x500		100%	0%	0%	0%	0		MAR-13	Soil investigation work completed. Work started by agency.
311	Lonikhand-II	400/220	2x500		100%	97%	100%	87%	0		MAR-12	400kV Main Bus I & II commissioned on 26.03.12
312	Nagothane S/S	400/220	500		100%	100%	100%	100%	500		DEC-11	Commissioned 12/11
313	Nanded S/S	400/220	500		100%	48%	10%	0%	0		DEC-12	Electrical work yet not taken in hand by the Agency. Civil work is in progress.
314	Nerul S/S	400/22	50		100%	90%	50%	50%	0		JUN-12	Dual ratio transformer panel required.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										
315	(Dighi) Yewalewadi S/S	220/22	50		100%	100%	100%	100%	50		MAR-12	50 MVA commissioned 3/12.
316	Akurdi (3x50)	220/22	150		0%	0%	0%	0%	0			
317	Anjangaon S/S	220/132/ 33	1x100		100%	50%	30%	10%	0		MAR-13	delayfromagencyside
318	Anjangaon-II (2x100)	220/132	200		0%	0%	0%	0%	0			
319	Anjangaon-II (2x50)	220/33	100		0%	0%	0%	0%	0			
320	Aurangabad Ring Main	220/33	100		100%	100%	100%	100%	100		JAN-12	Commissioned 1/12
321	Badnera (Aug.) S/S	220/33	25		100%	100%	100%	100%	25		DEC-11	Commissioned 12/11
322	Balapur (2nd Trf)	220/33	25		100%	100%	100%	0%	25		JAN-12	Commissioned 01/12
323	Balapur S/S	220/132	2x100		100%	100%	100%	100%	200		JAN-12	Commissioned 01/12
324	Balapur S/S	220/33	25		100%	100%	100%	100%	25		DEC-11	Commissioned 12/11
325	Ballarshah S/S	220/132, 220/33	2x25		100%	100%	100%	93%	0		NOV-12	testing work in progress
326	Ballarshah S/S	220/33	2x25		0%	0%	0%	0%	0		JUN-12	
327	Ballarshas (2x25)	220/33	50		0%	0%	0%	0%	0			
328	Bambhori (Jalgaon) S/S	220/132	200		100%	100%	100%	100%	200		DEC-11	Commissioned 12/11.
329	Bambhori S/S	220/132	25		100%	100%	100%	100%	25		DEC-11	Commissioned 12/11.
330	Bapgaon S/S	220/132	2x200		100%	99%	100%	99%	0	MAR-08	JUN-12	SCADA work in progress.
331	Baramati (Aug.) S/S	220/132	50		100%	100%	100%	100%	50		DEC-11	Commissioned 12/11
332	Baramati (Aug.) S/S	220/33	25		100%	100%	100%	100%	25		DEC-11	Commissioned 12/11
333	Barshi S/S	220/132	200		100%	100%	100%	0%	200		FEB-12	Commissioned 02/12

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
334	Bhalwani S/S	220/33	2x25		100%	0%	0%	0%	0			Tender to be floated.Follow up for MERC approval
335	Bhandup GIS S/S	220/22	200		100%	100%	100%	100%	200		DEC-11	Commissioned 12/11
336	Bhiwandi-IV S/S	220/22	4x50		100%	0%	0%	0%	0		MAR-13	land taken in possession and zero date to be issued to agency
337	Bhokar (2x100)	220/132	200		0%	0%	0%	0%	0			
338	Bhokar (2x25)	220/33	50		0%	0%	0%	0%	0			
339	Bhokar S/S	220/132/33	2x100, 2x25		100%	74%	45%	0%	0		MAR-13	work in progress
340	Bhokardhan	220/33	2x25		100%	100%	100%	100%	50		MAR-12	Commissioned 3/12.
341	Bhokardhan. S/S	220/132	200		100%	100%	100%	100%	200		MAR-12	Commissioned 3/12.
342	Bhosari S/S	220/22	3x50		100%	70%	100%	40%	0		DEC-12	work in progress
343	Bhose (Belwandi) (2x100)	220/132	200		0%	0%	0%	0%	0			
344	Bhose (Belwandi) S/S	220/132	2x100		100%	85%	90%	90%	0		JUN-12	work in progress
345	Bidri (50 MVA)	220/33	50		100%	100%	100%	100%	50		JAN-12	Commissioned 01/12
346	Bidri S/S	220/132	100		100%	100%	100%	0%	100		JAN-12	Commissioned 01/12.
347	Chikhali (Aug.) S/S	220/132	100		100%	100%	100%	100%	100		DEC-11	Commissioned 12/11
348	Deogaon Rangari S/S	220/132, 220/33	2x100+2x50		100%	5%	0%	0%	0		MAR-13	
349	Flagship (Hinjewadi) S/S	220/22	50		100%	100%	100%	0%	50		FEB-12	Commissioned 02/12
350	Ghatodi (2x100)	220/132	200		0%	0%	0%	0%	0			
351	Ghatodi (2x50)	220/33	100		0%	0%	0%	0%	0			
352	Ghatodi S/S	220/132/33	2x100+2x50		100%	85%	80%	30%	0		DEC-12	work in progress

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
353	Hamidwada S/S	220/33	50		100%	100%	100%	100%	50		DEC-11	Commissioned 12/11
354	Hinjewadi S/S	220/22	50		100%	100%	100%	100%	50		DEC-11	Commissioned 12/11
355	Jath (2x100)	220/132	200		100%	100%	100%	100%	100		MAY-11	Commissioned 5/11.
356	Jath S/S	220/33	50		100%	100%	100%	100%	50		DEC-11	Commissioned 12/11
357	Kadegaon S/S	220/132	100		100%	100%	100%	100%	100		DEC-11	Commissioned 12/11
358	Kadegaon S/S	220/33	100		100%	100%	100%	100%	100		DEC-11	Commissioned 12/11
359	Kagal (Hamidwada) S/S	220/33	50		100%	100%	100%	100%	50		MAR-12	50 MVA commissioned 3/12.
360	Kalwan S/S	220/132/33	1x100		100%	66%	70%	30%	0		DEC-12	
361	Kalwani-II (2x100)	220/132	200		0%	0%	0%	0%	0			
362	Kalwani-II (2x50)	220/33	100		100%	60%	70%	30%	0		DEC-12	
363	Kandalgaon S/S	220/22	50		100%	100%	100%	100%	50		DEC-11	Commissioned 12/11
364	Khadakwasla S/S	220/22	2x50		100%	10%	0%	0%	0		MAR-13	work recently allocated to agency
365	Kondhwa S/S	220/22	2x50		100%	0%	0%	0%	0		MAR-13	zero date to be issued to agency
366	Kopergaon (1st Trf.) S/S	220/132	2x200		100%	50%	0%	0%	0		MAR-13	CIVIL WORK IN PROGRESS
367	Kopergaon (2ndTrf.) S/S	220/33	2x50		100%	50%	0%	0%	0		MAR-13	civil WORK IS IN PROGRESS.
368	Krishnoor S/S	220/132/33	200		100%	90%	56%	0%	0		MAR-13	delay from agency side
369	Kurkumbh S/S	220/132	200		100%	100%	100%	100%	200		DEC-11	Commissioned 12/11
370	Lonand MIDC S/S	220/132/33	2x100		100%	72%	100%	90%	0		JUN-12	
371	MIDC Lonand (2x100)	220/132	200		0%	0%	0%	0%	0			
372	MIDC Lonand (2x50)	220/33	100		0%	0%	0%	0%	0			
373	Magarpatta S/S	220/13	2x100		100%	95%	99%	95%	0		MAY-12	Work in progress

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										
374	Malegaon S/S	220/132	2x100		100%	55%	43%	5%	0		MAR-13	delay from agency side
375	Malegaon-II (2x100)	220/132	200		0%	0%	0%	0%	0			
376	Mankapur S/S	220/132, 220/33	2x100+2x50		100%	5%	0%	0%	0		MAR-13	
377	Miraj (Aug.) S/S	220/132	100		100%	100%	100%	100%	100		DEC-11	Commissioned 12/11
378	Nandgaon Peth (2x100)	220/132	200		0%	0%	0%	0%	0			
379	Nandgaon Peth (2x100)	220/33	100		0%	0%	0%	0%	0			
380	Nandgaon Peth S/S	220/132/33	2x50		100%	75%	35%	22%	0		MAR-13	
381	Narsi S/S	220/132, 220/33	2x100		100%	39%	10%	5%	0		MAR-13	
382	Narsi S/S	220/33	2x25		0%	0%	0%	0%	0			
383	New Butibori-II S/S	220/132/33	2x100		100%	38%	0%	0%	0		MAR-13	delay from agency side
384	New Butibori-III S/S	220/33	2x50		100%	58%	5%	0%	0		MAR-13	delay from agency side
385	New Buttibori-II (2x100)	220/132	200		0%	0%	0%	0%	0			
386	New Buttibori-III (2x50)	220/33	100		0%	0%	0%	0%	0			
387	New Pardi	220/33	1x50		0%	0%	0%	0%	0		JUN-12	
388	New Pardi S/S	220/132	2x100		100%	0%	0%	0%	0		MAR-13	zero date issued recently to agency
389	Niwali S/S	220/132	100		100%	100%	100%	100%	100		DEC-11	Commissioned 12/11
390	Paranda	220/132	200		100%	100%	100%	100%	200		MAR-12	Commmissioned 3/12.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schedule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
391	Paranda	220/33	50		0%	0%	0%	0%	0			
392	Parbhani (Aug.) S/S	220/132	100		100%	100%	100%	100%	100		DEC-11	Commissioned 12/11
393	Patoda	220/33	2x50		100%	100%	100%	100%	100		MAR-12	Commissioned 3/12.
394	Phulambri (2x100)	220/132	200		0%	0%	0%	0%	0		JUN-12	
395	Phulambri (2x50)	220/33	100		0%	0%	0%	0%	0			
396	Phulambri S/S	220/132, 220/33	100		100%	30%	0%	0%	0		MAR-13	delay from agency side
397	Phulambri S/S	220/132, 220/33	2x50		100%	0%	0%	0%	0		DEC-12	
398	Pimpalgaon (Ranwad) (2x100)	220/132	200		0%	0%	0%	0%	0			
399	Pimpalgaon S/S	220/132	2x100		100%	98%	100%	75%	0		DEC-12	work in progress
400	Pusad (Aug.) S/S	220/33	25		100%	100%	100%	100%	25		DEC-11	Commissioned 12/11
401	Sakri (shivaji Nagar) (2x100)	220/132	200		0%	0%	0%	0%	0			
402	Sakri (shivaji Nagar) (2x100)	220/33	200		0%	0%	0%	0%	0			
403	Sakri S/S	220/132/33	2x100		100%	98%	100%	98%	0		MAR-13	
404	Sawangji S/S	220/132	100		100%	100%	100%	100%	100		DEC-11	Commissioned 12/11
405	Sayane (2x25)	220/33	50		0%	0%	0%	0%	0			
406	Sayne S/S	220/33	2x25		100%	50%	10%	0%	0		MAR-13	
407	Solapur (Aug.) S/S	220/132	50		100%	100%	100%	100%	50		DEC-11	Commissioned 12/11
408	South Solpur S/S	220/132, 220/33	2x100, 2x25		100%	98%	100%	98%	0		MAR-12	220 kV bus charged on 28.02.2012

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schedule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
409	Tadali S/S	220/33	2x50		100%	100%	100%	100%	100		MAR-12	Commissioned 3/12.
410	Theur S/S	220/22	50		100%	60%	48%	45%	0		DEC-12	Work is in progress. Material receipt in progress. S/s layout, SLD & Earthing layout approved.
411	Tuljapur S/S	220/132	2x100		100%	100%	100%	100%	200		FEB-12	220/132kV 2 X 100MVA ICT commissioned 02/12
412	Tuljapur S/S	220/33	2x50		100%	100%	100%	100%	100		DEC-11	Commissioned 12/11
413	Uppalwadi S/S	220/132, 2x100+2x50 220/33	0		100%	0%	0%	0%	0		MAR-13	zero date to be issued to agency
414	Urse	220/22	1x50		100%	100%	100%	100%	50		MAY-11	Commissioned 5/11.
415	VSNL - Yewalewadi S/S	220/22	50		100%	100%	100%	100%	50		DEC-11	Commissioned 12/11
416	Vasai	220/132	100		100%	100%	100%	100%	100		MAY-11	Commissioned 5/11.
417	Vasai (2nd Trf.)	220/132	100		100%	100%	100%	100%	100		JUL-11	Commissioned 7/11.
418	Wada-II S/S	220/22	2x50		100%	0%	0%	0%	0		MAR-13	Possession of plot taken over from Shree Vaishnav Metals & Power Pvt. Ltd. The work for land development is completed. Work of compound wall is not started. Work for substation yet to be started by agency.
419	Warora (Aug.) (IInd) S/S	220/33	25		100%	100%	100%	100%	25		DEC-11	Commissioned 12/11
420	Warora (Aug.) S/S	220/33	25		100%	100%	100%	100%	25		DEC-11	Commissioned 12/11
421	Warud S/S	220/132	2x100		100%	40%	10%	0%	0		MAR-13	work in progress
422	Warora	400/220	500		100%	52%	98%	6%	0		DEC-12	work in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schedule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

MeECL

423	Killing (Byrnihat) S/S	400/220	630		0%	0%	0%	0%	0	JUN-13	(i) LOA for sub station, transformer & reactor package awarded by PGCIL on 25.08.11. (ii) Civil foundation works for the GIS building & switchyard structure is already in progress in the available land at Killing.
424	Nangalbibra S/S	220/132	100		0%	0%	0%	0%	0	DEC-12	(i) LOA for transformer placed. (ii) Process for procurement of other materials for the sub station is under progress. (iii) Tender under preparation for erection and commissioning schedule.
425	Ampati S/S	132/33	50		0%	0%	0%	0%	0	DEC-12	Approval awaited from the BDOs for direct purchase of land for substation
426	Mawngap S/S	132/33	40		100%	100%	100%	100%	40	FEB-12	1st trf 12/11 and 2nd in 02/12
427	Mendipathar S/S	132/33	40		0%	0%	0%	0%	0	JAN-13	132 kV switchyard is completed & equipment foundation works are in progress.
428	Rongkhon (Aug.) S/S	132/33	50		0%	0%	0%	0%	0	JUN-12	Transformer is placed on the pad & installation work is in progress.
429	Umiam S/S	132/33	2x20		100%	100%	100%	100%	20	FEB-12	Transformer - 1 commissioned on 16.06.08 & transformer - 2 in 02/12.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schedule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
OPTCL												
430	Dubri 400/220 (2x315)	400/220	630		100%	100%	100%	630%	630	MAY-08	MAR-12	commissioning of 400/220 kV transformer is in progress.
431	Lapanga S/S	400/220	2x315		0%	0%	0%	0%	630		MAR-15	Tendering activity in progress.
432	Bonai S/S	220/33	80		100%	20%	0%	0%	0		DEC-12	Work Order issued on Dt.18.11.09. S/S column structure foundation in progress.
433	Cuttack S/S	220/132	2x100		100%	0%	0%	0%	200		MAR-14	Work order placed on 20.09.11.Site levelling & soil investigation completed. Pit marking done.
434	Dhamara S/S	220/132	200		0%	0%	0%	0%	280		MAR-14	BID opened on 19.05.11.Techno commercial evaluation is under process by NTPC-ESCL.Land acquisition is in process.
435	Dhamara S/S	220/33	80		0%	0%	0%	0%	0		MAR-14	BID opened on 19.05.11.Techno commercial evaluation is over by NTPC-ESCL.Price bid opened on 01.03.12. Evaluation is under process.
436	Gopinathpur S/S	220/33	80		100%	10%	0%	0%	0		MAR-13	Sub-Station civil work is in progress
437	Karadagadia S/S	220/132	320		100%	0%	0%	0%	320		MAR-14	Techno commercial & price bid evaluation is over.Work is to be awarded.
438	Kesinga S/S	220/132	2x160		100%	0%	0%	0%	320		SEP-14	BID opened on 18.01.12.Techno commercial evaluation is under progress.
439	Kuanrmunda S/S	220/132	200		100%	12%	15%	0%	360		MAR-13	S/S civil work in progress.
440	Kuanrmunda S/S	220/33	80		100%	12%	15%	0%	0		MAR-13	S/S civil work in progress.
441	Lapanga S/S	220/132	320		80%	40%	40%	20%	320		MAR-13	Work in progress.
442	Mendhasal S/S	220/132	2x160		100%	0%	0%	0%	0		SEP-14	BID opened on 11.01.12.Techno commercial evaluation is under progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
443	Mendhasal S/S	220/33	20		100%	50%	50%	0%	20		OCT-12	Work Order (LOI) issued on Dt.09.06.2010. Work in progress.
444	Paradeep (Aug.) S/S	220/132	110		100%	100%	100%	100%	110		DEC-12	Commissioned 12/11

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

P&ED, Mizoram

445	Yurembam (Aug.) S/S	132/33	3X33.5		0%	0%	0%	0%	0		DEC-11	
-----	---------------------	--------	--------	--	----	----	----	----	---	--	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PED

446	Thondamanatham	230/110	2x100		100%	80%	100%	80%	0	JUN-10	DEC-11	Both transformers received at site.
-----	----------------	---------	-------	--	------	-----	------	-----	---	--------	--------	-------------------------------------

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PSTCL

447	Nurmehal (T/F) S/S	220/66	100		100%	50%	0%	0%	0		JUL-12	Work is in progress
448	Dhuri (2x500)	400/220	1000		0%	0%	0%	0%	0			
449	Makhu (2x315)	400/220	630		0%	0%	0%	0%	0			
450	Mukatsar (2x315)	400/220	630		0%	0%	0%	0%	0			
451	Nakedar (2x315)	400/220	630		0%	0%	0%	0%	0			
452	Abhoar S/S	220/66	100		0%	0%	0%	0%	0		AUG-12	Tender for civil works opened and under process.
453	Algaon. S/S	220/66	100		100%	100%	100%	100%	100		AUG-11	Commissioned 8/11.
454	Amritsar S/S	220/66	100		100%	100%	100%	100%	100		JAN-12	Commissioned 1/12.
455	Badal S/S	220/66	100		0%	0%	0%	0%	0		SEP-12	Tender being re-floated
456	Badshahpur (2nd T/F) S/S	220/66	100		100%	10%	0%	0%	0		JUL-12	Work is in progress
457	Bahadurgarh (Addle. T/F) S/S	220/66	100		100%	80%	0%	100%	0		MAY-12	
458	Bahadurgarh (Bhater) (Aug.)	220/66	100		0%	0%	0%	0%	0			
459	Bangan S/S	220/66	100		100%	0%	0%	0%	0		SEP-12	Tender for civil works floated
460	Banur S/S	220/66	100		0%	0%	0%	0%	0		AUG-12	Tender floated.
461	Bassi - Pathana (New) S/S	220/66	100		100%	40%	50%	50%	0		AUG-12	Work is in progress
462	Bhai S/S	220/132	100		0%	0%	0%	0%	0		AUG-12	Tenders for civil works opened and under process
463	Butari (Aug) S/S	220/66	100		100%	100%	100%	100%	100		OCT-11	Commissioned 10/11
464	Chogawan (Aug.) (2nd T/F) S/S	220/66	100		100%	90%	60%	100%	0		MAR-12	Work is in progress
465	Chola Sahib S/S	220/66	100		100%	100%	100%	100%	100		FEB-12	Commissioned 02/12.
466	Dasuya (Addl. T/F) S/S	220/66	100		100%	100%	100%	100%	100		JAN-12	commissioned 1/12.
467	Devigarh S/S	220/66	100		0%	0%	0%	0%	0		OCT-12	Tender for civil works floated

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schedule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
468	Dhanaula S/S	220/66	100		0%	0%	0%	0%	0		SEP-12	Tender for civil works opened and under process.
469	Dhuri (Addl)(3rd T/F) S/S	220/66	100		100%	100%	100%	100%	100		JAN-12	Commissioned 1/12.
470	Doraha	220/66	100		100%	100%	100%	100%	100		FEB-12	Commissioned 02/12
471	Doraha (U/G) (1x100 MVA)	220/66	100		100%	100%	70%	100%	0	JUN-10	MAR-12	Work completed on 29.2.12
472	Ferozepur Road Ludhiana (1x100 MVA)	220/66	100		100%	100%	100%	100%	100		JAN-12	Commissioned 1/12.
473	Focal Point Nabha (2nd Trf.)	220/66	100		100%	100%	100%	100%	100		JUL-11	Commissioned 7/11.
474	Gaunsgarh S/S	220/66	100		100%	40%	10%	0%	0		JUN-12	
475	Ghulal S/S	220/66	2x100		100%	10%	0%	0%	0		JUN-12	Civil Works in progress.
476	Goraya S/S	220/132	100		100%	5%	0%	0%	0		APR-12	Tender floated.
477	Himmatpura (Addl 100 MVA T/F)	220/66	100		100%	100%	100%	100%	100		MAR-12	Commissioned 3/12.
478	Ikloha S/S	220/66	100		0%	20%	0%	0%	0		AUG-12	work being taken in hand.
479	Kakrala S/S	220/66	100		100%	30%	0%	0%	0		AUG-12	Work is in progress
480	Kapurthala (Kanjli) (New)	220/66	100		100%	100%	100%	100%	100		AUG-11	Commissioned 8/11.
481	Kharar (Aug.)	220/66	100		0%	0%	0%	0%	0		JUN-12	Civil works allotted to contractor.
482	Khassa (Aug.)	220/66	100		100%	100%	100%	100%	100		JUN-11	Commissioned 6/11.
483	Kotkapura (New) S/S	220/66	100		0%	0%	0%	0%	0		DEC-12	
484	Kotla Jangan (Addl)	220/66	100		100%	100%	100%	100%	100		FEB-12	Commissioned 02/12
485	Lalru	220/66	100		100%	100%	100%	100%	100		AUG-11	Commissioned 8/11.
486	Lalru (Aug) (2nd T/F)	220/66	100		0%	0%	0%	0%	0		JUL-12	Tender for civil works opened and under process.
487	Malerkotla (Aug.)	220/66	100		100%	100%	100%	100%	100		JUL-11	Commissioned 7/11.
488	Mandi Govindgarh	220/66	100		100%	100%	100%	100%	100		JAN-12	Commissioned 01/12.
489	Mastewala	220/66	100		100%	100%	100%	100%	100		MAR-12	Commissioned 3/12.
490	Mehal Kalan	220/66	100		100%	100%	100%	100%	100		MAR-12	Commissioned 3/12.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
491	Mohali (Aug.) (2nd T/F) S/S	220/66	100		0%	0%	0%	0%	0		JUL-12	Tender for civil works opened and under process.
492	Nurmehal (1x100)	220/66	100		0%	0%	0%	0%	0			
493	Passiane S/S	220/66	100		100%	10%	0%	0%	0		JUN-12	Work is in progress
494	Patran	220/66	100		100%	100%	100%	100%	100		JAN-12	Commissioned 01/12.
495	Rashiana (Addl.)	220/66	1x100		100%	100%	100%	100%	100		MAR-12	Commissioned 3/12.
496	Rehana Jattan	220/66	100		100%	100%	100%	100%	100		FEB-12	Commissioned 02/12
497	Sadiq (Aug.) (2n T/F) S/S	220/66	100		100%	10%	0%	0%	0		AUG-12	Civil Works started
498	Sarna (New) S/S	220/66	100		0%	0%	0%	0%	0		JUN-12	Tender for civil works opened and under process
499	Talwandi Bhai	220/66	100		0%	0%	0%	0%	0		AUG-12	Tenders for civil works opened and under process
500	Talwandi Sahibo (2nd Trf.)	220/66	100		0%	0%	0%	0%	0		AUG-12	Tender for civil works opened and under process.
501	Udhoke S/S	220/66	100		100%	50%	40%	80%	0		SEP-12	Work is in progrss
502	Wadala (addl.)	220/66	1x100		100%	100%	100%	100%	100		MAR-12	Commissioned 3/12.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

PTCUL

503	Srinagar	400/200	2x315		100%	70%	80%	75%	0		DEC-12	Work in progress.
504	Dehradun	220/132	1x100		0%	0%	0%	0%	0	JUN-06	DEC-11	Land acquisition under progress.
505	Ghansali	220/132	2x50		100%	0%	0%	0%	0	DEC-10	DEC-11	Bid evaluation completed. WIP.
506	Mahuakhedaganj	220/132	2x100		100%	100%	100%	100%	200		JAN-12	Ready for commissioning

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

RVPNL

507	Aspur. S/S	220/132	100		100%	100%	100%	100%	0	MAR-12	220/132kV,100MVA trf.comm. on 20.03.12
508	Bansur S/S	220/132	100		100%	0%	0%	0%	0	MAR-12	
509	Barli S/S	220/132	100		100%	0%	0%	0%	0	MAR-12	Land Acquired
510	Behro S/S	220/132	100		100%	0%	0%	0%	0	MAR-12	
511	Bundi S/S	220/132	100		100%	80%	90%	70%	0	MAR-12	Trf. received
512	Dechu	220/132	100		100%	100%	100%	100%	0	MAR-12	1 no. 220/132kV,100MVA Trf. comm. on 29.03.12
513	Gajner	220/132	100		100%	95%	100%	100%	0	MAR-12	Transformer Received.
514	Gangapurcity	220/132	100		100%	30%	60%	0%	0	MAY-12	Transformer received
515	Jhalmand	220/132	100		0%	0%	0%	0%	0	MAR-12	Deferred
516	K.K. Dhani (GIS) S/S	220/132	160		100%	100%	100%	100%	0	MAR-12	220/132kV,160MVA Trf. comm on 24.03.12
517	Kharwad / Bhawad S/S	220/132	200		100%	65%	50%	25%	0	MAR-12	
518	Kishangarhbas S/s	220/132	100		100%	100%	100%	100%	100	FEB-12	GSS Commissioned on 22.02.12
519	Madri (Udaipur)	220/132	100		100%	100%	80%	62%	0	FEB-11	MAR-12 Test Charged for 132 KV sit. 220 kv line could not be completed due to severy ROW Problem.
520	Manoharpur	220/132	100		100%	100%	100%	72%	0	JUL-12	Work under Progress. Trf. on platform.
521	Nadbai S/S	220/132	100		100%	85%	85%	62%	0	MAR-12	Trf. received
522	Padampur	220/132	100		100%	100%	100%	100%	0	MAR-12	220/132,100MVA Trf. comm. on 27.03.12
523	Sanchore (1x100)	220/13	100		100%	100%	100%	100%	100	OCT-11	Commissioned 10/11.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										
524	Tehendesar S/S	220/132	100		100%	60%	50%	10%	0		JUN-12	
525	mandelgarh S/S	220/132	100		100%	0%	0%	0%	0		MAR-12	Civil work started & scheme shall be completed on turnkey.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schedule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TANTRANSKO												
526	Kanarapatty S/S	400/230	945		0%	0%	0%	0%	0		MAR-14	On finalisation of execution of windfarm SS, the tender for the SS to be floated.
527	Kayathar S/S	400/230	945		0%	0%	0%	0%	0		MAR-14	Acquisition of alternate land under process.
528	Sholinganallur (Ottinbakkam) S/S	400/230	630		0%	0%	0%	0%	0		MAR-14	GO issued for alienation of land
529	Sunguvarchatram	400/220	2x315		100%	100%	100%	100%	630	JUL-10	AUG-11	Commissioned 8/11.
530	Allyar (2x100)	230/110	100		100%	100%	90%	85%	0		MAR-12	Work under progress
531	Alundur (Addl. Trf)	230/110	100		100%	100%	100%	100%	100		APR-11	Commissioned 4/11.
532	Amuthapuram (Add.Tr.) S/S	230/33	50		100%	100%	100%	100%	50		JUN-11	Commissioned 6/11.
533	Anthiyur S/S	230/110	200		100%	0%	0%	0%	0			Tender opened and under progress.
534	Athipet. S/S	230/110	100		100%	100%	100%	80%	0		MAR-12	Work under progress.
535	Coimbatore S/S	230/110	200		100%	5%	0%	0%	0		DEC-12	Work under progress
536	Guindy S/S	230/110	200		0%	0%	0%	0%	0		MAR-14	Tender called for.Work awarded for supply of cable, laying and testing.
537	Karambayam	230/110	2x100		100%	100%	100%	85%	0	DEC-10	JUN-12	Work under progress.
538	Karamdai (2x100)	230/110	100		100%	40%	0%	0%	0		OCT-12	Work in progress.
539	Koyambedu S/S	230/110	200		100%	0%	0%	0%	0		JAN-13	Work under progress.
540	Mosur III Auto (Add. Trf)	230/110	50		100%	100%	100%	100%	100		OCT-11	Commissioned 10/11.
541	Mylapore S/S	230/110	200		100%	0%	0%	0%	0		MAR-13	Tender opened and under progress.
542	Nallamanaickenpaty (2x100)	230/11	100		100%	100%	70%	60%	0		AUG-12	Work under progress

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schedule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		0										
543	Oragadom	230/110	100		100%	100%	100%	100%	100	APR-11	Commissioned 4/11.	
544	Pallakapalayam S/S	230/110	200		100%	70%	0%	0%	0	FEB-13	Work under progress	
545	Poiyur S/S	230/110	200		100%	0%	0%	0%	0	MAR-13	Tender to be floated.	
546	Sadayampalayam (Add. Trf)	230/33	50		100%	100%	100%	100%	50	OCT-11	Commissioned 10/11.	
547	Sadayapalayam	230/33	100		100%	100%	100%	100%	100	APR-11	Commissioned 4/11.	
548	Singapuram S/S	230/110	200		100%	0%	0%	0%	0	MAR-13	LOI to be issued.	
549	TNEB HQ S/S	230/110	200		0%	0%	0%	0%	0	MAR-14	After awarding tender for the building GIS tender will be floated. Tender for building due on 09.05.2012	
550	Thingalur S/S	230/110	200		100%	0%	0%	0%	0	MAR-13	LOI to be issued.	
551	Ulundurpet S/S	230/110	200		100%	70%	0%	0%	0	FEB-13	Civil work under progress	
552	Vannikonendal S/S	230/110	300		0%	0%	0%	0%	0	MAR-13	Land to be handed over by windfarm developer.	
553	Vyasarpadi	230/110	100		100%	20%	10%	null%	0	DEC-12	Work under progress	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schedule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TSECL

554	Surajmaninagar S/S	400/132	200		0%	0%	0%	0%	0	DEC-13		Tender will be issued by Aug'11. In first phase, out of nine no. bays, PGCIL will complete two no. bays and balance seven bays by TSECL by Dec, 11 .
555	Surajmaninagar S/S (Upgradable to 400 kV)	132/33	2x50		0%	20%	0%	0%	0	AUG-12		In 1st phase, out of nine nos. Bay and balance seven nos. Bay by TSECL by Dec'11 and for balance nine nos. Bay by Aug'2012. Side leveling work already completed and control room have already started and completed around 20%. Equipment foundation will be started shortly. Equipment receiving is in progress.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schedule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

UPPTCL

556	Unnao	765/400	1000		100%	100%	100%	100%	1000		MAR-12	Commissioned 3/12.
557	Anpara D. S/S	765/400	2x600 +1000		100%	74%	75%	39%	0	MAR-11	MAR-12	Area grading of 400 KV side completed & 765 KV side work completed. RCC pile test & stone column test completed. Construction of control room building No.4 & 3 are in progress.
558	Mainpuri	765/400	2x1000		100%	0%	0%	0%	0	MAR-12	MAY-12	Proposed under PPP mode.
559	Orai S/S	400/220	2x315		100%	0%	0%	0%	0	APR-11	MAY-12	Land available. Work is not allotted.
560	Aligarh S/s	400/220	2x500		100%	14%	0%	0%	0		DEC-12	Land handed over to firm on 15.12.2011
561	Banda S/S	400/220	2x315		100%	0%	0%	0%	0			possession of land on 23.03.2011. Work to be allotted of turn key.
562	Muradnagar - II S/S	400/220	2x240		100%	0%	0%	0%	0			land is available. Work not allotted to any working agency.
563	Baghpat S/S	220/132	2x100		100%	0%	0%	0%	0		NOV-12	Work to be started.
564	Bah S/S	220/132	2x100		100%	0%	0%	0%	0		DEC-12	Work allotted to M/S Jal Nigam. Land Handed over to firm on 02.09.11 No work has yet been started by the firm
565	Bakshi ka Talab S/S	220/33	2x60		100%	0%	0%	0%	0		NOV-12	
566	Bansi S/S	220/132	2x100		50%	0%	0%	0%	0		DEC-12	Work allotted to UPRNN on 29.10.10.Land acquisition under process.
567	Behat S/S	220/132	2x160+2x40		100%	91%	55%	62%	0		DEC-12	Work allotted to UPRNN on 31.05.10
568	Bhelupur. S/S	220/33	120		100%	89%	95%	92%	0		MAR-12	Work is in Progress.One no. 220/33KV, 60 MVA T/F erected.
569	Bithoor	220/132	160		100%	100%	100%	100%	160		JUL-11	Commissioned 7/11.
570	Bithoor (2nd Trf.)	220/132	160		100%	100%	100%	100%	160		SEP-11	Commissioned 9/11.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
571	Debai S/S	220/132	2x100		100%	19%	0%	0%	0		OCT-12	Work started.
572	Faridnagar S/S	220/132/33	100		100%	34%	45%	0%	0		AUG-12	
573	Gajokhar	220/132	1x100		100%	100%	100%	100%	100		MAR-12	Commissioned 3/12.
574	Gorakpur II (2nd trf.)	220/132	160		100%	100%	100%	100%	160		JAN-12	Commissioned 1/12.
575	Harhua	220/33	2x60		90%	0%	0%	0%	0		NOV-12	
576	Jansath	220/132	2x100		100%	81%	80%	31%	0		DEC-12	Work allotted to UPRNN on 31.05.10
577	Jhansi	220/132	100		100%	100%	100%	100%	100		MAR-12	Commissioned 3/12.
578	Jhunsi	220/132	1x160		100%	100%	100%	100%	160		MAR-12	Commissioned 3/12.
579	Kanpur Road	220/33	3x60		100%	0%	0%	0%	0			
580	Kanpur South	220/33	3x60		100%	100%	100%	100%	60		MAY-11	Commissioned 5/11.
581	Khair	220/132	2x100		100%	35%	55%	8%	0		DEC-12	Work allotted to UPRNN on 31.05.10. Work in progress.
582	Kursi Road	220/132/33	2x100		100%	41%	45%	10%	0		AUG-12	
583	Mirzapur S/S	220/132	2x100		100%	48%	50%	3%	0		DEC-12	LOI issued to M/S SPML Infra Ltd on 25.10.10. Land handedover to M/s SPML on 20.2.11
584	Nighasan S/S	220/132	2x100		100%	47%	0%	1%	0		DEC-12	Work allotted to UPRNN on 31.05.10
585	Partapgarh	220/132	2x100		100%	71%	80%	33%	0		MAR-12	Work awarded to M/S UPRNN. Boundary wall complete. Work in Progress.
586	R.C. Green S/S	220/132/33	100		100%	93%	70%	49%	0			
587	Rampur S/S	220/132	2x100		100%	11%	0%	0%	0		DEC-12	Work allotted to M/s UPRNN on 29.10.10. Land under final stage of acquisition & possession awaited.
588	Rasra S/S	220/13	2x160		100%	26%	20%	3%	0		DEC-12	LOI issued to M/S CGL on 25.10.10.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.
		2										Work in Progress.
589	Robertsganj S/S	220/132	1x160		100%	79%	60%	21%	0			
590	Sardhana /Charla S/S	220/132	2x160+2x40		100%	100%	90%	98%	0	JAN-12		160 & 40 MVA transformers available. Earthmat works 90% complete. 95 % material & equipments received. Civil works of roads & trenches in progress.
591	Sirathu	220/132	2x160		100%	39%	80%	6%	0	DEC-12		LOI issued to M/S CGL on 25.10.10
592	Sirsaganj S/S	220/132/33	2x100		100%	0%	0%	0%	0	NOV-12		Land handed over to M/s IL Kota on dated 04.07.2011. No work has yet been started.
593	Tanda	220/132	2x160		100%	0%	0%	0%	0	DEC-12		Work allotted to UPJN on 29.09.10.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schedule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

WBSETCL

594	Arambag(Aug.)	400/220	315		100%	90%	100%	100%	0		MAR-12	Civil foundation work under progress.
595	Jeerat (Aug.)	400/220	315		100%	73%	80%	30%	0		MAR-12	Civil work under progress.
596	Kharagpur	400/220	2x315		100%	92%	100%	92%	0	MAR-10	MAY-12	
597	Dalkhola	220/132	320		100%	100%	100%	100%	320	JUL-11	SEP-11	Commissioned 9/11.
598	Foundary Park	220/132	320		100%	15%	15%	0%	0		MAR-13	Civil work under progress.
599	Howrah (Aug.)	220/132	160		100%	0%	0%	0%	0		MAR-12	LOA to be placed.
600	Hura S/S	220/132	320		100%	0%	0%	0%	0		DEC-13	Land development work commenced.
601	Kasba (Aug.)	220/132	160		100%	100%	100%	60%	0		MAR-12	
602	Kharagpur	220/132	320		100%	92%	100%	92%	0	MAR-12	MAY-12	
603	Laxmikantapur (Aug.)	220/132	160		100%	95%	85%	0%	0		MAR-12	Work under progress.
604	Rishra(aug.)	220/132	160		100%	100%	100%	100%	160	MAR-11	JUL-11	Commissioned 7/11.

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

BDTCL

605	Bhopal S/S	765/400	2x1500		0%	0%	0%	0%	0		JAN-14	
606	Dhule S/S	765/400	2x1500		0%	0%	0%	0%	0		JAN-14	

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/Commissioned (MVA)	Original	Revised/Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

EPCL

607	Chhaur	132/220	4x42.5		null%	0%	0%	0%	127	SEP-11	Commissioned 9/11	
-----	--------	---------	--------	--	-------	----	----	----	-----	--------	-------------------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

ESSAR

608	Hazira S/S	400/220	2x500		50%	20%	0%	0%	0		MAR-12	
-----	------------	---------	-------	--	-----	-----	----	----	---	--	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

NKTCL

609	Gurgaon	400/220	2x500		0%	0%	0%	0%	0		SEP-13	
-----	---------	---------	-------	--	----	----	----	----	---	--	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cumulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

RPTL

610	butibori III	220/132	100		0%	0%	0%	0%	0		JUN-12	
-----	--------------	---------	-----	--	----	----	----	----	---	--	--------	--

SI No	Name of Sub-Stations	Voltage Ratio (kV/kV)	Capacity (No.xMVA)	Date of Award	Cummulative progress till date					Commissioning Schdule		Remark
					Land Acquisition	Civil works completed	Structure, transformer, substation eqpt. received	Structure, transformer, substation eqpt. erected	Capacity Tested/ Commissioned (MVA)	Original	Revised/ Anticipated	
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.

TTCL

611	Behrampur. S/S	400/220	2x315		0%	0%	0%	0%	0		DEC-11	
-----	----------------	---------	-------	--	----	----	----	----	---	--	--------	--