

Chapter-6

Status of Under Execution Hydro Electric Projects (above 25 MW) in the Country

Sl. No.	Name of Project Executing Agency Date of CEA clearance / Approval Capacity (MW) Broad Features Cost (original/latest) In Rs. Crores.	State Comm. Sch. (original/ Now Ant.	Broad Present Status / Critical Area	Remarks/ Critical issues
Central Sector				
1	Kishanganga NHPC 14.01.2009 3x110 = 330 MW Broad Features : Dam – 37m High CFRD, HRT- 6.0m x 24 km long S.Shaft-17.75 dia x 104m Height P.House- Underground 113mx 21m x 45.5m. Turbine- Pelton wheel Swyd.- 220 kV Cost: <u>Original:3642.04</u> Latest: 5783.17 (09/15 PL)	<u>J&K</u> 2015-16 2017-18 (10 months after active start of works)	Dam & Intake works:- Almost Completed. HRT:- Excavation completed by TBM/ DBM. Lining of TBM portion (14.7 km) completed and 8036m lining of DBM portion completed out of 8518m. Surge Shaft:- Concreting completed. Pressure Shaft liner:- 705 m liner completed out of 1024 m. Power House:- Concreting completed. E&M: - Unit # 1: Boxing up is in progress. Unit # 2: Stator lowered, Rotor building under progress. Unit # 3: Erection of Turbine housing & Distributor Completed. Critical Area: 1) Power evacuation system. 2) Due to ongoing Kashmir bandh since 9 th July 2016, the construction activities at Dam Site are adversely affected and project works at Power House in Bandipura area are completely closed since July 2016. The work has been partially resumed in January, 2017. 3) Pressure shaft. 4) Switchyard. 5) Implementation of R&R Plan and shifting of 140 families.	-Completion of Power evacuation arrangement. (PGCIL)
2	Parbati-II NHPC 11.09.2002 4x200 = 800 MW Broad Features : Dam – 85m High, 109. m long at top, concrete gravity type HRT- 6m x 31.23km P.House- Surface 23.5mx 39.7mx 123m. Turbine- Pelton Swyd.- 13.8/400 kV Cost: <u>Original:3919.59</u> Latest: 8398.75	<u>H.P.</u> 2009-10 2018-19	Dam & Intake Structure- Concreting completed. Head Race Tunnel- 27350 m Excavation out of 31525m completed Total Overt lining: 24393 m lining out of 31525 m completed. Power House: Concreting completed. Jiwa Nallah Feeder Tunnel: Excavation completed. 3024 m Concreting out of 4560 m completed. E&M Works: Unit # 1: Boxed up. Unit # 2 : Boxed up. Unit # 3: Stator & rotor lowered. Alignment and boxing up is in progress. Unit # 4: Stator lowered. Rotor rim building in progress. HM Works: About 80% works completed. Critical Area: HRT.	Poor geology in HRT especially in Face-4 (TBM-Face).
3	Tapovan Vishnugad NTPC 11.08.2004/Nov, 2006 4x130 = 520 MW Broad Features : Barrage–5 bays of 12m HRT- 5.4m x 11.97km P.House- underground Turbine- V.Pelton Cost: <u>Original: 2978.48</u> Latest: 3846.30	<u>Uttara khand</u> 2012-13 2019-20	River diversion achieved on 13.04.2013 Barrage: Excavation completed and Concreting 101000 cum out of 125575 cum completed. HRT: 7651.5 m excavation completed out of 12087.9 m, TBM struck due to cavity (5.5km completed out of 8.8km) PH Cavern: Excavation completed and concreting 21647 cum out of 28809 cum completed. Desilting Chamber & Intake: 2.87 lakhs m ³ out of 5.22 lakh m ³ Excavation completed. TRT: Excavation completed. Unit #1 Stator Core building & Rotor poles erection is under progress. Surge shaft: Excavation & Lining completed. Penstock: Excavation completed and Lining of 794 m out of 1372 m completed.	- HRT is critical.

Sl. No.	Name of Project Executing Agency Date of CEA clearance / Approval Capacity (MW) Broad Features Cost (original/latest) In Rs. Crores.	State Comm. Sch. (original/ Now Ant.	Broad Present Status / Critical Area	Remarks/ Critical issues
			E&M works: Pit liner erection on all 4 units completed. Turbine housing erection of all 4 units completed. Erection of EOT crane in BVC & service bay completed. Unit#1 Hydro Test of Distributor Successfully completed. Unit#2 Distributor welding is in progress. Critical : HRT	
4	Tehri PSS, THDC, 18.7.06 Nov-11 (Revised CCEA) 4x250=1000 MW Broad Features : Surge Shaft: U/s – 2 nos. D/s – 2 nos Power House: U/G TRT: 2, Dia 9m and Length 1070m + 1160m Turbine: VF reversible pump turbine Cost: Original: 1657.60 Latest: 2978.86	<u>Uttara</u> <u>khand</u> <u>2010-11</u> 2019-20	EPC contract has been awarded on 23.06.11 with commencement date from 27.07.11. Upstream (Tehri Dam) and Downstream (Koteshwar Dam), intake and Head Race Tunnels (2 Nos.) already completed alongwith Tehri Stage-I works. Surge Shafts upstream (2nos- 140m): After completion of Crown slashing, benching is in progress. Butterfly Valve Chamber (BVC): Crown slashing with steel ribs completed. Benching work and additional stabilization work is nearing completion. Penstock Assembly Chamber (PAC): Crown slashing with steel ribs completed. Benching will start after two benches of BVC. PH: Underground excavation of PH 162187 cum out of 220000 cum completed. Surge Shafts downstream (2nos): After completion of excavation of Top Chamber, stabilization work for Shaft widening is in progress. TRT (2 Nos- 1070m & 1160m): In Heading & Benching 1336.90m and 344.50m excavation has been completed respectively. E&M Works: Manufacturing & supplies are in progress.	- Poor Geology in under ground works of BVC, PAC, TRT, PH Cavern etc. - Law and order issues at Asena Quarry. - Diversion of land for dumping area at village chopra.
5	Lata Tapovan, NTPC Aug-2012 3x57= 171 MW Broad Features : Barrage-14 bays of 11m each HRT- 7.51 Km, 4.7m dia P.House- underground Turbine- V.Francis Cost: Original: 1527.00 Latest: 1527.00	<u>Uttara</u> <u>khand</u> <u>2017-18</u> 2021-22 (Subject to re-start of works)	Infrastructure works are almost completed. Main works to re-start after clearances from Hon 'ble Supreme Court. EPC contract for Civil & HM works awarded to M/s L&T on 17-08-2012. E&M package awarded to M/s BHEL on 07.12.12.	-Works of barrage & HRT yet to start due to protest by villagers. -Construction work stopped vide Hon'ble Supreme Court order dated 7.5.14.
6	Vishnugad Pipakoti THDC 21.08. 2008 4x111= 444 MW Broad Features : Dam – 65m High, 89.3m long, concrete gravity HRT- 13.4 Km, 8.8m dia Horse shoe shape P. House-Underground 127mx 20.3mx 50m Turbine- Francis SWYD- 13.8/420 kV Cost:Original: 2491.58 Latest: 2491.58	<u>Uttara</u> <u>khand</u> <u>2013-14</u> 2019-20	Civil and HM works awarded on 17.01.2014. E&M works awarded on 18.11.2014. Heading & Benching excavation for Diversion Tunnel completed. Cut & Cover at inlet &Outlet and Overt Lining is under progress. River diversion is re-scheduled on Feb 2017. Excavation for de-silting Chamber 3 no. is under progress. Development for TBM platform excavation 95% has been completed. HRT (13400m): 22m completed by DBM. Construction of Adits and infrastructure works are under progress.	-Frequent disruption of works by local people.

Sl. No.	Name of Project Executing Agency Date of CEA clearance / Approval Capacity (MW) Broad Features Cost (original/latest) In Rs. Crores.	State Comm. Sch. (original/ Now Ant.	Broad Present Status / Critical Area	Remarks/ Critical issues
7	Subansiri Lower NHPC 09.09.2003 8x250= 2000 MW (1000 MW in 12 th Plan) Broad Features : Dam –116m High, concrete gravity HRT- 8 x 9.5m x 1145m Power House- Surface Turbine- Francis SWYD- 16/400 kV Cost: <u>Original:</u> 6285.33 <u>Latest:</u> 17435.15 (02/16 PL)	Arunachal <u>Pradesh</u> Assam <u>2009-11</u> 2020-21 (4 years from re- start of works)	<p>Dam: Excavation- 169441 cum completed out of 173000 cum. Concreting: 7.6lacs cum completed out of 19.96 lacs cum. Intake Structure: 261377 cum concreting completed out of 279454 cum. Head Race Tunnel (I-VIII): 7050 m heading excavation completed out of 7124m. 4279 m benching excavation completed out of 7124 m. 3199 m concrete overt lining completed out of 7124 m. Surge Tunnels (8 nos.): 3109 m heading excavation completed out of 3545 m. Pressure Shaft- Vertical Pressure Shaft Slashing: 199 m excavation out of 384 m completed. Surface Power House: Concreting: 124887 cum out of 302600 cum completed. E&M Works: Unit #1: Elbow erection (1 to 6) and Turbine stay ring and Spiral case erection completed. Unit #2: Elbow erection (2 to 6) and Turbine stay ring and Spiral case erection completed. HM Works: Erection of diversion tunnel gates 23% completed. Erection of Intake-5: 17% completed. Erection of Intake 7 & 8 – 20% completed each. 201 m pressure shaft steel liner erected out of total 1594 m.</p> <p>Work stopped since 16.12.11 due to agitation launched by various activists against construction of Subansiri Lower HE Project. In this regard, as decided in the tripartite meeting dated 06.12.13, discussions between Expert Group formed at the request of AASU (All Assam Students Union) and Experts of Govt. of India & NHPC was held on 23.12.13. Last meeting between Expert Group of Assam and Experts of Govt. of India was held on 02.06.14 at Guwahati. Thereafter, meetings with Expert Group of Assam on 10.12.2014 and on 21.02.2016 & 22.02.2016 with various Stakeholders of Subansiri Lower Project on 11.12.2014 were held to discuss the issues. The meetings were Co-chaired by Hon'ble MOS (I/C) for Power, Coal and New & Renewable Energy and Hon'ble MOS (I/C) for Skill Development, Entrepreneurship, Youth Affairs & Sports.</p> <p>As decided in stakeholders meeting on 11.12.2014, a Project oversight Committee (POC) was constituted vide MoP's OM dated 13.01.2015. Due to difference in opinion on some issues mainly seismic issues, the Expert Group of Assam has submitted the final report to MoP & members of POC from Government of India have also submitted a separate report to MoP.</p> <p>Matter related to Project is being heard by NGT. NGT allowed NHPC to undertake emergency maintenance works for safety and protection of the public & property. The latest NGT hearing was held on 29th Mar'17. In the hearing, NGT heard arguments of applicant. Arguments of the respondent is being heard on 30th March 17. Final report of the NGT is still awaited.</p>	<p>- Signing of MoU with State Government of Assam.</p> <p>- Issue of Downstream Impact Assessment & demand for stoppage of works by anti dam activists.</p> <p>-Since 16.12.2011 works stopped due to agitation by various activists of Assam.</p> <p>-Case in NGT.</p>

Sl. No.	Name of Project Executing Agency Date of CEA clearance / Approval Capacity (MW) Broad Features Cost (original/latest) In Rs. Crores.	State Comm. Sch. (original/ Now Ant.	Broad Present Status / Critical Area	Remarks/ Critical issues
8	Kameng NEEPCO 02 12 2004 4x150 = 600 MW Broad Features: Dam :Bichom-69m High, 247.3m long. Tenga – 24.4 High, 103m long. HRT- 6.7m dia, 14.45 km. High Pressure Tunnel (HPT)Total length 3.64 km Surge Shaft: 25m dia, 70m Height P.House- semi-U/G Turbine- Francis Cost: Original: 2496.90 Latest: 6179.96	Arunachal Pradesh 2009-10 2017-19	Bichom Dam: Excavation 764383/780000 cum and Concreting 351925/404748 cum completed. Tenga Dam: Excavation 151457 / 152005 cum and Concreting 94099.3 / 97086 cum completed. HRT: Excavation completed. lining of 13133 out of 14328m completed. Surge Shaft: Orifice concrete lining 62.8 Rm / 71.35 Rm completed. HPT: Boring of vertical and horizontal portion completed & Open excavation of Surface Penstock including valve house 443036/462504 cum completed. Power House & Tail Race: Excavation completed. Concreting 85777 / 85379 cum completed. HM Works: Fabrication of penstocks completed and 95% fabrication & erection of gates done. Unit erection: Unit # 1 & 2: Assembly of stator and Rotor is in progress. Boxing up of Unit #1 is in progress. Unit # 3 & 4: Hydro test of spiral case completed. Assembly of Stator for Unit #3 & #4 in progress. Critical: 1. Dam construction & associated HM works.	-Dam works are critical.
9	Pare NEEPCO 4.12.2008 2x55 = 110 MW Broad Features: Dam : 63m High, Con. Gravity Spillway – 3 nos. gates Size of gate: 10.4m (w)X 12 m(H) Crest Level: 216 m HRT: Dia – 7.5 M Length– 2810.75M Pressure Shaft: Dia: 6.4 M Length: 220M Bifucation Penstock Dia: 4.5 M Power House: Surface P.H. Size: 68 mX 25m Type of Turbine: VF TRC: Open channel 60.62 M wide 49M long Cost: Original: 573.99 Latest: 1262.27	Arunachal Pradesh 2013-14 2017-18	Civil Works: Dam: Excavation - 367358 cum out of 398000 cum completed. Concreting – 134679 cum out of 183000 cum completed. Head Race Tunnel: Boring and Lining completed. High Pressure Tunnel : Boring completed. Surge shaft: Open excavation, boring and lining completed. Power House: Excavation in pit completed. Concreting 40951 / 41000 cum completed. Hydro Mechanical Works: Erection of steel liner – 262.75 out of 264.25 m completed. Erection of DT inlet gate completed. Unit erection: Unit-1: Boxed up. Unit-2: Erection of spiral casing, MIV completed. Rotor Assembly & Stator Assembly lowered. Critical: 1. Dam Concreting & Spillway Gates.	-Dam works are critical.
10	Tuirial NEEPCO Revised CCEA 14.01.2011 2x30= 60 MW Broad Features: Dam: Earthfill, L – 250 M H – 75 M Diversion Tunnel: Partly circular & partly modified horse shoe Diameter Diverted concrete portion 6 M	Mizoram 2006-07 2017-18	Dam: 5.07 lac cum excavation out of 5.19 lacs cum completed & filling 29.87 lacs cum out of 30.73 lacs cum completed. Spillway: Excavation almost completed. Concreting 124750 cum out of 126030 cum completed. Power House & Switchyard: Excavation almost completed. 21314 cum of Concreting in Power House out of 22010 cum is completed. E&M works: Installation of DT Liner & Lower pit Liner from Unit # 2 completed. EOT crane has been erected and load test to be conducted. Assembly & Stator of Rotor for Unit # 1 is in progress. H&M works: Erection of steel lining in Penstock in progress (43% completed).	- Slope failure in Power house area. - Slope stabilization completed. - Poor approach roads. - Late mobilization of erection contractor for E&M works.

Sl. No.	Name of Project Executing Agency Date of CEA clearance / Approval Capacity (MW) Broad Features Cost (original/latest) In Rs. Crores.	State Comm. Sch. (original/ Now Ant.	Broad Present Status / Critical Area	Remarks/ Critical issues
	steel liner portion 6M, 5.6 M & 3.6 M Power tunnel: Concrete Portion – 200 M Steel Liner Portion – 140M, 80M & 2.30 M Cost: <u>Original:368.72</u> Latest: 1381.71		Erection of Radial Gate in Bay 2 & 3 is in progress. (90% completed). Critical: E&M works.	
11	Ramam-III NTPC Hydro Ltd. 10.09.14 3x40 = 120 MW Broad Features : Run of the River Scheme Cost : <u>Original: 1381.84</u> Latest : 1592.34	<u>West</u> <u>Bengal</u> <u>2019-20</u> 2020-21	Infrastructure works are in progress. Civil & HM works of Barrage including Part HRT Package awarded to M/s Simplex –Apex JV on 10.09.14. Civil & HM works of Power House including Part HRT awarded to M/s SEW Infrastructure Ltd. on 12.12.2014. Electro-Mechanical (EM) Package awarded to M/s BHEL in Feb-2015. First stage river diversion done on 23.03.2016. Adit-1 Excavation completed. Excavation of other Adits is in progress.	
	State Sector			
12	Parnai JKSPDC 21.10.2013 3x12.5= 37.5 MW Broad Features: Barrage: 107m Long, 11.7m High HRT: D Shape, 9156m long, 3.2m dia Surge Shaft: 3.2m Dia Power House- Surface- 60x12x28 Cost: <u>Original: 640.41</u> Latest 640.41	<u>J&K</u> <u>2018-19</u> 2020-21	The implementation of the project has been undertaken by awarding the EPC contract in favour of M/s. Patel Engg. Ltd. in 2013. Barrage:- Excavation 7877cum out of total 62187cum completed. HRT (D-shaped, 3.2m diameter, 9.156km long):- 546m out of 9156m excavation completed.	
13	Lower Kalnai JKSPDC 16.08.2013 2x24= 48 MW Broad Features: Dam: 110m Span, 49m High HRT: D Shape, 3960m long, 4m dia Surge Shaft: 14m Dia Power House- 55x23.45x32.4 Cost: <u>Original: 576.87</u> Latest 576.87	<u>J&K</u> <u>2017-18</u> 2020-21 (subject to re-start of works)	Diversion tunnel has been completed and river diversion made on 30.11.2016. Work on coffer dams has been started Dam:- Excavation work completed for right abutment of the dam bridge. Excavation of left abutment completed upto 50%. HRT:- Adit excavation is in progress. Presently, the works has been stalled due to financial issues with contractor. The contractor, M/s. Coastal Projects Ltd. has gone under CDR. JKSPDC is working out ways to re-start the project.	
14	Shahpurkandi Irrigation Deptt. &PSPCL 04.05.2011 3x33+3x33+1x8=206 MW Cost: <u>Original: 2285.81</u> Latest 2285.81	<u>Punjab</u> <u>2017-18</u> 2019-20 (Subject to re-start of works)	Civil works of Main Dam and Hydrel Channel awarded and are under construction Main Dam: 1286552 cum Excavation out of 1981500 cum and 89286 cum concreting out of 1135295 cum completed. Hydel Channel: 2696210 cum excavation out of 3900000 cum and 22153 cum concreting out of 42864 cum completed.	-Works of Dam stopped since 29.08.2014 due to inter-state dispute between states of J&K & Punjab.

Sl. No.	Name of Project Executing Agency Date of CEA clearance / Approval Capacity (MW) Broad Features Cost (original/latest) In Rs. Crores.	State Comm. Sch. (original/ Now Ant.	Broad Present Status / Critical Area	Remarks/ Critical issues
15	Uhl-III Beas Valley Power Corporation Ltd. (HPSEB) 19.09.02 / (TEC -2x50 MW) 3x33.3 =100 MW (Revised vide HPSEB letter dt. 19.01.07. Broad Features: HRT-4.15m x 8.47 km S.Shaft- 13m x 57m Penstock- 3.4m x 1860m P.House- Surface Turbine- V. Francis Cost: Original: 431.56 Latest: 940.84	<u>H.P.</u> <u>2006-07</u> 2017-18	Almost all civil works completed except lining of HRT. 6936 m (6492 + 444 Done by earlier contractor) lining of HRT completed out of 8459m. E&M:- All units boxed up. Critical : HRT	- HRT lining critical.
16	Sainj H.P. Power Corpn. Ltd. 2 X50=100 MW 29.12.2010 Cost: Original 784.56 Latest 784.56	<u>H.P.</u> <u>2014-15</u> 2017-18	All works are completed. Reservoir/water conductor system filling is under progress. Unit-1&2: Both units boxed up.	
17	Swara Kuddu H.P. Power Corpn. Ltd. Clearance: 10.11.2004 3x37= 111 MW Broad Features: Diversion Structure: 10.45m high Piano Key Weir. HRT- D-Shaped, 5m dia, 11.145Km long. Power House- Under ground Turbine- 500 rpm VF. Switchyard: 220 Kv. Cost: Original: 558.53 Latest: 1181.90	<u>H.P.</u> <u>2010-11</u> 2018-19	Barrage: Excavation completed & concreting is under advance stage of completion. HRT: 10619m out of 11364 m from all faces of HRT excavation completed and 5280 m out of 11364 m overt lining completed. Surge Shaft: Excavation & Lining completed. Pressure shaft: Excavation & lining completed. Power House: Excavation completed and concreting almost completed. TRT: lining completed. E&M: All units boxed up. Critical : HRT.	- Works badly suffered due to encounter of poor geology in HRT. - Contractual Issues. -Contract for HRT package terminated on 9.1.14. Re-awarded in Nov' 2014 to M/s. HCC
18	Shongtong Karcham H.P. Power Corpn. Ltd. Clearance: 16.08.2012 3x150= 450 MW Broad Features: Intake Tunnel: 4 Nos. Horse shoe 6.4m dia 192 to 280m length HRT- Circular, 10.5m dia, 8096m long. Power House- Under ground Turbine- VF. Switchyard: 400 Kv. Cost: Original: 2807.83 Latest: 3316.35	<u>H.P.</u> <u>2017-18</u> 2019-20	Excavation & lining of Diversion Tunnel under progress. HRT: Excavation of HRT 2274 m out of 8095 m completed. Surge shaft: 52m out of 100m pilot hole completed. Power House: Benching of Power House cavity is in progress. Works hampered in some portion of HRT due to re-location of Army ammunition depot. Issue is under resolution between Army, GoHP & HPPCL.	-Issues with Army authorities for shifting of ammunition depot.
19	Vyasi UJVNL 25.10.2011 (TEC) 2x60= 120 MW Broad Features:	<u>Uttarakhand</u> <u>2014-15</u> 2018-19	Civil Works: Dam : 2.875 lakh cum / 3.923 lakh cum of Excavation completed. 16174 cum out of 4.417 lakh cum of Concreting completed. Diversion Channel : Completed.	-Dam and E&M works are Critical. -Local issues.

Sl. No.	Name of Project Executing Agency Date of CEA clearance / Approval Capacity (MW) Broad Features Cost (original/latest) In Rs. Crores.	State Comm. Sch. (original/ Now Ant.	Broad Present Status / Critical Area	Remarks/ Critical issues
	Dam: Conc. Gravity H- 86m L-207.2m HRT- Circular, 7m dia, 2.7Km long. Power House- Surface Turbine- VF. Switchyard: 220 Kv. Cost: Original: 936.23 Latest: 936.23		Head Race Tunnel (2.7 Km): Excavation of HRT completed. 1368m Overt Lining and 607m Invert Lining out of 2672m has been done. Pressure Shaft: 2391cum out of 5000cum Excavation completed. Surge Shaft : 6250cum/8000cum excavation completed. E &M works : Work has been awarded to BHEL. Power House: 245000 cum out of 270,000cum Excavation completed.	
20	Koyna Left Bank PSS WRD, Mah. 20.02.2004 2x40 = 80 MW Broad Features: Water from the existing Shivaji Sagar Lake (Koyna reservoir) is to be utilized for generation. Intake Tunnel: Dia – 7.20 M Length – 235.5 M (including Lake tap) HRT: Dia – 7.20 M Length – 80 M Penstock – 2 nos , Dia – 2.9M Length – 10 M each P.House – Underground Turbine – Reversible Cost: Original: 226.40 Latest: 379.78	<u>Maha</u> <u>rashtira</u> 2017-18 2019-20 (Subject to re-start of works)	Civil Works: Excavation of intake structure 4781 cum out of 14105 cum and lining 2485 cum out of 3381 cum completed. Excavation of Switchyard completed. Excavation of Approach tunnel & Ventilation tunnel is in progress. Tail surge shaft : Excavation in soft strata completed. Excavation for inclined / vertical / lateral shafts in hard rock 6448 / 9223 cum completed. TRT : 364 / 24003 cum excavation completed. Machine Hall : Underground Excavation is under progress. 22600 cum excavation out of 55050 cum completed. E&M works: The contract for details engineering manufacturing supply, supervision erection, testing commissioning and putting into commercial use of pump turbine, generator motor and associated equipments is signed with M/s IVRCL Ltd., Pune on 16.12.2010. Further TG set has been ordered as under: Turbine/Pump: M/s Litosroj Power, Slovenia (European Union) Generator/Motor: M/s Koncar Power, Plant & Electric Traction Engineering, Croatia (European Union). EOT Crane :- Works awarded to M/s Pedvak Cranes Private Limited Hyderabad on 12.04.2013.	-Slow progress of works. -Funds constraints due to increase in Project cost. RCE under approval.
21	Polavaram Polavaram Project Authority 21.07.2010/ 25.02.2009 12x80= 960 MW Cost: Original: 16010.45 Latest: 16010.45	Andhra Pradesh 2017-18 2021-22 (Subject to active start of works and award of E&M works)	Pre-construction and Infrastructural works are in progress. Civil Works:- Civil works awarded on 01/2012-13, 02.03.2013. ECRF DAM: Earth work of 196.32 L.Cum /833.169L.Cum is completed. SPILLWAY: Earth work of 237.74 L.Cum / 362.95 L.Cum is completed & embankment of 1.1457 L.Cum / 2.4907 L.Cum is also completed. POWER HOUSE: Earth work of 60.3925 L.Cum / 108 L.Cum is completed & embankment of 2.4348 L.Cum / 10 L.Cum is completed. B) HM & E&M Works:- Invitations of Bids Tender process & Issue of LoI is in progress & would be completed by Feb-2017. Works will be awarded by 01.03.2017.	- Works under progress, however there is Inter State Issue-Public hearing for construction of protective embankment to be held in Oddisha and Chhattisgarh as desired by MOEF.
22	Pulichintala TSGENCO 120 MW (4x30 MW) (1 Unit Comm.) 25.04.2007 Broad Features: Design Head: 24 M Power House: Surface Turbine : V. Kaplan Annual Energy: 220 MU Cost: Original: 380.00 Latest: 563.49	<u>Telengana</u> 2009-11 2017-19	Dam: Completed Power House: The excavation of power house completed and 76596 cum concreting done against 89850 cum.. E&M Works: EOT Crane: Erection and testing completed for all the units. Unit #1: Commissioned on 25.09.2016 Unit #2: Boxing up is in progress. Unit #3 and #4: Draft tube and Spiral Casing assembly completed.	- E&M issues of mismatch of parts (BHEL) for Unit 3 & 4. - Availability of water.
23	Pallivasal KSEB 2x30= 60 MW	<u>Kerala</u> 2010-11	Intake structure: Excavation – 28398/33492 cum completed. Leading channel of Water conductor system replaced by cut	- Poor Geology. -Contractual Issues. -Works stopped by the

Sl. No.	Name of Project Executing Agency Date of CEA clearance / Approval Capacity (MW) Broad Features Cost (original/latest) In Rs. Crores.	State Comm. Sch. (original/ Now Ant.	Broad Present Status / Critical Area	Remarks/ Critical issues
	31.01.2007 Broad Features: HRT: 3.50m X 3396m Surge Shaft: 7.0m X 49m Pressure Shaft: 2.50m X 1019.20m Penstock: 2.nos., 1161.20m each. Power House: Surface Turbine : Pelton S.Yard: 220kV – Single bus Cost: Original: 222.00 Latest : 284.69	2019-20 (Subject to re-start of works)	& cover/soil tunnel and accordingly intake is shifted. HRT: Excavation –2858/3330 m completed. Overt conc. 1634/3330 m completed. Invert Conc.. – 1637/3330 m completed. Surge Tank/Forebay: Exc.–7640/13400 cum. Conc.423/843 cum. Pressure Shaft: Excavation completed. Fabrication of steel liner completed and erection of 96/1096 m completed. Surface penstock: Excavation –105204/122600 cum. Concreting- 11401/12850 cum. Fabrication completed and 1477m out of 2036m erection completed. Power House: Excavation completed. Concreting 3980/11225cum. Tail race Channel (2 Nos.): Excavation & lining completed. E&M Works: 75% supply completed. Erection yet to start.	civil contractor from 28.01.2015.
24	Thottiyar KSEB 1x30 + 1x10= 40 MW 05.06.2008 Broad Features: Weir: 222m Long 11 blocks 7.5m height Tunnel: Circular 2.6m dia 199m long. Power House: Surface Turbine : Vertical Pelton Cost: Original: 136.79 Latest: 150.02	<u>Kerala</u> <u>2012-13</u> 2019-20 (Subject to re-start of works)	Civil Works: Weir: 3258 cum excavation out of total 5850 cum and 1598 Cum concreting out of 8690 Cum completed. Approach Channel & Intake: 3184 cum out of 9100 cum done. Power Tunnel : Excavation completed. Power House, switchyard & allied works: 31390 cum excavation out of 44500 cum and 2658 cum concreting out of 15675 m done. E&M and HM Works: Supply of equipment in progress. Erection yet to start.	-Works are stand still due to Contractual Issues.
25	New Umtru MePGCL, 2x20=40 Broad Features: Diversion Structure- Gated structure (FRL- 130.1m, MDDL-123.3m) HRT- 5m dia, 750m long P.House- Deep Set SWYD- 132 kV Cost: Original: 226.40 Latest : 599.00	<u>Meghalay</u> <u>a</u> <u>2011-12</u> 2017-18	Dam: Excavation almost completed. Concreting 72511.4 cum out of 73488 cum completed. Intake: Excavation completed. Concreting 20596 cum out of 21300cum completed. HRT: Excavation completed. Concreting 16686 cum out of 24480 cum completed. Pressure Shaft: Completed. Surge shaft: Open excavation and concreting completed. Power House: Excavation completed & Concreting almost completed. TRT: Open excavation & tunnel boring completed & lining 7486.57 cum out of 7827 cum completed. E&M : Assembly of Generator for Unit # 1 in Service Bay completed. Assembly of Turbine in barrel for Unit # 1 is in progress. Critical : 1. Erection of Unit. 2. Radial Gates of Dam, Surge Shaft & Draft tube Gates.	
	Private Sector			
26	Ratle Ratle Hydro Electric Project Pvt. Ltd. 19.12.2012 4x205+1x30= 850 MW Broad Features : Dam Height-133m Length-194.8m Spillway-Radia Gate-(5) Size-10.75x1420 m Diversion Tunnel:2 Nos., Circular (Right back)	<u>J&K</u> <u>2017-18</u> 2021-22 (Subject to re-start of works)	EPC Contract for Civil & HM works awarded to M/s GVK Projects & Technical Services Limited on 04.07.2013. The infrastructure works of Road & Bridges was under progress and erection of upstream Bridge completed & downstream Bridge was in progress. Works have been suspended at Project site due to frequent local disturbances since 11.07.2014. Power Development Department, GoJK have been requested to resolve the various critical issues including 1) resolving of disturbance at site 2) restoration of congenial atmosphere and 3) IWT issues for resumption of works at site. Excavation of DT1 (298m out of 472m)	- Presently works are under hold. - Local Issues

Sl. No.	Name of Project Executing Agency Date of CEA clearance / Approval Capacity (MW) Broad Features Cost (original/latest) In Rs. Crores.	State Comm. Sch. (original/ Now Ant.	Broad Present Status / Critical Area	Remarks/ Critical issues
	Pressure Tunnel:11m dia each. Pressure Shaft : 6.6 m each steel lined. P.House-Underground Turbine- Francis Average Gross Head-100.39m Addl. Unit(30MW) Housed in Main P.H. Cavity) Rated Head-98.9m Cost : <u>Original: 5517.02</u> <u>Latest : 6257</u> (09/2013)		& DT2 (192m out of 552m) completed. Developer has requested Govt. of J&K for early termination of PPA & taking over the project.	
27	Sorang Himachal Sorang Power corporation Ltd. June, 2006/ 2x50= 100 MW Broad Features: HRT- 1.5 km Trench Weir-59 m P.House- underground Turbine- Pelton Gross Head-626 m SWYD- 11/400 kV (GIS) Cost: <u>Original: 586.00</u> <u>Latest: 586.00</u>	<u>H.P.</u> <u>2012-13</u> <u>2018-19</u> (Subject to re-start of works)	All Civil Works completed. Both the units are boxed up. During the filling of water conductor system in 1 st week of Nov., 2013, leakage occurred in penstock due to cracks. Rectification work completed in April, 2015. Unit #1 synchronized with grid on 30.10.2015, however, could not be commissioned due to non-availability of rated discharge. On 18-11-2015 when Unit # 2 was under trial run, there was rupture in the surface penstock pipe. The incidence caused loss of lives and property. The compensation package and funds for repair of penstocks pipe is being worked out with the bankers.	Repair of penstock work
28	Tangnu Romai-I M/s Tangnu Romai Power generation 2x22= 44 MW 30.11.2007 (HPSEB) Broad Features: Barrage at EL \pm 2555 m HRT-3.1m dia & 7.220 km length Surge Shaft- 5m dia, Top Level 2570 m & Bottom Level 2520 m Penstock- 2 m dia & 609.3 m length P.House- Surface Turbine – Vertical Francis Cost: <u>Original: 255.00</u> <u>Latest: 255.00</u>	<u>H.P.</u> <u>2014-15</u> <u>2018-19</u> (Subject to re-start of works)	Civil works awarded on 14.06.2010 to M/s Sai Urja Hydel Project (P) Ltd. Barrage and Diversion Cannel: 26211 cum out of 93800 cum excavation completed. Desilting Chambers & SFTPC: Excavation completed. SFT excavation 420 / 450.66 m completed. HRT: 2826m out of 6300m excavation completed. Power House, Switchyard & Misc.: 60275 m ³ out of 72000 m ³ excavation completed. In February-2015, due to land slide the steel bridge on Pabbar River, connecting Project components has been completely damaged. The restoration works are completed.	- Slow progress of works HRT critical, poor geology. - Works are stalled due to finance issues.
29	Bajoli Holi M/s GMR Bajoli Holi Hydro Power Pvt. Limited 31.12.2011 3x60= 180 MW Broad Features Dam Height-66 M Dam Length-178 M Desilting Chamber- 2	<u>H.P.</u> <u>2017-18</u> <u>2019-20</u>	Civil Works: awarded to M/s Gammon India ltd. on 29.05.2013. River : diversion achieved. HRT and Adits: work in progress. 4 out of 5 adits excavation completed. Powerhouse: Excavation completed and concreting is in progress. Pressure shaft: Excavation started.	-Slow progress of works -Poor approach roads -Transmission Line DPR clearance by HP Govt.

Sl. No.	Name of Project Executing Agency Date of CEA clearance / Approval Capacity (MW) Broad Features Cost (original/latest) In Rs. Crores.	State Comm. Sch. (original/ Now Ant.	Broad Present Status / Critical Area	Remarks/ Critical issues
	Nos. 240 Mx14.5 MX 10.8 M HRT- Length-15.538 Km., 5.6 M dia P.H. –Surface Cost: Original 1696.93 Latest 1696.93			
30	Chanju-I M/s IA Energy 24.04.2010 3x12=36 MW Cost :Original : 295.09 Latest : 295.09	<u>H.P.</u> <u>2014-15</u> 2017-18	Civil works almost completed. Unit#1: Commissioned on 17.02.2017 Unit#2: Commissioned on 01.02.2017. Unit#3: Pre-commissioning tests are in progress.	
31	Tidong-I M/s NSL Tidong Power Gen. Ltd. 2x50 = 100 MW 28.07.2006 Broad Features: HRT–D-3.5m L- 8461 m P.H. Surface Turbine –Vertical Pelton Cost: Original 543.15 Latest 543.15	<u>H.P.</u> <u>2013-14</u> 2018-19 (Subject to re-start of works)	Head Regulator & Desilting arrangement: Common excavation completed. 8550 cum open cut rock excavation out of 10,000 cum completed. HRT (8526m): Excavation completed and 1879m lining completed. Surge Shaft: open excavation top 33982 cum / 38500 cum completed. Pressure Shaft: Excavation completed Power house and Tail race channel- 87689 cum out of 92500 cum excavation completed. 10925 cum out of 15878 cum concreting completed.	- Slow progress of works. - Transmission Line critical. - Funds constraint.
32	Phata Byung M/s Lanco 06.10.2008 2x38 MW = 76 MW Broad Features: Dam – 26m high HRT- 3.2 m dia & 9.38 km length Turbine – Frances Cost: Original: 520.00 Latest : 1225.53	<u>Uttara khand</u> <u>2013-14</u> 2019-20 (Sub. to active start of works)	Dam concreting: 17800/18000 cum concreting completed. P.H.: Excavation completed & Concreting in progress. HRT: Excavation almost (99%) completed. 512 m Lining has been completed. Excavation and lining of Intake-I & Intake-II completed. Pressure shaft: Excavation completed & lining is under progress. TRT: Excavation 178/235m completed. E&M Works: Pit liner erection of units completed. EOT Crane installed and Commissioned.	- Works severely affected due to flash floods in June, 2013.
33	Singoli Bhatwari M/s L&T 11.07.2008 3x33 MW = 99 MW Broad Features: Barrage-FRL 1017 m, MDDL 1009 m, Barrage Top 1020m HRT- 4.65m dia & 11.870m length Surge Shaft-10 m dia & 102.85 m length Pressure Shaft-One, 3.80m dia & 358m length Penstock- 3 Nos., 2.20 m dia & 34m, 42m, 48m long. P. House-Surface Turbine-Vertical Francis TRT- Open Channel, 650m length Cost : Original : 666.47 Latest : 1577.00	<u>Uttara khand</u> <u>2012-13</u> 2019-20 (subject to Active start of works)	River diversion – Completed. Dam & Dykes/Barrage: Excavation 94612.5 / 90744 cum and concreting 51787 / 70220 cum completed. HRT: Excavation 9610m / 11257m completed. Overt Concrete Lining 2077m / 11257m completed. Invert Lining 1977m / 11257m completed. Pressure Shaft: Excavation 465 / 506 m completed. PH: Excavation completed & concreting 13833/ 17693 cum completed. Surge Tank: Excavation completed. 241.70 / 5249cum of concreting completed.	- Works severely affected due to flash floods in June, 2013.

Sl. No.	Name of Project Executing Agency Date of CEA clearance / Approval Capacity (MW) Broad Features Cost (original/latest) In Rs. Crores.	State Comm. Sch. (original/ Now Ant.	Broad Present Status / Critical Area	Remarks/ Critical issues
34	Maheshwar, SMHPCL 30 12 96/ 29.9.2006 (FC) 10x40= 400 MW Broad Features: Dam-35m High, concrete gravity P.Shaft-10x7.82m x 52m P.House - Surface Turbine- Kaplan Cost: <u>Original: 1569.27</u> <u>Latest: 6793.00</u>	<u>M. P.</u> <u>2001-02</u> 2018-19 (Subject to re-start of works)	Civil & HM Works: All major civil works completed. All 27 nos radial gates commissioned. Unit Erection: Unit-10: Initial spinning achieved on 14.10.2011. Unit-9 & 8: Ready for spinning. Unit-7: Guide apparatus trial assembly in progress. Unit-6: Erection of turbine embedded parts & foundation parts completed. Unit-5 to 1: Erection of units is in initial stages. Works suspended since Nov-11 due to cash flow problem with developer. In this regard, a high level committee under the chairmanship of Additional Chief Secretary(Finance) GoMP, was formed on 16 th Oct, 2014 to find ways to complete the project. The committee has submitted its report on 2.5.2015. The committee has recommended three scenarios for commissioning the Maheshwar Project. Under the first scenario, another attempt to compete the project with the present private developer has been envisaged. Timeline for first Scenario has elapsed (2nd August 2015) without the promoter complying with its requirements. Currently, the process for revival of project under second scenario is underway which envisages Government companies having majority equity in the project with management control .	- Completion of R&R works and E&M works. - Works held up due to Fund constraints with developer.
35	Teesta-VI LANCO 27.12.2006 4x125= 500 MW Broad Features: Barrage: 34.27m high HRT- 2nos,13.7km long Pressure shaft: 4nos. 5.4m dia. 130m av length, TRT: 4nos 250m av length, 8.5m dia. PH- Under ground Turbine- Francis Cost: Original: 3283.08 Latest : 5400.00	<u>Sikkim</u> <u>2012-13</u> 2021-22 (Subject to re-start of works)	Barrage and Desilting: Excavation completed & concreting 98% of 380003 cum completed. HRT: Heading excavation 10650m and benching excavation 4270 m out of total 27505 m completed. Overt lining 1550 m completed. Surge Tank: Excavation completed & concreting under progress. Pressure Shaft: Underground excavation of 4 no. pressure shaft completed, lining of one no. pressure shaft completed, balance lining under progress. HM works: 2 nos. radial gates erection in bay 1&2 completed. Erection of 1 st stage embedded parts of radial gates in bay 3&4 under progress. Power House: Excavation completed & conc. 21945 / 44578 cum completed. Concreting to Draft Tube Liners for all the 4 nos. Units completed. Erection of spiral casing of Unit #1 completed. Transformer Cavern: Excavation completed & concreting 2539/7101 cum completed. TRT: Excavation & Lining almost completed.	- Works held up due to financial crunch with the developer.
36	Rangit-IV Jal Power corp. Ltd. 06.07.2007 3x40= 120 MW Broad Features: Dam: Concrte 44m high .HRT : D- 6.4m L- 6.5km Power House : Surface Turbine: Francis Cost: Original:726.17 Latest : 1692.60	<u>Sikkim</u> <u>2011-12</u> 2019-20 (Subject to re-start of works)	Dam & Intake works: Excavation 409184 / 492775 cum completed and concreting 61045 cum out of 173229 cum completed. Excavation of road diversion tunnel has been completed. HRT: Excavation in progress and 3794 m out of 6488 m completed. Surge Shaft: Excavation has been completed & concreting yet to start. Pressure Shaft: Excavation of Horizontal Pressure Shaft completed. Vertical Pressure Shaft 60.5 m out of 84.7m completed. Power House: Excavation in Power House completed. Concreting 8565 cum out of 19900 cum completed. Desilting chamber: Excavation 2143 m out of 3360 m completed.	- Financial crunch with the developer. - Work held up since Oct, 2013 due to fund constraints.

Sl. No.	Name of Project Executing Agency Date of CEA clearance / Approval Capacity (MW) Broad Features Cost (original/latest) In Rs. Crores.	State Comm. Sch. (original/ Now Ant.	Broad Present Status / Critical Area	Remarks/ Critical issues
37	Bhasmey Gati Infrastructure 2x25.5= 51 MW Broad Features : Dam-33.2m High, Symmetrical gravity HRT-5.3m dia & 5.132 km length , Circular. Surge Shaft- 89.8m Hight & 14m dia. P.House-Outdoor Turbine-VF TRT-2 Nos, L- 50m Swityard-132/11 KV Cost :Original : 408.50 Latest : 690.30	<u>Sikkim</u> <u>2012-13</u> 2019-20	Project is in initial stage of construction. River diversion achieved. Barrage: 48636cum/194600cum excavation completed. HRT: 1670m/4460m excavation completed. PH: 136105 cum/185937cum excavation completed. Surge Shaft : 8567cum / 22000cum Surface excavation completed.	- Slow progress of works
38	Tashiding M/s Shiga Energy Pvt. Ltd. 28.03.2011 2x48.5 = 97 MW Broad Features : Barrage-EL 917m HRT-4.5 m dia & 5.437 km length , Surge Shaft- 61.058m Height & 8.5m dia. Penstock- Length upto Bifucation 441.53 m After bifurcation 25 m & 30 m long P.House-Surface TRT- Open Channal & 78.5 m length. Swityard- Outdoor, 220 KV Cost :Original : 465.95 Latest : 465.95	<u>Sikkim</u> <u>2015-16</u> 2017-18	All major works comp-leted. E&M Works: Both units boxed up.	- Evacuation of power.
39	Dikchu Sneha Kinetic Power Projects Pvt. Ltd. 21.10.2011 2x48= 96 MW Broad Features : Dam-35m High, Concrete Gravity HRT-4m dia & 4.6 km length Circular. Surge Shaft- 65m High & 9m dia. P.House-Underground Turbine-Vertical Francis TRT-4m dia & 1000m length Swityard- 60mx30m size Cost : Original :639.57 Latest : 639.57	<u>Sikkim</u> <u>2017-18</u> 2017-18	Both the units synchronized with the grid on 31-03-2017.	

Sl. No.	Name of Project Executing Agency Date of CEA clearance / Approval Capacity (MW) Broad Features Cost (original/latest) In Rs. Crores.	State Comm. Sch. (original/ Now Ant.	Broad Present Status / Critical Area	Remarks/ Critical issues
40	Rangit-II Sikkim Hydro Power Limited 10.02.2010 2x33= 66 MW Broad Features : Dam-47m High, Concrete Gravity HRT-3.9m dia & 4.745 km length , Surge Shaft- 65.5m High & 10m dia. Underground Pressure Shaft : 1.7 m dia & 2.5 km length. P.House-Outdoor Turbine- Pelton Vertical Swityard- GIS, 132/11KV Cost : Original : 496.44 Latest : 496.44	<u>Sikkim</u> <u>2017-18</u> 2019-20 (Subject to active start of works)	EPC contract awarded to M/s Coastal in February, 2012. Diversion Tunnel: River diversion through diversion tunnel has been achieved. HRT: Excavation 1123cum out of 64042cum completed. Surge Shaft: Excavation 1625cum out of 4948cum completed. Concreting 37/1667 cum done. Pressure shaft: Excavation 13759cum out of 46115cum completed Power House: Excavation of surface power house is being taken up.	Works are stalled due to non releasing of funds by lenders because of Power evacuation and land acquisition issues. Works restarted. A meeting with financiers were held on 23.09.2016 for release of funds. The developer was asked to submit certain document for release of funds.
41	Rongnichu Madhya Bharat Power Corporation Ltd. 01.10.2008 2x48= 96 MW Cost : Original : 491.32 Latest : 491.32	<u>Sikkim</u> <u>2015-16</u> 2019-20	The civil works have been awarded to M/s SEW Infrastructure Ltd. and E&M works to M/s Voith Hydro Power Pvt. Ltd. Barrage: Excavation completed & 25208/40674 cum concreting completed. HRT: 73% Civil Works completed. Surge shaft: 49m excavation out of 88m completed. Pressure Shaft: 97% Civil works LHPS & 48% Civil works of VPS completed. Power House: 14302 out of 29626.54cum of Excavation completed. 5459/22429 cum Concreting has been completed.	- Land acquisition. - Poor geology.
42	Panan Himagiri Hydro Energy Pvt. Ltd. 07.03.2011 4x75= 300 MW Broad Features : Dam-115m from deepest foundation level Desilting Chambers : Underground, 2 Size (14Lx22Wx2.5H) HRT- modified horse shoe, 6 m dia & 9549m length , Surge Shaft- 102 m High & 15m dia. Pressure Shaft : 2/4, 3.4/2.4m dia, 707.4 m-Height P.House-Surface Turbine-Vertical Francis Cost : Original: 1833.05 Latest : 2021.90	<u>Sikkim</u> <u>2018-19</u> 2020-21 (Subject to re- start of works)	Civil works awarded on 22.02.2014. Infrastructural works and geological investigations are in progress. Starting of civil construction works in full swing was earlier held up for want of the National Board of Wild Life (NBWL) clearance. NBWL clearance obtained in December, 2015. However, there is a case challenging the Eco-Sensitive zone notification of MoEF & Climate Change which is pending in the National Green Tribunal. Since there is no stay, so developer to start works shortly.	- NGT Issue.
43	Gongri Dirang Energy Pvt. Ltd. 04.02.13 2x72= 144 MW	Ar. Pradesh	EPC contract for all works awarded to Patel Engineering Ltd., Mumbai on 22-11-2011. TEC accorded on 04-02-2013 & Financial closure achieved on 15-02-13. The EPC contract for E&M works has been awarded to M/s. Andritz Hydro Pvt.	-Works awarded on 22.11.2011. However, consent to establish from SPCB was issued on

Sl. No.	Name of Project Executing Agency Date of CEA clearance / Approval Capacity (MW) Broad Features Cost (original/latest) In Rs. Crores.	State Comm. Sch. (original/ Now Ant.	Broad Present Status / Critical Area	Remarks/ Critical issues
	Broad Features : Barrage-H-29m, L-216.5m MDDL- EL 1447m Spillway-2nos. Radial Gates; 2 Nos. 10.5m x 13m Intake: EL1438m Desilting Chambers : 2 nos. (260Lx13Wx16H) HRT- modified horse shoe, 5.8 m dia & 7137m length , Surge Shaft- 92 m High & 13m dia. Pressure Shaft : 4.4m dia, 647.26m length bifurcating into 3.1m dia & 28.51m & 34.5m length P.House-Surface Turbine- Vertical Francis Cost : Original: 1436.27 Latest :1436.27	2017-18 2020-21 (Subje ct to re-start of works)	Ltd. Consent to establish from State Pollution Control Board was issued on 19-05-2014. Construction work Resumed in July, 2016. Barrage: 23400cum excavation out of 1.185 Lakh cum completed. Power House & Switchyard : Open Excavation 68500cum out of 2.15 Lakh cum completed.	19.05.2014 -Works stopped since 2 nd week of April, 2016 due to fund flow problem with promoter / lenders.

Status of Hydro Electric Projects in Bhutan

Sl. No.	Name of Project / Capacity (MW)/ Executing Agency/Date of CEA clearance / Approval / Broad Features/Commissioning Schedule	Award of works	Broad Present Status
1.	Punatsangchhu-I 6x200=1200 MW PHPA, Bhutan Date of TEA: 27.07.2007 Broad Features : Dam – 136m High, 279.2m long, Concrete gravity (RCC) HRT- 10m x 8.948 km Pressure Shaft: Two nos. 6.0mx482.20m each Surge Shaft: 24.5mx128.5m TRT: 10.0m x1182.20m P.House-Underground Turbine- Vertical Francis SWYD- 400 kV Commissioning Schedule: Nov' 2016 Anticipated commissioning schedule : 2020-21	Civil Works: Package-I : L&T Ltd. on 27.03.2009 Package-II: Gammon India Ltd on 27.03.2009 Package-III:HCC ltd. 27.03.09 E&M Main Works: Package-I : BHEL Ltd. on 04.02.2010 Package-II: BHEL Ltd. on 27.02.2012 Package-III:Hyosung Corporation on 28.02.2012 Package-IV: SudkabelGmbh on 27.05.2011 Package-V: Schneida Electric Ltd. on 21.11.2013. Transmission Works: Joyti Structures & Gammon (India) JV on 12.08.2010 (Ammended on 10.6.2013)	Dam: Excavation 66.30 lac cum out of 70.51 lac cum is completed. Concreting yet to be taken. Excavation of dam pit was hampered due to movement & subsidence at right bank hill. Desilting chamber: Excavation & concreting completed. HRT: excavation and lining completed. Surge Shaft: Boring & Lining completed. Pressure shaft: Excavation is completed and back fill concreting 1147m completed out of 1460m. Power House: Excavation, Construction of Service Bay and Construction-I at D/T level completed. Construction-II at Auxiliary Bay Level 3181 cumec out of 10260 cumec completed. TRT: excavation completed and 1131m overt lining completed out of 1220m. E&M works: Assembly of Stators for Unit #1,#2 completed & #3 is in progress. Rotor for Unit #2 is erected. Critical: Movement & subsidence at right bank hill. Completion of dam works.

Sl. No.	Name of Project / Capacity (MW)/ Executing Agency/Date of CEA clearance / Approval / Broad Features/Commissioning Schedule	Award of works	Broad Present Status
2.	Punatsangchhu-II 6x170=1020 MW PHPA, Bhutan Date of TEA: 30.04.2010 Broad Features : Dam – 86m High, 213.5m long, concrete gravity HRT- 11m x 8.585 km Pressure Shaft: 3 nos. 5.5mx997m each Surge Shaft:31 m x137m TRT: 11.0m x3163m P.House-Underground Turbine- Vertical Francis SWYD- 400 kV Commissioning Schedule: June' 2017 Anticipated commissioning schedule: 2019-20	Civil Works: Package- CI : JP Associate Ltd. on 25.07.2011 Package-CII: Gammon India Ltd on 25.07.2011 Package-CIII: JP Associate Ltd. on 25.07.2011 E&M Main Works: Package-I: BHEL Ltd. on 18.07.2012 Package-II: BHEL Ltd. on 7.05.2013 Package-III: Hyosung Corporation on 7.05.2013 Package-IV:LS Cables & System Ltd. on 7.05.2013 Transmission Works: Bhutan Power Corp.Ltd on 21.03.2013 (on deposit work basis)	Dam: Excavation of 31.11 Lac cum completed out of 31.19 Lac cum. Adverse geological situation faced at the left bank of the dam. HRT: heading excavation 5532.5 m out of 6314m completed. Benching excavation 4054.5 Km out of 6314m completed Surge Shaft: Excavation & Lining (Overt) completed. Pressure Shaft: Excavation Completed. Top, Horizontal and Vertical portion Liner completed. 1244m out of 1454m steel lines erected in horizontal portion. Power House: Machine hall excavation Completed. Erection of Draft tubeliners for Unit #2 & #3 is completed, and for Unit #1, #4, #6 are in progress. Transformer Hall excavation completed. Excavation of Down Surge Chamber Gallery completed (60%). On 02-03 March,2016, massive rock fall from the roof of downstream Surge Gallery occurred. TRT: Heading Excavation: 2988m completed & 1199m overt lining also completed. Critical: - Dam is critical. Adverse geological situation faced at the left bank of the dam. - Restoration & completion of downstream Surge gallery works.
3.	Mangdechhu HEP 4x180=720 MW MHPA, Bhutan Date of Approval:: 30.04.2010 Broad Features : Dam – 114m High, 141.28m long, Concrete gravity HRT- 6.5m x 13.561 km Pressure Shaft: Two nos. 3.5mx1856m each Surge Shaft:13.5 m x152.0m TRT: 8.0m x1295m Power.House-Underground Turbine- Pelton Vertical axis SWYD- 400 kV Commissioning Schedule: Sep'17 Anticipated commissioning schedule: 2018-19	Civil Works: Package-I : JP Associate Ltd. on 20.03.2012 Package-II: Gammon India Ltd on 20.03.2012 Package-III:JP Associate Ltd. on 20.03.2012 H&M Works: Package-IV: PES Engg.Pvt.Ltd. on 20.03.2012 E&M Works: Package-I: BHEL Ltd. On 07.01.2013 Package-II: Alstom T&D India Ltd. on 20.03.14 Package III: M/s Hyosung Corp. South Korea on 22.04.15 Package IV: M/s LS Cable & Systems Ltd., South Korea on 22.04.2015 Transmission works: Kalpataru Power Trans Ltd. on 1.01.2013	Dam: Excavation is almost completed. Concreting started in May,15 and 3.4 Lakhs cum completed out of 4,50,000 cum. 13.57 Km excavation and 2217 Km Overt lining of HRT completed out of 13.52 km. Pressure shaft: Excavation is completed (98%). Steel Liner Erection is completed.(48%) Surge Shaft: Lining completed (87%). E&M works: Erection of distributor completed in Unit #1,#2 & #4 and progress in Unit #3. Assembly of 1 & 2 Generator is in progress. Critical: HRT & Pressure Shaft are critical.