

**REPORT INDICATING STATUS OF CONSTRUCTION OF TRANSMISSION LINES (220 kV & ABOVE) VIS-A-VIS
PROGRAMME DURING 2011-2012**

As on 31-MAR-2012

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DAMODAR VALLEY CORPORATION (DVC)

1	Dhanbad-Giridih	D/C	220	86	145	102	81	15	SEP-09	MAR-12	1st stage FC obtained. Proposal for II nd stage clearance sent to MoEF on 24.05.10. Forest clearance still awaited. Severe ROW problem at 10 no. locations near Dhanbad and Giridih end. Matter is being sorted out with land owners with the help of administration. Route is being diverted where construction has taken place in the ROW.
2	Durgapur STPS - Raghunathpur	D/C	400	141	210	197	168	66	MAY-10	MAR-12	Railway crossing -6 Nos. clearance Clearance from Asansol Division for 2 no. crossing still awaited. severe ROW problem in 43 no. locations (8 no. for foundation and 35 no. for erection. Pile foundation work at location no. 33 and location no. 34 completed. Its capping is in progress. Power line crossing -7 nos. Clearance obtained from power utilities. PTCC clearance awaited.
3	Giridih-Kodarma	D/C	220	212	315	228	196	24	FEB-10	MAR-12	Total 70 loc. in forest & JJ. forest proposal lying with GoJ, Ranchi. NOC from Govt. of Jharkhand awaited. Severe ROW problem in 20 location near Giridih end. Matter is being sorted out. Railway Crossing- Clearance obtained for 3 no. crossing. PTCC obtained.
4	LILO of Mejia-Kalyaneswari at Burnpur S/S	D/C	220	37	68	37	0	0	SEP-10	MAR-12	Severe ROW problem in most of the locations. For expedition of work diversion of line inside ISP cleared for construction. Railway crossing at 2 nos. Proposal is being submitted.
5	Mejia-Gola-Ramgarh	D/C	220	406	679	621	587	50	OCT-10	MAR-12	1st stage Forest clearance obtained on 29.4.10. For 2nd stage forest clearance, FRA is being done. NOC in this regard from DC, Bokaro is awaited. proposal submitted to MOEF on 27.8.10. 2nd stage clearance of Gola-Ramgarh obtained.
6	Raghunathpur-Ranchi (PG)	D/C	400	301	438	397	365	72	AUG-10	MAR-12	40 nos. loc. are under forest clearance. 1st stage forest clearance obtained on 27.10.10 for Jharkhand portion. File sent to MOEF, GoI on 25-1-12 for 2nd stage clearance. For Bengal portion proposal sent to forest Conservator on 23.09.10 and cost of forest afforestation and npv deposited on 10-1-12. Severe ROW Problem in 3 no. locations. Power line crossing- clearance obtained for all 9 crossing. PTCC clearance awaited. Route is being diverted for four no. locations.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Transmission Lines: Page 1 of 85

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER GRID CORPORATION OF INDIA LIMITED (PGCIL)

1	+/- 800KV HVDC Biswanath Chariyali - Agra Bi-pole line	BIPOL E	±800	1971	4228	3088	1721	50	AUG-13	SEP-14	Matching with HVDC converter, Expected by Sep'14. efforts shall be made to complete earlier. Stringing commenced from Jan'12
2	2nd S/C Seoni (PG) Wardha (PG) line (initially to be operated at 400kV)	S/C	765	261	704	704	704	261	JUL-10	FEB-12	Line commissioned in Feb'12.
3	Agra - Jhatikara	S/C	765	245	678	605	482	99	FEB-12	JUN-12	Completion likely to be delayed further (land problem).
4	Agra - Sikar line	D/C	400	706	947	630	254	0		AUG-12	
5	Agra-Gurgaon (Delinking Agra-Samaypur-Gurgaon lines)	S/C	400	2	5	0	0	0	NOV-11	NOV-11	
6	Angul Pooling Station - Jharsuguda Pooling Station line-I	S/C	765	244	690	160	29	0		MAR-13	
7	Angul Pooling Station - Jharsuguda Pooling Station line-II	S/C	765	244	690	186	41	0		MAR-13	
8	BTPS (NTPC) - Bongaigaon	D/C	220	15	11	10	5	1		MAR-12	
9	Bachchau - Ranchodpura	D/C	400	566	755	755	755	566		SEP-11	Commissioned 9/11.
10	Bahampur (India)-Bheramerar (B Desh) line - India Portion	D/C	400	170	246	119	35	0		OCT-12	
11	Balia-Lucknow	S/C	765	320	872	872	872	320	AUG-12	FEB-12	Line Commissioned in Feb'12
12	Balipara - Bongaigaon	D/C	400	596	837	751	632	183	FEB-13	FEB-13	Matching with Gen. of Kameng. (ant. in Feb'13).
13	Balipara - Biswanath Chariyali	D/C	400	130	167	140	131	60	AUG-13	AUG-13	Matching with Gen. of Lower Subhansiri. (ant. in Dec'13).
14	Bareilly (New) - Bareilly (Exist) line (Quad)	D/C	400	80	112	0	0	0		APR-13	Engg. in progress.
15	Bareilly - Kashipur line (Quad)	D/C	400	200	279	95	0	0		APR-13	
16	Baripada - Mendhasal	D/C	400	546	749	749	749	546	OCT-09	AUG-11	Commissioned 8/11.
17	Bassi - Jaipur (RVPN) line (Q)	D/C	400	114	152	99	40	0		NOV-12	
18	Bhiwadi - Neemrana	D/C	400	97	137	137	137	97	NOV-11	DEC-11	Line commissioned in Dec'11
19	Bhiwani - Jind line	D/C	400	180	240	197	119	0		NOV-12	
20	Biharshariff - Sasaram (Ckt-I & Part of Ckt-II)	D/C	400	318	524	524	524	318		JAN-12	Ckt-I commissioned in Jan'12 & Ckt-II through their Gaya-Balia line charged on 31.01.12.
21	Biharshariff - Sasaram (Remaninig Part of Ckt-II)	D/C	400	80	524	524	524	80		MAR-12	Commisioned 03/12
22	Bina - Bina (MPPTCL)	D/C	400	10	25	2	0	0	DEC-12	DEC-12	Foundation commenced from Mar'12.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
23	Bina - Gwalior line (3rd Ckt)	S/C	765	241	602	0	0	0		MAR-14	Award placed in Nov'11.
24	Bina - Indore	S/C	765	311	828	828	828	311		MAR-12	Commissioned 03/12.
25	Bokaro TPS Extn.- Koderma TPS	D/C	400	198	272	133	124	0	AUG-12	AUG-12	Gen. project (Bokaro STPP) delayed. Matching with gen. proj. (ant. in Mar'13).
26	Bongaigaon TPS - Bongaigaon line	D/C	400	6	11	10	5	1		MAR-12	Commissioning of Bongaigaon TPS delayed ant. in Jun'12.
27	Chamera-III - Pooling Station Near Chamera-II HEP	D/C	220	30	46	46	46	30		AUG-11	Commissioned 8/11
28	Champa Pooling Station - Dharamjaygarh / Near Korba Switching Station line	S/C	765	50	143	33	0	0		MAY-14	Foundation commenced from Jan'12
29	Champa Pooling Station - Raipur Pooling Station line	D/C	765	300	416	57	6	0		MAY-14	
30	Chandwa - New Ranchi (Bero)	D/C	400	68						DEC-12	
31	Chandwa- New Ranch (Bero) S/S	S/C	400	68						MAR-13	
32	Dehradun - Bagpat	D/C	400	249	444	364	299	56	NOV-11	DEC-12	Completion matching with Bagpat & Deharadun S/Stn. (land yet to be handed-over).
33	Dharamjaygarh - Jabalpur Pooling Station line	D/C	765	768	1054	182	45	0		DEC-13	Tower Erection commenced from Feb'12.
34	Durgapur - Maithon line	D/C	400	146	192	192	192	146	JUN-10	FEB-12	Commissioned 02/12
35	Durgapur-Jamshedpur	D/C	400	374	519	469	451	290	DEC-09	MAY-12	"ECL is not allowing construction on the diverted route, where line locs. diverted to allow setting up of Andal Airport. Matter taken up with Ministry of Coal at MOP level. Termination of line at Durgapur (PG) uncertain due to non-resolution of above issue. * Powergrid is now planning to terminate the line at Durgapur Steel TPS (Andal). A portion of line (18.5 Km) to provide connectivity to LILO at Andal (for Start-up power to Durgapur STPS) completed & test charged on 22.01.11."
36	Edamon (KSEB) - Muvattupuzha (PG)	D/C	400	297	438	159	95	29	NOV-08	MAR-13	Completion uncertain due to severe ROW problem
37	Farakka - Kahalgaon (2nd line)	D/C	400	190	268	268	268	190	JUN-11	AUG-11	Test Charged 8/11.
38	Fatehpur- Agra Line I	S/C	765	325	891	884	799	290	AUG-12	AUG-12	Completion likely to be delayed (ant. in Mar'13). (land problem).
39	Fatehpur- Agra line-II	S/C	765	303	891	884	799	290	DEC-12	DEC-12	Completion likely to be delayed due to land problem in S/Stn.
40	Gandhar - Navsari	D/C	400	212	288	288	288	204	OCT-12	APR-12	Testing under progress.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
41	Gaya - Balia (Balance Part)	S/C	765	159	607	607	607	159	AUG-12	FEB-12	Line completed in Feb'12. Commissioned with contingency arrangement along with Biharshariff-Sasaram line, Lines Gaya-Biharshariff commissioned in Jan'12 & Sasaram Balia in Feb'12.
42	Gaya -Balia(Part Line)	S/C	765	69						JAN-12	Commissioned 1/12.
43	Gaya-Sasaram	S/C	765	148	386	386	386	148		MAR-12	commissioned 3/12.
44	Gurgaon -Manesar(Q)	D/C	400	34	53	40	36	5	NOV-11	MAR-12	Severe ROW problem.
45	Gwalior - Jaipur (RVPN) line	S/C	765	300	794	225	139	0		NOV-12	
46	Gwalior - Jaipur line (2nd Ckt)	S/C	765	300	740	69	0	0		MAR-14	1 package awarded out of 2 packages.
47	Indore - Indore (MPPTL)	D/C	400	50	139	139	139	98		MAR-12	Commisisoned 03/12
48	Jabalpur Pooling Station - Bina line	D/C	765	476	640	301	180	0		MAR-14	Award placed in Mar'11.
49	Jabalpur Pooling Station - Jabalpur (High Capacity) line	D/C	400	12	23	0	0	0		DEC-13	Engg. in progress.
50	Jaipur - Bhiwani line	S/C	765	252	630	0	0	0		MAR-14	Award placed in Oct'11
51	Jamshedpur - Baripada	D/C	400	282	394	382	382	272	OCT-09	MAR-12	Severe ROW problem being faced in Jharkhand. Matter taken up with chief Sec. & distt administration. Critical.
52	Jharsuguda Pooling Station Dharamjaygarh line.	D/C	765	152	545	135	47	0		DEC-13	Tower erection commenced from Feb'12.
53	Jhatikara - Bhiwadi - Moga	S/C	765	358	955	950	840	271	FEB-12	JUN-12	Efforts being made for completion early.
54	Kalpakkam - Arni	D/C	400	213				213		MAR-12	Commissioned 3/12.
55	Kalpakkam PFBR-Arni	D/C	220	213	414	414	414	213	MAR-12	MAR-12	Testing under progress.
56	Kalpakkam PFBR-Kanchepurram	D/C	220	161	306	257	233	90	MAR-12	MAR-12	Readiness of Kanchipuram extn. critical.
57	Kalpakkam PFBR-Sirucheri	D/C	220	72	140	140	140	72		NOV-11	Line commissioned in Nov'11
58	Kameng - Balipara	D/C	400	110	142	56	8	0	FEB-13	MAR-14	Matching with Gen. of Kameng. * Gen. proj. delayed. Revised schedule yet to be confirmed by NEEPCO.
59	Kashipur - Roorkee line (Quad)	D/C	400	330	460	106	0	0		APR-13	
60	Kishanganj - Patna line (Quad)	D/C	400	704	919	186	26	0		NOV-13	Tower erection commenced from Jan'12
61	Kishanpur - Samba line	D/C	400	66	104	71	22	0		AUG-13	
62	Kishenpur - New Wanpoh line (132 KM D/C + 7 KM Multi Ckt)	MC+D/C	400	278	358	132	35	20		JUL-13	
63	Koderma - Gaya	D/C	400	164	281	222	181	99	AUG-12	MAR-12	* Completion likely to be delayed due to involvement of Multi-ckt (being awarded seperately). Contingency arrangement being made to connect

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

Maithon -Gaya with Koderma-Gaya, by-passing multi-ckt portion, to from Maithon-Koderma line

64	Koderma-Biharshariff (Quad)	D/C	400	222	294	294	294	222	APR-10	MAY-11	Test Charged 5/11.
65	Korba (NTPC) Birsinghpur (MPGENCO) (Balance Part)	D/C	400	446	645	645	645	446		FEB-12	Line commissioned in Feb'12.
66	Korba STPS- Raipur	D/C	400	424	596	596	596	424	MAR-11	JUN-11	Commissioned 6/11.
67	Korba(NTPC)-Birsinghpur (MPGENCO) (Portion of line 8 Ckm commissioned for contingency arrangement)	D/C	400	8				8		OCT-11	Commissioned 10/11.
68	Koteshwar -Tehri Pooling Point	D/C	400	5	9	9	9	5	JUN-08	MAR-11	Ckt-I test charged in Feb'11 & Ckt-II in Mar'11.
69	Krishnapatnam UMPP - Gooty line (Quad)	D/C	400	632	861	367	243	70		AUG-13	Stringing commenced from Mar'12.
70	Krishnapatnam UMPP - Nellore line (Quad)	D/C	400	64	94	13	0	0		AUG-13	
71	LILO of Bawana/Bahadurgarh -Hissar at Bhiwani (2nd Ckt)	D/C	400	32				32		JUN-12	
72	LILO of both ckt of Mundka/Bawana - Bamnoui at Jhatikara (Q)	D/C	400	20	36	5	2	0	FEB-12	JUN-12	ROW being faced.
73	LILO of Alamathy - Sriperumbdur at Vallure TPS	D/C on M/C	400	131	129	129	129	131	JUL-10	JUL-11	Commissioned 7/11
74	LILO of Allahabad - Kanpur at Fatehpur	D/C	400	31	49	49	49	31	AUG-12	DEC-11	Line commissioned in Dec'11.
75	LILO of Barh - Balia at Patna	D/C	400	16	24	17	12	0	AUG-12	MAR-12	Tower erection commenced from Jan'12
76	LILO of Parbati -II - Koldam/Nalagarh at Parbati Pooling Point.	D/C	400	2	7	1	0	0	JAN-10	MAR-12	Forest approval pending (Clubbed with Parbati-III - Amritsar line)
77	LILO of Singrauli - Kanpur at Fatehpur	D/C	400	41	64	64	64	41		MAR-12	Line commissioned in Jan'12
78	LILO of Sipat - Seoni (2nd Ckt) at WR Pooling station Near Sipat(Bilaspur Pooling station)	S/C	765	8	25	25	25	8		MAR-12	Commissioned 3/12.
79	LILO of Sipat - Seoni line at WR Pooling station Near Sipat (Bilaspur pooling station)	S/C	765	8	25	25	25	8		MAR-12	Commissioned 3/12.
80	LILO of Tehri - Meerut at Tehri Pooling Point (to be charged at 400 KV)	2xD/C	765	13	59	59	59	13	JUN-08	JUN-11	LILO of Ckt-I completed & test charged on 21.01.11 & Ckt-II test charged on 22.06.11 station test charged on 29.03.10 & shall be commissioned alongwith Loop-In portion.
81	LILO of (One Ckt) Baripada - Mendhasal line at Dubri (OPTCL)	D/C	400	34	48	13	0	0		NOV-12	Engg. in progress.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
82	LILO of 1st Ckt Dehri - Bodhgaya line at Gaya.	D/C	220	24	80	71	57	24		FEB-12	Ckt-I(24 ckm) commissioned in Jan'12.
83	LILO of 1st Ckt Sikar (RVPN), Ratnagarh at Sikar	D/C	220	6	22	21	15	6		AUG-12	LILO of ckt-i (6 ckm) commissioned in Jan'12.
84	LILO of 220 kV D/C Fatehpur (UPPCL) - Kanpur (UPPCL) line at Fatehpur.	D/C	220	23	39	39	39	23	AUG-12	DEC-11	Line commissioned in Dec'11
85	LILO of 2nd Ckt Dehri - Bodhgaya line at Gaya.	D/C	220	24	81	81	81	24		MAR-12	Commissioned 3/12.
86	LILO of 2nd Ckt of Lucknow - Bareilly line (PG) at Shahjahanpur	D/C	400	32	90	69	58	36		APR-12	LILO of 01 ckt commissioned in Feb'12 by-passing Sahajanpur S/S for providing connectivity for evacuation of ROSA Power.
87	LILO of 400 kV D/C Gazuwaka - Vemagiri at Simhadri TPS	D/C	400	22	23	23	23	22		JUN-11	Commissioned 6/11.
88	LILO of 400KV S/C Kaithalguri - Misa line at Mariani (New) (Charged at 220KV)	D/C	400	2	20	0	0	0		DEC-12	
89	LILO of Bareilly - Mandola line at Meerut	D/C	400	206	317	293	225	61		MAY-12	
90	LILO of Bawana/Bahadurgarh -Hissar line at Bhiwani	D/C	400	27				27		SEP-11	Commissioned 9/11.
91	LILO of Bhiwadi - Bassi at Kotputli	D/C	400	15	43	0	0	0	NOV-11	DEC-12	Engg. & survey under progress. Completion matching with Kotputli S/Stn. (delayed due to non-availability of land).
92	LILO of Both Ckt Jamshedpur - Rourkela line at Chaibasa	D/C	400	57	80	0	0	0		NOV-12	Award placed in Mar'11. Completion likely to be delayed (ant. in Mar'13).
93	LILO of Both Ckt of Agra - Jaipur line at Jaipur	D/C	400	134	214	209	185	55		NOV-12	Stringing commenced from Dec'11.
94	LILO of Both Ckt of Balia Lucknow line at Sohawal	D/C	400	24	45	45	20	0		NOV-12	
95	LILO of Both Ckt of Dehradun - Bagpat line (QUAD) at Saharanpur	D/C	400	58	81	30	0	0		NOV-12	
96	LILO of Both Ckt of Kishenpur - Wagoora line at Wanpoh	D/C	400	16	24	5	0	0		JUL-13	Foundation commenced from Jan'12.
97	LILO of Both Ckt of Lucknow - Bareilly line (PG) at Shahjahanpur	D/C	400	32	90	69	58	36		NOV-12	LILO of Ckt-I (32Ckm) commissioned in Feb'12 by-passing Sahajanpur S/S for providing connectivity for evacuation of ROSA power.
98	LILO of Both Ckt of Nathpa Jhakri - Abdullapur (Tripal Snowbard) at Panchkula	D/C	400	102	133	133	133	102		FEB-12	Commissioned in Feb'12.
99	LILO of Farakka - Jeerat line at Baharampur (India)	S/C	400	6	12	0	0	0		OCT-12	Award placed in Jan'11.
100	LILO of Jind ckt. Of Nalagarh-Kaithal at Patiala	D/C	400	22	31	31	31	22	AUG-11	AUG-11	Commissioned 8/11.
101	LILO of Kahalgaon - Biharshariff line (2nd line) at Banka	D/C	400	62	80	52	20	0		NOV-12	

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
102	LILO of Kahalgaon - Biharshariff line (1st line) at Lakhisarai	D/C	400	80	110	0	0	0		NOV-12	Engg. in progress.
103	LILO of Loktak - Imphal at Imphal (New) line	D/C	132	60	150	0	0	0		DEC-12	
104	LILO of Lonikhand (MSETCL)- Kalwa at Navi Mumbai	D/C	400	20	28	18	11	4	SEP-10	MAR-12	Stringing commenced from Feb'12. Severe ROW problem in Maharashtra.
105	LILO of Meerut - Kaithal at Bagpat	D/C	400	124	177	123	74	0	FEB-12	DEC-12	Completion matching with Bagpat S/Stn. (land yet to be handed-over).
106	LILO of Meramunali -Jeypore at Angul Pooling Station	D/C	400	8	12	6	0	0		MAR-13	Foundation commenced from Jan'12
107	LILO of Meramundali - Jeypore line at Bolangir	S/C	400	40	58	56	32	0		NOV-12	
108	LILO of Nathpa Jhakri - Nalagarh at Rampur	D/C	400	8	10	0	0	0	NOV-11	MAR-13	Generation project delayed (ant. in Sep'13)
109	LILO of Neelamangla - Hoddy line at Yelahanka	S/C	400	9	25	20	12	20		JUN-12	Stringing commenced from Mar'12
110	LILO of Nelmangala - Somanhalli at Bidadi	D/C	400	28	31	31	31	28		MAR-12	Commissined 03/12
111	LILO of One Ckt Talchar - Meramundali at Angul Pooling Station	D/C	400	32	46	1	0	0		MAR-13	Foundation commenced from Mar'12.
112	LILO of One Ckt of Parbati Pooling Stn. - Amritsar line at Hamirpur	D/C	400	4	10	0	0	0		JAN-13	
113	LILO of Parbati -II - Parbati Pooling Point at Parbati -III	D/C	400	7	7	4	1	0	JAN-10	MAR-12	Tower erection commened from Jan'12
114	LILO of Patiala - Hissar at Kaithal	D/C	400	66	90	90	90	66	NOV-11	AUG-11	Commissioned 8/11.
115	LILO of Ranchi - Sipat (Bilaspur) Pooling Station at Dharamjaygarh / near Korba.	D/C	765	80	23	0	0	0		DEC-13	Engg. in progress.
116	LILO of Ranganadi - Balipara 400KV D/C line at Biswanath Chariyali (Pooling Point)	D/C	400	54	76	70	54	16	AUG-13	AUG-13	Matching with Gen. of Lower Subhansiri. (ant. in Dec'13).
117	LILO of Rengali - Baripada line at Keonihar	S/C	400	18	26	14	0	0		NOV-12	
118	LILO of Rourkela - Raigarh at Jharsuguda Pooling Stn.	D/C	400	80	120	37	0	0		MAR-13	Foundation commenced from Jan'12.
119	LILO of Siliguri (Existing) - Purnea line (Q) at New Pooling Station at Kishanganj	D/C	400	24	70	0	0	0		JAN-13	Award placed in Aug'11.
120	LILO of Siliguri - Dalkhola line at New Pooling Station Kishanganj	D/C	220	24	6	0	0	0		JAN-13	Award placed in Aug'11.
121	LILO of Somanhally - Hoddy line at Yelahanka	D/C	400	8	20	20	12	6		JUN-12	
122	LILO of Teesta-III - Kishanganj 400 KV D/C (Q) at Rangpo (21 D/C+1.5 M/C)	MC+D/C	400	45	91	0	0	0		NOV-13	Award placed in Sep'11

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
123	LILO of Teesta-V Siliguri line at Rangpo (1 D/C & 1.5 M/C)	D/C	400	5	13	0	0	0		NOV-13	Award placed in Sep'11
124	LILO of Tilaiya - Balia line at Gaya	D/C	765							DEC-16	
125	LILO of Udumalpet - Trichur at Palakkad	D/C	400	49	149	149	149	49		MAR-12	Commissioned 03/12
126	LILO of both Ckt of Allahabad - Mainpuri at Fatehpur	2xD/C	400	68	111	109	84	18	AUG-12	JUN-12	
127	LILO of both ckt Vindhyachal -Jabalpur at Sasan	2xD/C	400	13	26	26	26	13		MAR-12	Ready for commissioning 3/12.
128	LILO of both ckt of Udumalpet - Madakathara at Chulliar	D/C	400	98	149	144	141	75	JUL-11	MAR-12	
129	LILO of both ckts of Kawas-Navsari at Navsari.	D/C	220	68	138	138	131	65	OCT-12	MAR-12	Stringing commenced from Feb'12.
130	Lower Subhansiri - Biswanath Chariyali line -I	D/C	400	334	432	301	218	51	FEB-13	DEC-13	Completion matching with Gen. proj. Work progress affected on a/c of local disturbance.
131	Lower Subhansiri - Biswanath Chariyali line -II	D/C	400	340	442	316	196	35	FEB-13	FEB-13	Completion matching with Gen. proj. Work progress affected on a/c of local disturbance.
132	Lucknow (New) - Lucknow line - II (Quad)	D/C	400	6	10	10	10	6		DEC-11	Line backcharged in Dec'11 from Lucknow (Old S/S)commissioning after charging of Balia-Lucknow.
133	Lucknow - Bareilly line	S/C	765	270	755	129	24	0		APR-13	Tower erection commenced from Jan'12
134	Maithon (RB) - Ranchi	D/C	400	376	534	534	534	376		DEC-11	Ready for commissioning 12/11.
135	Maithon - Gaya	D/C	400	470	685	597	574	315	AUG-12	MAR-12	* Completion likely to be delayed due to involvement of Multi-ckt (being awarded seperately). Contingency arrangement being made to connect Maithon -Gaya with Koderma-Gaya, by-passing multi-ckt portion, to form Maithon-Koderma line
136	Manesar - Neemrana	D/C	400	123	197	197	197	134	NOV-11	FEB-12	
137	Mariani (New) - Mokikchung (PG)	D/C	220	112	160	27	3	0		MAR-13	All efforts shall be made to complete line matching with commissioning of unit#2 of Palatanna GBPP.
138	Mauda STPS - Wardha line (Quad)(Ckt-1)	D/C	400	124	345	345	345	124		MAR-12	Commissioned 3/12.
139	Meerut - Agra	S/C	765	260	728	697	508	85	FEB-12	JUN-12	
140	Meerut - Bhiwani line	S/C	765	175	475	317	225	0		MAY-12	Land problem in Bhiwani.
141	Mejia-Maithon	D/C	400	114	179	179	179	114		NOV-11	Ckt-I charged on 30.11.11 and ckt-II works under rectification.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
142	Melriat (New) - Melriat (Mizo) line	D/C	132	60	85	0	0	0		MAR-13	Line already awarded. Completion matching rediness of Melriat S/S by Mizoram.Scope revised.
143	Mendhasal - Uttra line	D/C	400	74	101	0	0	0		NOV-12	Award placed in Mar'11. Completion likely to be delayed (ant. in Mar'13).
144	Mokokchung (PG) - Mokokchung (Nagaland) line	D/C	132	2	4	0	0	0		MAR-13	All efforts shall be made to complete line matching with commissioning of unit#2 of Palatanna GBPP>
145	Mundra - Bachchau	D/C	400	198	285	285	285	198		AUG-11	Commissioned 8/11
146	Mundra - Jetpur	D/C	400	668	920	721	545	284	OCT-12	JUN-12	
147	Mundra - Limbdi	D/C	400	244	863	863	863	244		FEB-12	Line commissioned in Feb'12.
148	Mundra -Limbdi (part Line)	S/C	400	384				192		NOV-11	192 Ckm part line commissioned 11/11.
149	Muvattupuzha (PG) - North Trichur (PG)	D/C	400	157	224	224	224	157		NOV-11	Line commissioned in Nov'11.
150	Mysore - Hassan	D/C	400	192	262	262	262	192	FEB-12	JUN-11	Commissioned 6/11.
151	Mysore - Kozhikode	D/C	400	418	609	446	446	304	DEC-07	MAR-13	* Completion uncertain as work completely held-up in stretch of 50 Kms since more than 02 year due to severe ROW problem in Karnataka portion of line forest clearance in Karnataka. Matter taken up with Karnataka Govt. at the highest level and further being followed up through intervention from MOP.
152	Nabinagar - Sasaram line (Twin lapwing)	D/C	400	146	216	208	192	138		MAR-12	
153	Navsari - Boisor	D/C	400	432	614	290	204	0		OCT-12	Awarded in Mar'11. Line is now proposed to be terminated at Boisor S/Stn in place of Mumbai new loc.
154	Neemrana - Sikar	D/C	400	352	473	473	473	352	AUG-11	FEB-12	Line commissioned in Jan'12
155	Palatana - Surajmaninagar line (Charged at 132 KV)	D/C	400	70	118	109	90	24		JUN-12	Completion of Surajmaninagar by Tripura Govt. - Critical.
156	Parbati Pooling Point - Amritsar	D/C	400	501	664	624	604	389	JAN-10	JUN-12	Forest case (HP portion) forward to MOEF N. Delhi in Jun'10. Joint Inspection held up as 9 nos. locations in Mandi Div. are falling under Nargo Wildlife Centuray, case for delimitation of which is pending is H'ble Supreme Court since more than 12 months. Matter highly critical as Gen. in expected in Dec'11/Jan'12. Hearing done in 5th Aug'11 & next hearing expected in Nov'11. joint inspection by RMOEF partly done in Oct'11. Yet to completed.
157	Pasighat - Roing line.	S/C	132	70	550	102	31	0		MAR-13	Completion matching with S/Stn. Passighat S/S work yet to take up AP

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

		on D/C								Govt.	
158	Patiala - Ludhiana	D/C	400	156	217	217	217	156	NOV-11	SEP-11	Commissioned 9/11.
159	Pooling Station near Chamera-III HEP - Jullundur line	D/C	400	325	444	419	408	272	JUL-11	MAR-12	Forest stage -II approval pending. Completion expected to be delayed.
160	Raigarh Pooling Station (Near Korba) - Raigarh line	D/C	400	12	20	0	0	0		AUG-13	Engg. in progress.
161	Raigarh Pooling Station (Near Korba) - Raipur Pooling Station line	D/C	765	500	694	357	116	0		AUG-13	
162	Raigarh Pooling Station (Near Kotra) - Raigarh Pooling Station (Near Tammar) line	D/C	765	100	142	15	10	0		MAY-14	
163	Raipur Pooling Station (Near Kotra) - Champa Pooling Station line	S/C	765	105	302	44	0	0		MAY-14	Engg. in progress.
164	Raipur Pooling Station - Raipur line	D/C	400	60	83	42	26	0		AUG-13	
165	Raipur Pooling Station - Wardha line	D/C	765	740	925	111	17	0		DEC-13	Foundation commenced from Jan'12
166	Raipur(PG)Wardha(PG)	D/C	400	741	989	953	917	626	JUL-10	MAR-12	
167	Ranchi (New) -Ranchi line -I	D/C	400	154	224	208	204	118	AUG-12	AUG-12	Matching with completion of Ranchi S/Stn.(Critical)
168	Ranchi (New) -Ranchi line -II	D/C	400	156	225	205	198	122	AUG-12	AUG-12	Matching with completion of Ranchi S/Stn.(Critical)
169	Ranchi-WR Pooling Station	S/C	765	398	1097	782	722	121	AUG-12	AUG-12	Matching with compln of Ranchi S/S. *Which is likely slip due to delay in acquisition of land (acquired in May'11). Further, forest clearance awaited & severe ROW problem.
170	Rangpo - New Melli line (Twin Moose) (20.5 D/C & 1.5 MC+D/M/C)		220	44	73	0	0	0		NOV-13	Award placed in sep'11
171	Rihand - Vindhyachal Pooling Station line-I	S/C	765	32	91	0	0	0		NOV-12	Engg. in progress.
172	Rihand - Vindhyachal Pooling Station line-II	S/C	765	31	91	0	0	0		NOV-12	Engg. in progress.
173	Roing - Tezu line	S/C on D/C	132	60	0	0	0	0	APR-11	MAR-13	Award placed in Aug'10 Engg. in progress.
174	Roorkee - Saharanpur line (Quad)	D/C	400	76	112	16	0	0		APR-13	
175	Rourkela - Raigarh	D/C	400	420	589	589	589	420	JUN-09	JUN-11	Commissioned 6/11.
176	Sasan - Satna line -I	S/C	765	246	689	643	643	211	DEC-12	DEC-12	Completion being expedited for evacuation of Vindhyachal-IV Unit through contingency arrangement, however delay due to delay in forest approval.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
177	Sasan - Satna line -II	S/C	765	243	676	597	551	140	DEC-12	DEC-12	
178	Sasan - Vindhyachal	D/C	400	10	21	21	19	9		NOV-12	
179	Sasan - Vindhyachal Pooling Station line	S/C	765	6	18	11	0	0		NOV-12	Vindhyachal PS critical.
180	Sasaram - Deltonganj line	D/C	400	340	453	74	21	0		NOV-12	Completion likely to be delayed (ant. in Mar'13). Tower erection commenced from Mar'12.
181	Sasaram - Fatehpur Line I	S/C	765	337	912	912	912	337		MAR-12	Commissioned 3/12.
182	Sasaram - Fatehpur line-II	S/C	765	356	956	602	180	49	DEC-12	DEC-12	Stringing commenced from Jan'12
183	Satna - Bina line -I	S/C	765	274	738	738	738	274		MAR-12	Line commissioned in Jan'12(charged at 400 KV)
184	Satna - Bina line -II	S/C	765	276	737	737	731	263	DEC-12	DEC-12	
185	Satna - Gwalior line (359 Km + 60 Km D/C Portion) Ckt-II	D/C+S/C	765	331	897	299	4	0		NOV-12	
186	Satna - Gwalior line (Ckt-I)	S/C	765	392	984	390	100	0		NOV-12	
187	Sikar - Jaipur line	D/C	400	336	468	392	149	55		AUG-12	
188	Sikar - Ratnagarh line	D/C	400	154	207	180	31	0		AUG-12	
189	Silchar - Badarpur (PG) line.	D/C	132	42	69	69	69	38		MAR-12	Line Shall be ready matching with commissioning of unit#1 of Palatanna GBPP.
190	Silchar - Hailakandi line	D/C	132	50	86	30	5	0		MAR-12	Line to be connected with 132 KV Panchgram - Dullavchera line as contingency arrangement for which only 19.5 Kms line to be constructed.
191	Silchar - Imphal (New) line (charged at 132KV)	D/C	400	280	490	63	1	0		JUN-12	
192	Silchar - Melriat (New) line (charged at 132KV)	D/C	400	320	447	132	75	8		MAR-13	1st stage forest clearance yet to be received.
193	Silchar - Purba Kanchan Bari line (charged at 132KV)	D/C	400	244	373	288	157	15		JUN-12	Severe ROW problem, Works under police protection. 1st stage forest clearance yet to be received.
194	Silchar - Srikona line	D/C	132	6	7	7	7	4		MAR-12	Testing under Progress.
195	Tezu - Namsai line.	S/C on D/C	132	90	180	8	0	0		DEC-12	Completion matching with S/Stn. (land problem.)
196	Tilaiya - Baliya	D/C	765							DEC-16	
197	Tilaiya - Gaya line	S/C	765							DEC-16	
198	Tuticorin JV - Madurai	D/C	400	304	423	423	423	304		JAN-12	Generation Projects Anticipated Beyond 2/12.line ready and declared under commercial operation Jan 2012.
199	URI I - URI II	S/C	400	11	32	32	32	11		AUG-11	Line completed. Readiness of bays (being constructed by NHPC) awaited

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											for commissioning.
200	URI II -Wagoora	S/C	400	105	288	288	288	105	MAY-11	DEC-11	Commissioned 12/11.
201	Vallure TPS - Melakottaiyur line	D/C	400	72	104	43	20	0		APR-13	
202	Vapi (PG) - Navi Mumbai	D/C	400	258	385	140	82	10	SEP-10	MAR-13	Severe ROW problem being faced in Maharashtra & DNH on almost all locations. Completion Uncertain.
203	Vindhyachal Pooling Station - Satna line (234 Km + 12 D/C+S/ Km D/C S/C Portion) Ckt-II	C	765	234	628	199	122	0		NOV-12	Vindhyachal PS critical.
204	Vindhyachal Pooling Station Satna line (Ckt-I)	S/C	765	265	681	216	55	0		NOV-12	
205	Vindhyachal-IV - Vindhyachal Pooling Station line (Q)	D/C	400	62	86	70	69	44		NOV-12	Vindhyachal PS critical contingency arrangement being planned by-passing Vindhyachal Pooling Stn. for evacuation of Vindhyachal Power. Efforts being made to complete earlier.
206	Wardha (PG)-Parli (PG)	D/C	400	674	897	897	897	674		JUL-11	Commissioned 7/11.
207	Wardha - Aurangabad	D/C	400	700	980	470	161	0	OCT-12	JUL-13	Matching with Sub station.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ASSAM ELECTRICITY GRID CORP. LIMITED (AEGCL)

1	BTPS - Kokrajhar line	D/C	132	18	75					AUG-12	Work order placed and agreement signed.
2	BTPS-Agia-Sarusajai (2nd Circuit)	S/C	220	198	601	601	601	0	OCT-05	MAR-12	
3	Bongaigaon TPS - Rangia	D/C	220	360	479	6				DEC-13	Design approved. prototype test completed.
4	Kathalguri-Tinsukia (2nd Circuit)	S/C	220	24	82	82	82	24	OCT-05	JUL-11	Ready for commissioning 7/11.
5	Kokrajhar - Bilashipara Gauripur	D/C	132	70	121					DEC-13	
6	Kukurmara - Azara line	D/C	132	6	28					MAY-12	Contract awarded on 23.11.2011 to M/s Horizone Hi-Trch
7	Kukurmara - Boko line	D/C	132	25	0	0	0	0		MAY-13	ROW Problem.
8	LILO of Agia - Sarusajai line at Kukurmara S/S	D/C	220	4	8	4	0	0		MAR-12	Work is in progress.
9	LILO of Palatana - Bongaigaon line at Kukurmara S/S	D/C	400	20	20	0	0	0		JUL-13	Deposited work contract given to PGCIL on 12.10.2011. work in progress.
10	Namrup - Mariani	S/C on D/C	220	141	0	0	0	0		DEC-13	Contract awarded. Check survey is going on.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

BIHAR STATE ELECTRICITY BOARD (BSEB)

1	Begusarai-Purnea	D/C	220	366	564	551	170	12	SEP-03	MAR-13	This is a partly constructed work. The order for completion of balance work has been issued.
2	LILO of Fatuha- Khagaul at Sipara(New)	D/C	220	19	29	29	29	19	DEC-08	MAR-12	Commissioned 3/12
3	Link line between Patna(PG) - Sipara(BSEB)	D/C	220	1	3	3	3	1		MAR-12	commissioned 3/12.
4	Purnea (PG)-Madhepura Line	D/C	220	200	318	294	220	0	JUN-11	AUG-12	Work in progress.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C & D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

CHHATTISGARH STATE POWER TRANSMISSION CO. LTD. (CSPTCL)

1	Bemetara - Mungeli	S/C	220	38	124	113	96	11		APR-12	Work U/P
2	Chhur - Mopka (bilaspur)	D/C	220	180	346	292	254	13	JUN-11	JUN-12	Work U/P
3	Khedamara - Rajnandgaon	S/C	220	50				15		MAR-12	second circuiting of line Work is U/P
4	Khedamara - Raipur	D/C	400	112	168	42	6				Work U/P
5	Korba (Darri)-Vishrampur	D/C	220	153	509	364	316	38	MAR-08	JUN-12	Final approval from forest deptt. received on 19.8.2011.Work U/P
6	Korba (W)-Bhilai (khedamara)	D/C	400	447	648	615	596	270	MAR-10	JUN-12	Work U/P
7	LILO Korba (West)-Bhilai at Raipur (CSPTCL)	D/C	400	47	70	70	70	37	MAR-10	JUN-12	Work U/P
8	LILO of Raigarh - Budipadar line at Raigarh (PG)	D/C	400	20							This is 220kV line & Order will placed shortly.
9	LILO of one ckt of Korba-Khedamara at Marwa	D/C	400	120	160	31	4			JAN-13	Work U/P
10	Marwa - Banari	D/C	220	28	55	53	46	15		JUN-12	Work U/P
11	Marwa-Raipur	D/C	400	300	379	360	280	124		JUN-12	Work U/P
12	Raigarh - Saraipalli	D/C	220	222	384	343	296	102		JUN-12	Work u/p

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

DELHI TRANSCO LIMITED (DTL)

1	LILO of Kanjhawala - Najafgarh at Mundka 400 kV S/S	D/C	220	11	34	30	18	0		DEC-12	Work is under progress. Permission /approval fro DDA for the new route is awaited for connecting the line at new route
2	Maharani Bagh - Trauma Centre/AIIMS (UG cable)	D/C	220	19				19		JAN-12	Commissioned.
3	Maharani Bagh- Gazipur (0.5kM cable on Maharani Bagh side & 8.5kM OH line)	D/C	220	19	40	33	32	0		DEC-12	The NOC for 5 nos., tower locations is yet to be received from Noida Authority.
4	Maharani bagh - HC Mathur Lane (Electric Lane)	D/C	220	17				17		MAR-12	Commissioned 03/12
5	Maharani bagh - Masjidmoth	D/C	220	18				18		MAR-12	Commisioned 03/12
6	Ridge Valley - Trauma Centre/ AIIMS	D/C	220	12	0	0	0			APR-12	Work completed.Pre commissioning test to be started.
7	U/G Peeragarhi - Mundka 1200 mm, 250 MW	D/C	220	26						MAY-12	1) Cable laying completed in Seven section Mundka S/stn-1,2-3,4-5 , 6-7,5-6, 8-9,13-14(approx.22 Km) 2) HDD work completed at 12Locations out of 17 Location.& 2 locations are under progerss 3) MCD permissson awaited from Peeragarhi to NH-10 road. 4) Excavation of trench is under progress for section 1-2, 3-4, 17 to 18 .
8	U/G Shalimar bagh - Wazirpur, 1000 mm, 200 MW	D/C	220	8						JUL-12	1) All Cable, Joints,DTS system & accessories has been delivered at site. 2) All HDD work completed . 3) Eight section cable laying completed i.e. Shalimar Bagh to Jb1 (22.41 Km cable laid). 4) Non availability of equipment in 220 KV line bays for terminating at Shalimar Bagh.
9	U/G Wazirpur - Peeragarhi, 1000 mm, 200 MW	D/C	220	17						MAR-13	1) 6 Nos Joints completed at JB#2 2) Cable laid completed : 30 drums (15 KMs approx) in Section 1-2,2-3,5-6,6-7,7-8. 3)Estimate received from railway & vetted & now under approval and sanction. 4) HDD work is in progress in section 4 & 9.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GOA ELECTRICITY DEPARTMENT (ED- GOA)											
1	Ponda - Verna Xeldem	D/C	220	90		0	0	0		MAR-12	Administration and expenditure approval has been accorded on July 2010.
2	Xeldem-Cuncolim	D/C	220	20	31	0	0	0	JUL-07	DEC-11	Linked with Cuncolim Substation S/S.Survey work in progress.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

GUJARAT ENERGY TRANSMISSION CORP. LIMITED (GETCO)

1	Amreli - Kasor line	D/C	400	470	626	93	8	0		MAY-12	WIP	
2	BECL - Botad line	D/C	220	188	292	5	0	0		SEP-12	WIP	
3	BECL - Sagapara line	D/C	220	82	135	0	0	0		SEP-12	WIP	
4	Bhat - Pirana line	D/C	220	29	57	57	57	29		JUN-11	Commissioned 6/11.	
5	Bhatiya-Kalwad line	D/C	220	238	373	0	0	0		NOV-12		
6	Bhutiya-Kheralu line	D/C	220	99	162	162	162	99		JAN-12	Commissioned 1/12.	
7	Charanka - Jangral line	D/C	220	32	53	53	53	32		FEB-12	Commissioned 02/12.	
8	Gavasad - Salejada line	D/C	220	194	313	19	0	0		MAR-12		
9	Hadala - Halvad line	D/C	220	168	272	221	194	39		MAR-12	Severe ROW Problem	
10	Halvad-Sadla line	D/C	220	76	124	22	0	0		JUN-12		
11	Hazaira (GSEC) - Motaline	D/C	220	111	182	66	38	2		SEP-12	WIP	
12	Hazaira (GSEC)-Kosamba	D/C	220	125	211	211	211	125	APR-11	SEP-11	Commissioned 9/11.	
13	Kalawad-Kangasiyali	D/C	220	112	185	0	0	0		AUG-12		
14	Kosamba-Chorania line	D/C	400	457	636	465	345	51	JUL-11	JUL-12	WIP	
15	Kosamba-Mobha line	D/C	220	178	300	222	194	39	MAY-11	JUN-12	WIP.	
16	Kosamba-Zagadia line	D/C	220	49	86	86	86	49	MAY-11	JUL-11	Commissioned 7/11.	
17	LILO of Asoj - Ukai at Kosamba	D/C	400	64	96	96	96	64		JAN-12	Commissioned 1/12.	
18	LILO of 2nd ckt of Ukai (T)-Vav at Bardoli (mota)	D/C	220	10	16	16	16	10	MAR-08	MAY-11	Commissioned 5/11.	
19	LILO of Chorania-Gondal at Sadla	D/C	220	49	78	6	0	0		JUN-12		
20	LILO of Dhangadhra - Lalpar at Halvad	D/C	220	4						MAR-12	Commisisoned 3/12	
21	LILO of Dhrangadhra-Morbi line at Lalpar	D/C	220	13	24	24	24	13		MAR-12	Commissioned 3/2012	
22	LILO of Gondal-Rajkot line at Kangasiyali	D/C	220	28	56	56	56	28	MAR-11	JUL-11	Commissioned 7/11.	
23	LILO of Halvad-Morbi I at Bhachau	D/C	220	217	315	312	305	143	MAR-11	MAR-12	Severe ROW Problem	
24	LILO of Halvad-Morbi II at Bhachau	D/C	220	216	333	314	297	122	MAR-11	MAR-12	Severe ROW Problem.	
25	LILO of Jamnagar - Jetpur line-I at Sikka	D/C	220	116	178	0	0	0		DEC-12	Yet to be awarded.	
26	LILO of Jamnagar - Jetpur line-II at Sikka	D/C	220	120	187	0	0	0		DEC-12	Yet to be awarded.	

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
27	LILO of Jetpur-Keshod line at Shapur	D/C	220	3	7	7	7	3	JAN-11	FEB-12	Commissioned 02/12
28	LILO of Karamsad-Vartej at Dhuvaran CCPP-III	D/C	220	78	143	1	0	0		OCT-12	
29	LILO of Kasor-Boated at Dhuvaran CCPP-III	D/C	220	82	148	0	0	0		OCT-12	
30	LILO of Mundra - Hadala at Halvad.	D/C	400	89	124	35	4	0		SEP-12	Severe RoW Problem.
31	LILO of Savarkundla - Mahva (otha) at Pipavav (GPPC) (line-2)	D/C	220	83	131	117	117	68	APR-11	MAR-12	Severe ROW Problem.
32	LILO of Savarkundla - Mahva(otha) at Pipavav (GPPC) (line-1)	D/C	220	91	149	149	149	91	AUG-10	MAR-12	Commissioned 3/12
33	LILO of Savarkundla - Ultratech (Old) at loc 30 of Savarkundla - Mahuva	D/C	220	16	30	30	30	16		MAR-12	Commissioned 3/12.
34	LILO of Savarkundla - Vartej at BECL	D/C	220	56	97	35	12	0		SEP-12	WIP
35	LILO of Shivalkha - Nanikhakhar at Kukma	D/C	220	34	54	40	40	18	APR-09	MAR-12	Sever ROW problem.
36	Mundra (Adani) - Zerda line 1	D/C	400	664	901	78	27	0		JUN-12	WIP
37	Mundra (Adani) - Zerda line 2	D/C	400	664	954	735	656	330		MAY-12	WIP. Severe ROW problem.
38	Nakhatrana-Varsana line	D/C	220	213	352	305	273	132	SEP-11	JUN-12	Severe ROW problem.
39	Nyara - Tevda (2nd Ckt)	S/C	220	90	326	326	326	180		MAR-12	Commissioned 3/12
40	Nyara - Tevda (Ckt-I)	S/C	220	90	326	326	326	90		OCT-11	Commissioned 10/11
41	Otha (Mahuva) - Sagapara (Palitana)	D/C	220	96	163	68	40	0		SEP-12	WIP/ Severe ROW Problem
42	Pipavav (GPPC)- Dhokadva	D/C	220	94	154	91	80	0	APR-11	AUG-12	Severe ROW Problem
43	Sankhari -Jangral line	D/C	220	65	111	111	111	65		MAR-12	Commissioned 3/12.
44	Sikka - Moti Paneli line	D/C	220	156	248	19	0	0		MAR-12	
45	Tharad-Deodar line	D/C	220	77	130	125	112	5	JUL-11	APR-12	WIP.
46	Tharad-Kintech	D/C	220	180	277	195	149	10			
47	Tharad-Thavar line	D/C	220	97	160	160	156	57	JUL-11	MAR-12	WIP.
48	UKai-Kosamba	D/C	400	136	215	159	123	30	JAN-11	MAY-12	WIP
49	Utran - Kosamba Line-II	D/C	220	86	144	4	0	0	DEC-09	MAR-12	Severe ROW Problem
50	Vadinar (Essar)-Hadala	D/C	400	226	353	353	353	226	NOV-09	MAY-11	Commissioned 5/11.
51	Vadinar(Essar)- Amreli	D/C	400	356	531	309	181	58	NOV-09	OCT-12	WIP

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
52	Varsana - Jamanwada line	D/C	220	346	561	417	330	116		APR-12	WIP.
53	Wagra - RVNL line	D/C	220	18	33	33	33	18		JAN-12	Commissioned 1/12.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

HARYANA VIDYUT PRASARAN NIGAM LIMITED (HVPNL)

1	Chormar-Rania line via Nuhianwali	D/C	220	73	143	143	143	73	APR-11	JUN-11	Commissioned 6/11.
2	Daultabad - Gurgaon (PGCIL) Sector - 72	D/C	400	48	0	0	0	0		SEP-12	Work is in progress.
3	Deepalpur - RGEN	D/C	220	9							
4	Deepalpur-Barhi	D/C	220	32							
5	Deepalpur-HSIDC	D/C	220	38							
6	Deepalpur-Khewra	D/C	132	20							
7	Deepalpur-Tajpur	D/C	132								
8	Dhanonda - Dadhi Bana line	D/C	220	34	69	69	69	34		OCT-11	Commissioned 10/11.
9	Dhanonda - Daultabad (Quad)	D/C	400	146	219	218	181	19		MAY-12	Work is in progress.
10	Fatehabad-Chormar line	D/C	220	158	303	303	303	158	APR-11	SEP-11	Ready for commissioning 9/11.
11	Gurgaon Sector - 72 - Gurgaon Sector - 56	D/C	220	21	0	0	0	0		MAR-12	
12	Gurgaon Sector 72 - Nuh - Rangla Raipur	S/C	220	77	289	245	202	3		JUN-12	work is in progress
13	Gurgaon Sector 72 -Gurgaon Sector 33	D/C	220								
14	Gurgaon Sector-72- Gurgaon Sector-20	D/C	220	44	100	87	86	17	APR-11	DEC-12	Work is in progress
15	Gurgaon Sector-72- Gurgaon Sector-52 A	D/C	220	23					APR-11		
16	Jhajjar -Dhanonda	D/C	400	40	64	64	64	64		FEB-12	Commissioned 2/12.
17	Jhajjar - Kabulpur	D/C	400	70	95	95	95	95		FEB-12	Commissioned 2/12.
18	Kabulpur-Deepalpur	D/C	400	133						FEB-12	Commissioned 2/12.
19	Kirori-Samain line	D/C	220	68	148	148	148	68		MAR-12	Commissioned 3/12
20	Kubalpur - Badhan	D/C	220								
21	LILO of Jhajjar (APCPL) - Daultabad line at MG Jhajjar (CLP)	D/C	400	10	23	23	23	10		OCT-11	Commissioned 10/11.
22	LILO of A-3 Palla (Faridabad) - A5 (Faridabad) at A4 (Faridabad)	D/C	220	2	3	0	0	0		JUN-12	Work is in progress
23	LILO of Bahadurgarh -Rohtak line at Sampla	D/C	220	48				48		DEC-11	Commissioned 12/11.
24	LILO of Chormar - Fathebad line at Hukmawali	D/C	220	21							
25	LILO of DCRTTP - Abdullapur at Rampur	D/C	220	39	62	62	62	19		APR-12	work is in progress.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

	Kamboan										
26	LILO of Dadri -Rewari at Lula Ahir	D/C	220	9	20	20	20	9	APR-11	JUN-11	Commissioned 6/11.
27	LILO of Dhanonda - Daultabad at Manesar	D/C	400								
28	LILO of Hissar- Fatehabad at Nuhiawali	D/C	400	153	220	220	220	153	JUL-11	OCT-11	Ready for commissioning 9/11.
29	LILO of Kaithal -Narwana at batta	D/C	220	4	7	7	7	4		FEB-12	Commissioned 2/12
30	LILO of Madnpur - Kunihar line at Panchkula sector-32	D/C	220	5							
31	LILO of Moga-Hisar line at RGTPS Khedar	D/C	400	2					JAN-11		
32	LILO of PTPS- Sonipat at Deepalpur	D/C	220							DEC-12	
33	LILO of Pali - Gurgaon Sector-52 A at Gurgaon Sector -56	D/C	220	1	3	3	3	1		FEB-12	Commissioned 02/12
34	LILO of Tepla - Madanpur at Raiwali	D/C	220	8	15	15	14	3	APR-11	APR-12	Work is in progress.
35	LILO of abdullapur-Bawana at deepalpur	D/C	400	2	3	3	3	2		FEB-12	commissioned 2/12.
36	LILO of both ckt Mayyar (PGCIL) - Isherwal at Sagwan	D/C	220	348	56	56	55	16		APR-12	Work is in progress.
37	LILO of gurgaon Sec -72 - Sector 52 (A) at Sector 57	D/C	220	1	5					MAR-12	
38	LILO of samayapur-Greate Noida at Nawada	D/C	400							APR-12	Work is in progress
39	LLIO of Bahadurgarh- Rohtak at Kabulpur	D/C	220								
40	LILO of Narwana - Safidon at Mundh	D/C	220	8							
41	Lula Ahir-Dhanonda line	S/C	220	40	73	73	73	40	APR-11	JUL-11	Commissioned 7/11.
42	Masudpur-Samain line	D/C	220	100	182	180	102		APR-11	JUL-12	works is in progress
43	Mau - Bawal	D/C	220								
44	Mohana-Smalkha line	D/C	220	55	119	119	119	55	APR-11	APR-11	Commissioned 4/11.
45	Naggal (PGCIL) - Raiwali	D/C	220	26	55	37	29			JUN-12	Work is in progress
46	Nawada - A5	S/C	220	6	33	27	7	0		MAY-12	work is in progress.
47	Palla (Faridabad) - A 5 (Faridabad)	D/C	220	27	59	15	0	0		JUL-12	Work is in progress.
48	Panchkula (PGCIL)- Panchkula Sector 32	D/C	220	15							
49	Rangala Raipur-Palwal line	D/C	220	102	175	164	126	2	APR-11	JUN-12	Work is in progress.

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
50	Sewah-Chhajpur line	D/C	220	27	74	74	74	27	APR-11	JUN-11	Commissioned 6/11.
51	Smalkha- Chhajpur	D/C	220	50	96	96	96	50	NOV-10	JUN-11	Commissioned 6/11.
52	daultabad-Mau	D/C	220	76				76		DEC-11	Commissioned 12/11.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

HIMACHAL PRADESH STATE ELECTRICITY BOARD LTD. (HPSEBL)

1	Baddi - Nalagarh	D/C	220	24	78	43	28	0		DEC-11	Forest case under process.
2	Kashang - Bhaba (2nd Ckt)	S/C	220	39	100	100	100	0		MAR-12	
3	Kashang-Bhaba(1st Ckt.)	D/C	220	37	100	100	100	37	MAR-07	JUL-11	1st ckt (37 Ckm) Commissioned 7/11.
4	LILO of one circuit of 400 kV Baspa - Nathpa Jhakri at Sorag.	D/C	400	1						DEC-11	

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

J&K POWER DEVELOPMENT DEPARTMENT (JKPDD)

1	Alachi - Khalsi S/S	S/C	66	31	145	115	10	0		MAR-12	
2	Barn-Bishnah-Hira Nagar	D/C	220	180	250	250	250	180	MAR-09	JUN-11	Commissioned 6/11.
3	Ganglas - Leh Army base	S/C	66	9	44	22	0	0		MAR-12	
4	Gramthong -II - Chutak S/S	S/C	66	5	29	29	23	3		MAR-12	
5	Gramthong -II - Sankoo	S/C	66	31	166	133	87	15		MAR-12	
6	Kargil-I - Chutak S/S	S/C	66	10	55	55	55	10		OCT-11	Stringting completed.
7	Khangral - Mulbek -II	S/C	66	23	117	113	68	7		MAR-12	
8	Kharu S/S - Himya S/S	S/C	66	51	242	237	191	18		MAR-12	
9	LILO Kishenpur-Pampore at Ramban	D/C	220	4	6	3	3	0	MAR-09	DEC-11	Linked with Ramban S/S
10	Leh (C.P.) - Kharu S/S	S/C	66	25	106	106	91	0		MAR-12	
11	Leh (C.P.) - Leh S/S	S/C	66	7	39	30	12	0		MAR-12	
12	Leh III - Ganglas	S/C	66	10	53	29	8	0		MAR-12	
13	Miran Sahib - Bishnah	D/C	220	19	29	26	23	12	APR-11	DEC-11	
14	Mulbek-II - Kargil -I	S/C	66	28	120	100	90	12		MAR-12	
15	Nimoo - Alachi	S/C	66	17	77	77	77	15		MAR-12	
16	Nimoo - Leh S/S	S/C	66	31	152	152	152	31		MAR-12	Stringing Completed.
17	Nimoo Bazgo HEP - Alachi	S/C	66	2	13	9	5	0		MAR-12	
18	Thein (RSD)-Hiranagar (2nd ckt)	S/C	220	40	117	117	117	40	MAR-08	JUN-12	Stringing completed.
19	Udhampur- Gladni	S/C	220	48	165	165	163	39	APR-08	DEC-11	WIP
20	Wagoora-Budgam- Zainkote	D/C	220	60	114	98	29	0	MAR-09	DEC-11	
21	Wagoora-Mirbazar	D/C	220	104	177	172	113	0	MAR-09	DEC-11	WIP
22	Zainkote-Alusteng-Mirbazar	D/C	220	254	443	393	0	0	MAR-10	DEC-11	a)Award to M/s ECI Hyderabad b)Tender under evaluation.
23	Zainkote-Amargarh	D/C	220	85	140	133	90	0	MAR-10	DEC-11	

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JHARKHAND STATE ELECTRICITY BOARD (JSEB)

1	Chaibasa -Ramchandrapur	D/C	220	80					APR-09		Due to poor progress of working agency, the work is under the verge of cancellation.
2	Latehar- Daltonganj	D/C	220	128	206	199	187	46	NOV-09	JUN-12	7 Locations are in forest area. Work affected due to forest and Railway Crossings i.e 7.676 KM, pending for approval.
3	Lohardagga-Latehar	D/C	220	112	179	134	133	38	NOV-09	JUN-12	46 locations are in forest area. Work affected due to forest and Railway Crossings i.e 17.685 KM, pending for approval.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KARNATAKA POWER TRANSMISSION CORP. LIMITED (KPTCL)

1	BTPS- Hiriyur	D/C	400	313	440	440	440	313	DEC-08	MAR-12	Commissioned 3/12
2	Chikkodi-Kudachi	D/C	220	70	120	120	90	0	SEP-06	OCT-12	Work to be awarded for balance portion of the work.
3	East Div Comp. - HAI in Bangalore.	UG Cable	220	8				8		NOV-11	commissioned 11/11.
4	East Div Compound - Nimhans Station	UG Cable	220	5	0					JUN-12	4.05 km out of 4.95 km cable laying completed. Work stopped due to Traffic police permission.
5	Ghataprabha - Chikkodi	D/C	220	72	140	100	72	9		OCT-12	Work Under progress.
6	HSR Layout - Nimhans S/S	S/C	220	11	0	0	0	0	JUN-10	MAR-12	Work under progress. 6.726 km out of 10.68 km cable laying completed. BBMP objected to lay the cable in the original route due to grade separator proposals. Agency requested for route deviation approval, proposal for the revised route with cost implication submitted. BBMP issued demand note for deviated route on 14.02.2012.
7	Hiriyur 400kV S/S- Gowribidanur	D/C	220	242	431	371	340	186	MAR-08	OCT-12	Row problem at 92 Locations in Hiriyur Taluk. Work stopped from 10.12.2011 due to ROW problem. Bay-1 commissioned on 09.11.2011. Modification of Bay-2 works to be completed.
8	Humnabad - Halbaraga	D/C	220	79	138	138	138	79		SEP-11	Ready for commissioning 9/11.
9	Jurala Hydrel Plant - Raichur	D/C	220	54	164	164	164	46		MAY-12	Line work completed.
10	LILO of Guttur - Ittagi at Neelagunda S/s.	D/C	220	7	16	16	13	0		JUN-12	Work under progress.
11	LILO of Hoody - Somanahalli at HSR layout	D/C	220	4	11	9	5	0		MAR-12	ROW Problem at location no. 6, 7, 8 & 9 and orders issued in favour of KPTCL on 13.08.10. Again, as per the request of the party, the line is re-routed and work is under progress.
12	LILO of Hoody-Kolar at Hoskote	D/C	220	26	55	34	31	0	SEP-07	AUG-12	"Court case pending for a) Loc.53 & 54 at High Court. Order not to energise the line. Hearing date not received. b) Loc.4 at JMFC, Hoskote, posted to 19.01.12. c) Appealed by KPTCL to DC Court, B'lore Rural for getting clearance of ROW: i) Loc 2-5, 14-16, 27, 30-33 next hearing date 06.03.2012. ii) Loc 50 filed on 01.08.11, hearing on 06.03.2012. iii) Loc.36 filed on 30.08.11, hearing on 06.03.2012."
13	LILO of Shimoga - Mysore at Chikk Magalur	D/C	220	57	106	106	106	57		SEP-11	Ready for commissioning 9/11.
14	LILO of Shimoga - Mysore at Dandiganahally	D/C	220	35	70	62	61	22		MAY-12	Forest clearance required in loc 25, 34 & 35. Stage-I approval received on 20.04.11. NPV & compensatory Afforestation charges of Rs. 28,01,923/- paid. Intimation for additional NPV & Compensatory Afforestation

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Trasmission Lines: Page 27 of 85

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
											charges of Rs. 4,04,973/- received & paid. Railway clearance: Between loc 45-46 Work commencement letter to be received.
15	LILO of Somanahalli - Malur at Vikas Tech Park	D/C	220	9	30	0	0	0		AUG-12	Check survey approved on 27.12.2011.Work to be taken up.
16	Madhuvanahally - Chamarajanagar	D/C	220	83	166	166	166	83		MAR-12	Commissioned on 28.03.2012
17	Narendra 400kV S/S- Mahalingapur	D/C	220	246	421	421	421	246	JUN-09	FEB-12	Commissioned 02/12
18	RTPS-Raichur	D/C	220	35	72	72	72	35		NOV-11	Commissioned 11/11.
19	Shanthigrama - B4 line (near Hedanahalli limits)	D/C	220	15	34	28	19	0		MAY-12	Work under progress.
20	Somanahalli - Malur - Kolar	D/C	220	180	274	266	260	70		JUN-12	Kolar_Malur line charged. Malur Somanahalli line partially charged. ROW to be resolved. Work under progress.
21	Somanahalli Malur I & II lines - Jigani	D/C	220	23	34	6	4	0		JUN-12	Work stopped due to severe ROW problems. 66 kV side work to be taken up (220/66 kV MC link line to Yerandanahalli station). Requested KIADB to permit erection of towers in their land for 8 No's of locations. Approval awaited.
22	Terminating tower point - HSR Layout	UG Cable	220	3	0	0	0	0		MAR-12	Cable laying work completed. Cable terminating structure work under progress.
23	Tubinakere- Kothipura	D/C	220	137	277	246	179	0	JUN-09	DEC-12	Constraint: ROW Problem, Court Cases for 16 locations in the Line is being pursued.
24	UTPS - Hassan(Shantigrama)	D/C	400	358	529	481	463	221	JUL-10	MAY-12	Constraint: ROW problems in 4 locations. Case filed in Civil Judge Court, Mudigere at 4 locs & at loc 205/1 case pending in Sr. District Court, Mangalore. Forest Clearance required for 172.53 Hectares (Line length of 33.39 km comprising of 91 locations). Stage 1 approval received, NPV & afforestation charges of Rs. 19,55,93,639/- paid. Stage II approval received on 01.02.2012. Railway Clearance: (i) B/w loc 5/0-6/0 - Stringing completed. Safety Certificate awaited. (ii) B/w 44/0-45/0 - Stringing completed. Safety Certificate awaited. (iii)15/0-16/0 - Stringing completed. Safety Certificate awaited.
25	Vajamangala - Kadakola	D/C	220	39	70	40	0	0		AUG-12	Work under progress.
26	Varahi - Khemar (Part line)	D/C	220	150				150		MAR-12	Commissioned 3/12
27	Varahi-Khemar in the existing 110 kV corridor	D/C	220	226	420	418	418	231	DEC-08	MAY-12	ROW Problem. Railway clearance required.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

KERALA STATE ELECTRICITY BOARD (KSEB)

1	Chulliar (Mannukad) - Palakkad	D/C	220	8				8		MAR-12	Commissioned 3/12
2	Kochin (East) - Marakkala line	M/C	220	8	12	12	12	4		JUN-12	Substation at Pallikkara being constructed by PGCIL.
3	LILO of New Pallom- Kayamkulam at Punnapra	D/C	220	40	67	29	26	0	MAR-08	JUN-12	
4	Mannukkad (Chulliar) - Kanjikode (Palakkad) 2nd D/C	M/C	220	7	19	19	18	3		JUN-12	
5	Marakkala - Brahmapuram line	M/C	220	17	14	9	4	0		JUN-12	Delayed due to litigation
6	Pothencode - Kattakkada	D/C	220	54	108	70	20	0		JUN-12	

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Sl No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

M.P. POWER TRANSMISSION CORPORATION LIMITED (MPPTCL)

1	Ashta - Indore - II (Jetpura)	S/C	220	200	362	27	0	0		DEC-13	PFC financed. Work under progress.
2	Bina -Bina	D/C	400	50						DEC-12	
3	Chhegaon - Julwania	D/C	400	230	348	196	84	0		JUN-13	Work in progress.
4	Dewas - Astha	D/C	220	144	239	239	239	144	APR-11	APR-11	Commissioned 4/11.
5	Jabalpur - Jabalpur	D/C	220	12				12		MAR-12	Commisisoned 3/12
6	LILO of 1 Ckt of Bina - Shivpuri at Bina 765 KV New S/S (PG)	D/C	220	2	5	5	5	2		MAY-11	Commissioned 5/11.
7	LILO of Amarkantak - Korba at Anoopur	D/C	220	16	18	4				MAR-13	Work under progress
8	LILO of Itarsi - Narsinghpur at Chichali	D/C	220	5	8	4	0	0		SEP-12	Work in progress.
9	LILO of Nagdha - Neemuch at Daloda	D/C	220	4	20	20	19	0		SEP-12	Work under progress.
10	LILO of Satna (PGCIL) - Katni at Maihar	D/C	220	4	5	5	5	4		JAN-12	Commissioned 01/12.
11	Maheshwar - Pithampur	D/C	220	115	195	195	195	115		FEB-12	Commissioned 2/12.
12	Maheshwar - Rajgarh	D/C	220	230	403	0	0	0	APR-09	DEC-11	Work defred.
13	Malwa TPP - Chhegaon	D/C	220	95	160	160	160	95		MAR-12	Commisioned 3/12
14	Malwa TPS - Chhegaon	D/C	400	102	158	129	120	15		MAR-13	Work under progress
15	Malwa TPS - Pithampur	D/C	400	300	397	329	187	0		APR-13	Work in progress. Final Forest clearance received on 10.02.2012.
16	Pithampur - Indore	D/C	400	128	192	164	64	0		MAR-13	Work in progress.
17	Pithampura (400 kV S/S) - Pithampur (220 KV S/S)	D/C	220	27	92	87	62	0		DEC-12	Work under progress.
18	Ratlam - Daloda line	D/C	220	72	250	18				MAR-13	Work under progress
19	Satpura - Ashta	D/C	400	492	714	0	0	0		DEC-13	PFC financed. 22.879 Km Forest involed. In-principle Forest approval recd on 24.01.2012. Work proposed under PPP mode.
20	Satpura - Pandhurma line (2 Ckt)	S/C	220	83				62		JUN-12	Work under progress. 10.063 Km. Forest involved. In-principle approval recd on 22.09.2011. Demand note for NPV & afforestation recd and payment made. Medicinal plant scheme submitted by concerned DFO to APCCF Bhopal in March 2012.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MAHARASHTRA STATE ELEC. TRANSMISSION COMPANY LTD. (MSETCL)

1	400/220 kV new Bhusaval S/S - existing 400 kV Khadka	D/C on M/C	220	40	53	44	43	6	DEC-09	DEC-12	1] Railway crossing :- Permission received. Block awaited. [2] Delayed due to ROW problems CKM-18
2	Ahmadnagar - Bhose (Belwandi)	D/C	220	96	158	125	74	5		NOV-12	Work in progress CKM-96
3	Akola - Balapur line	D/C	220	54						DEC-11	Commissioned 12/11
4	Ambazari - Mankapur	M/C	220	44	36	0	0	0		MAR-13	Work yet to be started. CKM-40
5	Ambazari - New Buttibori-II	M/C	220	184							line is not possible due to major ROW problem as line passes through N.A. and defence land only.
6	Amravati - Bandnera line (2 Ckt)	S/C	220	30	3	0	0	0		DEC-12	Work not started CKM-30
7	Apatapa - Anjangaon	D/C	220	104	172	86	65	0		MAR-13	Work in progress CKM-104
8	Babhaleshwar - Aurangabad II	D/C	400	244	359	274	200	0		MAR-13	Work in progress. CKM-122
9	Babhaleshwar - Kudus	D/C	400	400	679	295	176	0		DEC-12	Profiles, tower schedule & route map handed over to the agency on dt. 02.05.11. Forest proposal is in process. work in progress. CKM-222
10	Babhleshwar - Chalisgaon (upto kopergaon tap point.)	D/C	220	74						DEC-11	Commissioned 12/11
11	Bambhori - Amalner line	S/C	220	38						DEC-11	Commissioned 12/11
12	Beed-Patoda	D/C	220	86	151	145	144	77	JUN-11	MAY-12	"Work in progress.delay from agency side. CKM-90"
13	Bhusaval - II - Amalner	D/C	220	197	331	331	331	197		NOV-11	Commissioned 11/11
14	Bhusaval - II - Aurangabad	D/C	400	185	283	283	283	185		DEC-11	Commissioned 12/11.
15	Boisar (PG)-Wada	S/C on D/C	220	53	211	173	165	28	MAR-07		Court cases-3 nos. After closure of contract, fresh tenderisation will be done for balance work the estimate of which was already submitted. CKM-55
16	Boisar II-Borivali	M/C	220	179	271	134	92	42	DEC-11	MAR-13	Work in progress. Forest proposal in process. CKM-344
17	Chandrapur II - Ballarshah	D/C	220	40	67	0	0	0			Work not started. CKM-40

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
18	Chandrapur II - Chandrapur (MIDC)	D/C	220	40	67	0	0	0			Work not started CKM-40
19	Chandrapur II - Tadali	D/C	220	40	67	0	0	0			Work not started. CKM-40
20	Chandrapur switching - Chandrapur II S/S	S/C	400	4	11	7	3	0		DEC-12	Revised survey done taking both the circuits on D/C line .Quantity variation proposal is in process. Work started on D/C CKM-4
21	Chandrapur-Wardha via Warora	D/C	400	246	360	347	331	156	JUN-11	AUG-12	"400kV Warrora Wardha section completed ,only lapping work at location No.6 of 400kV seoni Wardha line is balance follow up with PGCIL authority is in progress.ROW problem for some locations. CKM-246 "
22	Chincholi (PGCIL) - Solapur	D/C	220	5	18	18	18	5		MAR-12	Commissioned 3/12.
23	Chitegaon- Shendra	D/C	220	57	164	164	164	57		MAR-12	Commissioned 03/12.
24	Deepnagar - Bambhori line	S/C	220	70						DEC-11	Commissioned 12/11
25	Eklahare - Pimpalgaon	D/C	220	87	153	100	67	0		SEP-12	work in progress
26	Jalna-Chikhali	D/C	220	150	267	265	260	136	JUN-11	JUN-12	"Bay work at Chikhali S/S completed.Bays at Jalna end also charged. PLCC work balance CKM-149.3"
27	Jeur - Paranda	D/C	220	60	115	0	0	0			ROW Problem :- Line loc .no.-1-93 (28.2kms) is passing thro WLS area. Forest NOC pending due to Court case for WLS in Supreme Court. CKM-60
28	Kagal MIDC - Kagal (Hamidwada)	D/C	220	70	120	0	0	0		DEC-12	check survey done but excavation not started.
29	Kaleshwar - Warud	D/C	220	176	276	33	0	0		DEC-12	Work in progress
30	Kalwa-Borivali	M/C	220	34	53	11	5	1	JUN-11	MAR-13	Work in progress. Forest proposal in process CKM-68
31	Kalwa-Kharghar	M/C	220	104	86	69	53	28	OCT-11	DEC-12	Forest proposal is in process CKM-104
32	Khaperkheda TPS - Koradi	S/C	400	5	13	12	12	4	DEC-09	DEC-12	Delay due to ROW at location No.1 Railway approval received for location No 9-10 demand for block charges

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

											awaited from railway Authority. CKM-4.021
33	Khaperkheda TPS - Khaperkheda (Existing)	2xD/C	220	12	19	19	19	12		MAR-12	Commissioned 3/12.
34	Koradi -II New Khaparhkeda	D/C	220	29	72	45	42	4		DEC-12	Work in Progress. ROW for Location 5,6,7: Forest land involved. Permission awaited from Forest deptt. CKM-29.5
35	Koradi II - Ambazari	D/C on M/C	220	42	27	0	0	0			Work will be started after completion of 220KV Koradi - Butibori line. CKM-42
36	Koradi II - Butibori	D/C on M/C	220	106	190	122	105	12	MAR-11	DEC-12	Work in progress. Delayed due to ROW problems. CKM-106
37	Koradi II - Wardha	D/C	400	239	336	293	280	100	APR-11	OCT-12	"Work in progress. Proposal submitted for national highway crossing. CKM-238.9
											"
38	Koradi Kalwa line	D/C	400	1	9	8	4	0		DEC-12	Work held up due to forest clearance
39	Koradi Kalwa line Ckt-II	S/C	400	2	7	4	4	0		DEC-12	Work held up due to forest clearance
40	LILO of Amravati - Badnera line at Nandgaon Peth.	D/C	220	62	101	53	31	0		MAR-13	Work in progress.CKM-62
41	LILO of Bhosari - Chinchwad line at Chakan S/S	D/C on M/C	220	17	31	31	31	17		APR-11	Commissioned 4/11.
42	LILO of Chandrapur - Parli at Chandrapur II	D/C	400	2	10	0	0	0			Agency has instructed to start the work on priority CKM-2.7
43	LILO of Chandrapur GCR - Chandrapur MIDC at Tadali	D/C	220	2	7	7	7	2		MAR-12	Commissioned 3/12.
44	LILO of Chichwad - Theur at Khadakwasla	D/C	220	3	7	4	3	0			Under departmental work.Work awarded to M/s.BNC power.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
	(Nanded city)										
45	LILO of Dhule - Malegaon at Sayne	D/C	220	9	18	2	0	0		JUN-12	Work in progress CKM-9.36
46	LILO of Gangapur - Malegaon (Satana) at Sakri (Shivajinagar)	D/C	220	56	97	4	0	0		MAR-13	Work in progress
47	LILO of Kalwa - Padghe at Bhiwandi-IV	D/C	220	10	0	0	0	0		DEC-12	work not started
48	LILO of Kandalgaon - Lonand line	D/C	220	4	10	3	0	0		JUN-12	
49	LILO of Karad Kolhapur D/C at Wather	D/C	220	20	12	12	12	20	MAR-08	JUL-11	Commissioned 7/11.
50	LILO of Khaparkheda - Wardha - New Buttibori-III	D/C	220	2	5	5	5	1		DEC-12	work in progress
51	LILO of Kolhapur - Phonda at Hamidwada	D/C	220	4	14	14	14	4		DEC-11	Commissioned 12/11.
52	LILO of Kolhapur - Sawantwadi at Mudhaltitta	D/C	220	26	44	9	6	0		DEC-12	ROW problem.
53	LILO of Lonikhanda - Khadki line at VSNL S/S	D/C	220	4	8	8	8	4		JUN-11	Commissioned 6/11.
54	LILO of Mulund - Borivali at Bhandup	UG Cable	220	2	0	0	0	2		DEC-11	Commissioned 12/11.
55	LILO of Padgh - Kalwa at Bapgaon	2xD/C	220	12	9	6	3	0		MAY-12	(Line length 850m X 2 =1.7km) "Work in progress CKM-6"
56	LILO of Padghe-Kalwa at Temghar	D/C	220	3	8	8	8	3	JAN-11	AUG-11	Commissioned 8/11.
57	LILO of Parvati - Phursungi at Kondhwa	D/C	220		5	2	0	0			Modified line is- LILo on Chincnchwad- Phursungi for Kondhwa SS . departmental work given to M/s.BNC power.
58	LILO of Parvati - Phursungi line at Jejuri S/S	D/C	220	62	101	101	101	62		JUN-11	Commissioned 6/11.
59	LILO of Pedhambe - Kharepatan at Niwali line	S/C	220	33						DEC-11	Commissioned 12/11
60	LILO of Pedhambe - Kharepatan at Oni line	S/C	220	1						DEC-11	Commissioned 12/11
61	LILO of Pusad - Nanded at Ghatodi	D/C	220	34	60	43	31	0		SEP-12	Work in progress. CKM-34
62	LILO of Sawangi - Bhokardan at Phulambri	D/C	220	12	20	6	0	0		MAR-13	
63	LILO of Tarapur-Borivli at Boisar II	D/C	220	16	15	15	12	9	MAR-07		Forest proposal is at Nodal officer Nagpur.Court case ROW at loc No.11, After receipt of forest approval & approval for loc no.11, work will be completed. CKM-16
64	LILO of Waluj - Babhaleshwar	D/C	220	54	96	6	0	0		MAR-13	work in progress
65	LILO of both ckt 400 kV Bhusawal II - Aurangabad I	D/C	400	198	280	0	0	0		DEC-12	Work not started CKM-198

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
66	LILO on Parli (Murud) - Solapur line at Tuljapur	D/C	220	6	22	22	22	6		JUN-11	Commissioned 6/11.
67	MIDC Chandrapur S/S - M/s GEPL (ckt-I)	S/C	220	12						DEC-11	Commissioned 12/11
68	Malegaon - Kalwan	D/C	220	97	170	48	0	0		MAR-13	Work in progress. CKM-97
69	Nagothane - Wadkhal	D/C	220	30	93	56	44	0			Contract of M/s. R&C is closed. Fresh tenderisation is held up due to non receipt of assurance to pay amount from Ispat.(As per conditions in MBR)
70	Nanded - Bhokar	D/C	220	73	118	10	0	0		DEC-12	work in progress
71	Nanded - Krishnoor	M/C	220	136	51	28	0	0		MAR-13	Work in progress CKM-136
72	Nanded - Narsi	D/C	220	32	54	40	0	0		MAR-13	Work in progress CKM-32
73	New Bhusaval - Aurangabad	D/C	400	179	251	251	251	179		DEC-11	Commissioned 12/11
74	Osmanabad - Barshi (2nd Ckt)	S/C	220	44						FEB-12	Commissioned 02/12
75	Padghe - Tarapur	D/C	400	4	13	0	0	0		OCT-12	Profiles, tower schedule & route map handed over to the agency on dt. 02.05.11. Forest dept. NOC awaited. NAME OF TL- LILO on both the ckts of 400kV padghe-Tarapur d/c line for Padghe -II(kudus) S/S CKM-30
76	Paras - Balapur	D/C on M/C	220	24	28	27	27	0		JUN-12	ROW at location No.15.CKM-96
77	Parli TPS-Nanded (waghala)	M/C	220	181	300	299	294	178	APR-11	MAY-12	"Stringing work started by agency from 07.11.10 CKM-180.6"
78	Phursungi-Jejuri line	D/C	220	60	102	102	102	60		JAN-12	Commissioned 1/12.
79	Sawangi - Bhokardhan	D/C	220	133	221	169	150	23		OCT-12	Forest Proposal is in Process. Delayed due to ROW problem CKM-67
80	Shifting of 220 kV Telco, Bhosari interconnecting bay at Chinchwad S/S	S/C	220	1	6	6	5	0	JAN-11	DEC-12	Work can be done after completing the Chinchwad Phase II
81	South solapur (PG) - south solapur	D/C	220	6						FEB-12	Commissioned 02/12
82	Talegaon 400 kV(PG)S/S Talegaon 220 kV S/S	D/C	220	20	40	40	40	20		JUL-11	Commissioned 7/11.
83	Uppalwadi - Mankapur	M/C	220	32	31	0	0	0		FEB-13	Work not started

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
84	Uppalwadi - New Pardi	M/C	220	54	46	0	0	0		FEB-13	work in progress
85	Volkswagen-M/s Mahindra S/S	S/C	220	3	16	16	16	3		SEP-11	Commissioned 9/11.
86	Wardha (PGCIL) - Ghatodi	D/C	220	322	503	138	63	0		DEC-12	Work in progress CKM-322

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MEGHALAYA ENERGY CORP. LTD. (MeECL)

1	Killing (Byrnihat)-EPIP-I	M/C	132	17	17	0	0	0	DEC-12	Stubs & Templates already reached the site and work has started.
2	LILO of Agia - Nangal at Mendipathar	D/C	132	5	9	5	5	0	JUN-12	Work is in progress.
3	LILO of Bongaigaon - Palatana line at Killing (Byrnihat)	D/C	400	9	11	0	0	0	DEC-12	(i) LOA for line package awarded by PGCIL on 16.12.2011 (ii) Detail survey completed.
4	LILO of Mawlai - Cherra at Mawngap.	D/C	132	10	15	10	5	0	JUN-12	Work delayed due to ROW problem.
5	LILO of Mawlai - Nangalbibra at Mawngap	D/C	132	5	13	0	0	0	DEC-12	ROW cleared and the work will start as soon as the materials are received.
6	Mawngap - Sumer	D/C	132	66	102	102	102	66	JAN-12	132 kV Ckt - I & IIe charged and commissioned on 21.12.11 & 25.01.12 respectively.
7	Nangalbibra - Agia	S/C	132	92	316	316	316	90	MAR-12	Work delayed due to ROW problem
8	New Umtru HEP - Norbong (EPIP-II)	S/C	132	3	0	0	0	0	MAR-12	
9	Rongkhon S/S - Ampati	D/C	132	33	103	0	0	0	MAR-13	(i) Check survey completed. (ii) Stubs & templates already reached the site & work is about to start.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ORISSA POWER TRANSMISSION CORPORATION LTD. (OPTCL)

1	Bidanasi -Cuttack	D/C	220	20	43	12	2	0	DEC-09	JUN-12	Work for river bed pile foundation is in progress.
2	Burla - Bolangir, (2nd Ckt)	S/C	220	118				118		MAR-12	Commisisoned 03/12
3	Jayanagar (OPTCL) - Jayanagar (PGCIL)	D/C	220	15	37	0	0	0		MAR-13	NIT opened on 10.01.12. Techno-commercial evaluation is under progress
4	LILO of Rengali - Tarkera at Bonai	D/C	220	6	8	0	0	0		DEC-12	Substation, structure foundation work, boundary wall & residential quarter work in progress.
5	Mendhasal-Bidanasi	D/C	220	62	117	116	113	28	MAY-08	MAR-12	ROW problem & court case is going on.
6	Meramundali-Duburi	D/C	400	192	283	276	268	141	SEP-02	MAR-12	RoW Problem at 9 Locations.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
POWER AND ELECTRICITY DEPARTMENT, MIZORAM (P&ED, Mizoram)											
1	LILO of Zemabawk - W.Phaileng at Sihmui	S/C	132	5		0	0	0		DEC-11	

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

POWER TRANSMISSION CORP. OF UTTARAKHAND LTD. (PTCUL)

1	400 kV Kashipur S/S- 220 kV Mahuakheraganj	D/C	220	34	60	40	17	0	DEC-10	MAR-12	Due to ROW Problems in tower locations at private land progress is affected.
2	Bhilangana III - Ghansali (Guttu)	D/C	220	38	53	53	53	38		NOV-11	Commissioned 11/11
3	LILO of Baramwari - Srinagar at Singoli Bhatwari	D/C	220	5							System study in progress.
4	LILO of Khodri - Rishikesh at Dehradun	D/C	220	10							Tender under progress.
5	LILO of Vishnu Prayag - Muzaffarnagar at Kuwari pass (Pipalkoti)	D/C	400							MAR-12	
6	Loharinagpala-Koteshwar line	D/C	400	180	215	8	0	0	MAR-13		Detailed survey completed. Forest case has been submitted DFO. As per Govt. of Uttarakhand process of contact closure is in progress.
7	Rudrapur (Brahmwari) - Srinagar via Ghansali line	D/C	220	193	0	0	0	0	MAR-13		Agreement has been executed with M/s TATA Project route survey is in progress.
8	Srinagar - GVK Power house	S/C	400							MAR-12	
9	Tapovan - Pipalkoti	S/C	400							MAR-12	

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
PUDUCHERRY ELECTRICITY DEPARTMENT (PED)											
1	Ramnathpuram-Thondamanatham	D/C	220	8	35	16	15	0	JUN-10	DEC-11	Work being executed by PGCIL.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C & D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

PUNJAB STATE TRANSMISSION CORPORATION LIMITED (PSTCL)

1	Bottianwala-Masterwala line	S/C on D/C	220	12	42	42	40	0		MAR-12	WIP.
2	Focal Point Nabha- Phagan Majra 400kV S/S	D/C	220	33	110	110	110	33	MAR-08	JUN-11	Commissioned 6/11.
3	Kapurthala - 400 kV Jalandhar line	S/C on D/C	220	12	42	42	42	19		MAR-12	WIP.
4	LILO of Jamsher - Mahilpur at Rehana Jattan	D/C	220	10						FEB-12	Commisioned 02/12
5	LILO of Laltonkalan - Dhandari at Ludhiana	D/C	220	6	15	15	15	6		JUL-11	Commisioned 7/11
6	LILO of Mohali-Dera Bassi at Lalru	S/C	220	34	57	57	57	34		MAY-11	commissioned 5/11.
7	LILO of Sunam - Mansa line at Jhunir	D/C	220	68	103	103	103	68		MAY-11	Commisiioned 5/11.
8	LILO one ckt of Lalton Kalan-Sahnewal at Ludhiana (PG)	D/C	220	7	14	14	14	7		OCT-11	Line completed.
9	Laltonkalan - Sahnewal (one ckt)	D/C	220	7				7		MAR-12	Commissioned 03/12
10	Patti-Algaon line	S/C on D/C	220	20	64	64	64	20		JUL-11	Commissioned 7/11.
11	Ranjit Sagar Dam Sarna (circuit 4)	D/C	220	30				30	JUN-05	DEC-11	Stringing completed. From last 3 years, pending at Chief conservator of forests.
12	Sarana- Kotli Surat Malli line	S/C on D/C	220	62	185	70	0	0		DEC-11	Work deferred for the time being

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

RAJASTHAN VIDYUT PRASARAN NIGAM LIMITED (RVPNL)

1	220 kV D/C line to connect the LILO of 220 kV S/C Heerapura - Khetri line (Second Ckt.) to LILO of one Ckt. of 220 kV D/C Neemrana - Kotputli line	D/C	220	125	208	206	165	54		MAY-12	
2	Akal - Bhu line	D/C	220	17						JUN-11	Commissioned 6/11
3	Anta - Phagi (Jaipur South Ckt-1)	S/C	765	210	585	459	419	23		NOV-12	
4	Anta - Phagi (Jaipur South Ckt-2)	S/C	765	220	570	506	439	33		NOV-12	
5	BAAP - Bhadla	D/C	220								
6	Bhadra- Chirawa	S/C	220	109	346	346	346	109		AUG-11	Commissioned 8/11
7	Bhinmal(PG) -Sanchore (RVPN)and Bhinmal(PG)-Bhinmal(RVPN)	S/C	220	18				18	MAR-11	AUG-11	Commissioned 8/11
8	Bhiwadi (PGCIL) - Neemrana (Remaining Portion)	S/C	220	6				6		JAN-12	Commissioned 01/12
9	Bikaner - Gajner	D/C	220	117	189	189	167	0		MAR-13	
10	Chandan - Dechu	D/C	220	210	335	97	5	0		MAR-13	
11	Chhabra TPS - Anta (Baran)	D/C	400	200	272	137	45	0		JUN-12	
12	Chhabra TPS-Jhalawar	S/C	220	101	329	329	329	101	SEP-08	AUG-11	Commissioned 8/11.
13	Debari - Salumber	S/C	220	65	2	0	0	0		MAR-12	
14	Dechu - Phalodi	S/C	220	71	119	119	109	18		SEP-12	
15	Dechu - Tinwari	S/C	220	71	232	232	232	71		OCT-11	Commissioned 10/11.
16	Extension of Bikaner- Barsinghsar at Barsinghsar TPS	S/C	220	3	10	10	10	3	APR-09	NOV-11	Stringing completed.
17	Hindaun - Gangapurcity	D/C	220	100	150	99	77	0		MAY-12	
18	Jaisalmer- Jodhpur	S/C	400	239	601	601	601	239	APR-09	NOV-11	Commissioned 11/11
19	Jodhpur - Karwad / Bhawad	D/C	220	76	265	117	94	0		MAR-13	
20	Kalisindh-Jhalawar line	D/C	220	20	35	35	35	19	MAR-11	MAR-12	19.032 Ckm Line commissioned on 31.03.12
21	Kalisndh TPS - Anta (Baran)	D/C	400	200	272	139	83	0		JUN-12	
22	Kawai S.C TPS - 765 kV Anta S/S (Baran)	D/C	400	100	136	121	73	0		SEP-12	
23	Khushkhera-Neemrana I/C line	S/C	220	53	168	168	162	40	APR-11	MAY-12	

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
24	Kotputli - Manoharpur	D/C	220	100	150	83	8	0		JUN-12	
25	LILO for Mansarowar	D/C	220	6	18	18	15	1		APR-12	
26	LILO of Barsingsar (LTPS) - Phalodi at Baap	D/C	220	25	0	0	0	0		MAR-12	
27	LILO of Bassi - Kukas at (GIS) Kunda ki Dhani	D/C	220	8	16	16	16	8		MAR-12	Commissioned 3/12
28	LILO of Bhiwadi - Alwar line at Kishangarh	S/C	220	5	11	11	11	5		FEB-12	Line commissioned on 22.02.2012
29	LILO of Bikaner-Sridungargarh line at Bikaner GSS	S/C	220	7	17	17	17	7	JAN-11	APR-11	Commissioned 4/11.
30	LILO of Chittorgarh - Nimbahera line at GSS Sawa.	D/C	220	5				5		APR-11	Commissioned 4/11
31	LILO of Debari - Banswara at Aspur	D/C	220	2	5	5	5	2		MAR-12	Commissioned 3/12
32	LILO of Debari Banswara at Madri (Udaipur)	D/C	220	32	58	37	0	0	OCT-09	MAR-12	Work delayed due to ROW Problem
33	LILO of Hindaun - Dausa at Sikrai (GSS)	S/C	220		34	34	16			MAY-12	
34	LILO of Jodhpur (GSS) - Jodhpur at Barli	D/C	220	6							
35	LILO of KTPS - Heerapura at Bundi	D/C	220	12	22	22	7	0		MAR-12	
36	LILO of Mandawar - Bharatpur at Nadbai (GSS)	D/C	220	12	24	22	16	0		JUN-12	
37	LILO of Nagaur - Merta at Kuchera	D/C	220	18	40	0	0	0		MAR-12	
38	LILO of Sirohi-Bhinmal at Bhinwal GSS (PG)	D/C	220	10	19	19	19	10	APR-11	APR-11	Commissioned 4/11
39	Mandawar -Alwar MIA line	S/C	220	57	192	185	174	10	APR-11	AUG-12	
40	Padampur - Udyogvihar	S/C	220	42	121	121	121	42		FEB-12	Line commissioned on 22.02.2012
41	Phagi GSS (Jaipur) - Heerpura	D/C	400	86	130	37	25	0		SEP-12	
42	Phagi(Jaipur south-765 kV)-Ajmer line	D/C	400	210	350	175	106	0	DEC-11	SEP-12	
43	Raj West-Dhorimana	S/C	220	83	283	283	283	83		MAR-12	Commisisoned 3/12
44	Ramgarh (GTPP) - Chandan	D/C	220	210	338	281	0	0		MAR-13	
45	Sujargarh - Tehendesar (GSS)	S/C	220	50	0	0	0	0		MAR-12	
46	Suratgarh - Padampur	S/C	220	55	175	174	159	26		DEC-12	Delay and slow progress on part of contractor.
47	Suratgarh TPS - Babai (Jhunjhunu)	D/C	400	240	640	178	50	0		JAN-13	
48	Udyogvihar - Hanumangarh	S/C	220	60	174	145	47	0		DEC-12	

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TAMILNADU TRANSMISSION CORPORATION LTD. (TANTRANSCO)

1	Alamathy -Sunguvarchatram	M/C	400	94	160	135	105	37	JUN-10	DEC-12	Court case for 9 nos location in high court.
2	Alamathy S/S - Avadi	S/C	220	18	45	45	45	18	SEP-07	DEC-11	Work completed.
3	Arasur - Palladam	S/C on D/C	220	55	224	224	224	44		MAR-13	Work under progress.Railway crossing approval awaited.
4	Arasur 400 kV S/S - Karamadai 230 kV S/S	S/C	220	48	170	20	16	3		MAR-13	Work under progress for 22 Locations and work awarded for 148 Locations and to be commenced.
5	Avadi-Ayappakkam line	S/C	220	3	0	0	0	0		JUN-12	Work awarded and to be commenced.
6	Ayappakkam -Koladi line	D/C	220	5	11	11	11	5		DEC-11	Work completed.
7	BKB-II Common point - Pallipalayam line	S/C	110	2	7	7	7	0		MAY-12	Work under progress
8	BKB-II Common point - Thirucengode line	S/C	110	9	40	40	40	9		MAY-12	Work completed.
9	BKB-II to Common Point line	D/C	110	15	30	30	30	6		MAY-12	Work under progress.
10	BKB-III Common point - BKB-II line	S/C	110	16	69	62	62	7		MAY-12	Work under progress.
11	BKB-III Common point - Nallur line	S/C	110	10	36	36	36	10		JUN-12	Work Completed
12	BKB-III to common point line.	D/C	110	6	13	13	13	6		JUN-12	Work completed.
13	Basin Bridge - TNEB HQ (UG Cable)	S/C	220	23	0	0	0	0		MAR-13	Tender to be floated.
14	Common point - Pannerkulam	S/C	220	7	0	0	0	0			Land to be handed over by Wind Farm.
15	Common point - Villiseri	S/C	220	14	0	0	0	0			Land to be handed over by Wind Farm.
16	Devakkurichi- Pudhanchandai	S/C on D/C	220	84	299	299	299	84	DEC-07	MAY-11	Ready for commissioning 5/11
17	Elephantgate - Mylapore (UG cable)	S/C	220	10	0	0	0	0		FEB-13	Cable laying completed for 6 sections and work under progress for two sections.
18	Gobi - Thingalur Upto coomon point	D/C	220	40	0	0	0	0		MAR-13	Work completed
19	Kadapperi - Guindy (UG Cable)	S/C	220	16	0	0	0	0		DEC-13	Work awarded and to be taken up.
20	Kalivanthapattu (Melakottaiyur) - Sholinganallur	D/C	400	48	0	0	0	0		MAR-14	Tender under process.
21	Kalivanthapattu - Kadapperi	S/C	220	40	0	0	0	0		DEC-14	Tender to be floated.
22	Kalivanthapattu - Veerapuram (Melakottaiyur)	S/C	220	15	0	0	0	0		MAR-13	Work awarded and to be commenced

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

Trasmission Lines: Page 45 of 85

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
23	Karaikudi - Sembatty	D/C	220	140	581	426	240	30		OCT-12	Work under progress
24	Kavanur - Karaikudi	S/C on D/C	220	82	321	319	319	65	MAR-11	AUG-12	Work resumed by the contractor.
25	Koladi - PH Road	D/C	220	23	0	0	0	0		MAR-13	Work to be taken up.
26	LILO of Arasur - Ingur at Karamadai	D/C	220	6	13	13	13	6		MAR-12	Commissioned 3/12
27	LILO of BKB-I - SP Budur at BKB-II line	D/C	110	5	10	10	10	5		JUN-11	Work Completed and commissioned.
28	LILO of Chekknurani - Amathapuram at Nallamanaickenpatty	D/C	220	30	42	42	42	30		JUN-11	Ready for commissioning 6/11
29	LILO of K.R. Thoppur - Gobi at Pallakkapalayam	D/C	220	10	0	0	0	0		DEC-12	Tender opened and under process.
30	LILO of K.R. Thoppur - Lngur at Thingalur	D/C	220	32	0	0	0	0		MAR-13	Estimate under scrutiny.
31	LILO of Kundha PH III - PUSHEP at Karamadai	D/C	220	2	6	6	3	0		DEC-11	
32	LILO of Manali - Basin Bridge at Vyasarpadi	D/C	220	1	0	0	0	0		NOV-12	Work to be taken up.
33	LILO of Mettupalayam - Irumborai line	D/C	110	4	12	2	0	0		JUN-12	Forest clearence awaited & court case pending
34	LILO of NCTPS - Mosur at Athipattu	D/C	220	4	8	8	8	4		DEC-11	Work completed.
35	LILO of Siruseri - Tharamani at Sholinganallur	D/C	220	2	0	0	0	0			GO issued for alienation of land for Sholinganallur (Ottiyambakkam) SS.
36	LILO of Sriperumbadur- Arni at Sunguvarchatram	D/C	220	12	28	12	3	0	DEC-10	MAR-13	Court case pending.
37	LILO of Sriperumbudur - Koyambedu at Guindy (UG Cable)	D/C	220	26	0	0	0	0		MAR-13	Work awarded and to be taken up.
38	LILO of Sriperumbudur- Puduchery at Sunguvarchatram 400kV S/S	D/C	400	16	24	24	24	16		JUL-11	Commissioned 7/11.
39	LILO of Thiruvarur- Karaikudi at Karambayam(Nimmeli Thippiakudi)	D/C	220	17	33	33	33	17	NOV-10	MAY-11	Ready for commissioning 5/11
40	LILO of Tonidapet - Mylapore at TNEB HQ (UG Cable)	D/C	220	1	0	0	0	0		MAR-13	Tender to be floated.
41	MTPS - Malco - Thingalore upto common point.	D/C	220	100	0	0	0	0		MAR-13	Work completed.
42	MTPS St.III - Arasur	D/C	400	280	324	315	315	210	MAR-12	JUN-12	Work under progress.
43	MTPS St.III - Singarpet	D/C	400	200	0	0	0	0		MAR-14	Tender will be floated on acquining the land for Sirngarapet ss.
44	MTPS Stage III -Pallakkapalayam	S/C	220	6	20	20	20	6		MAR-12	Commissioned 3/12
45	MTPS Stage-III - Gobi	S/C	220	3	8	8	8	3		MAR-12	Commissioned 3/12

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
46	Mylapore - Tharamani (UG Cable)	D/C	220	25	0	0	0	0		DEC-13	Work awarded from Mylapore 230 kV SS to joint chamber 4 of Tharamani line. For the balance portion revised route survey is under progress to avoid construction of bridge.
47	NCTPS St.II- Alamathy 400 kV S/S	M/C	400	168	114	113	106	115	JUN-11	MAY-12	Court case.
48	Nevveli Zero unit - Ulundurpet 230 kV S/S	S/C	220	31	0	0	0	0		JAN-13	Revised estimate under scrutiny
49	New common point - Thingalur	D/C	220	20	0	0	0	0		MAR-13	Work awarded and to be commenced
50	Othakkalmandapam (Malumichampatty)- Palladam	S/C	220	53	189	189	189	53	MAR-11	MAY-11	Commissioned 5/11
51	PH Road - Koyambedu (UG Cable)	D/C	220	3	0	0	0	0		MAR-13	Supply of cable completed and laying under progress.
52	Pugalur - Ottiyambakkam - Kalivanthapattu (Melakottaiyur)	D/C	400	770	0	0	0	0		MAR-14	Tender under process
53	Sholinganallur - KITS	D/C	220	1	0	0	0	0			GO issued for alienation land for Sholinganallur (Ottiyambakkam) SS.
54	Sriperumbudur -Korattur (Changing of conductor)	S/C	220	20	70	0	0	12	SEP-06	MAR-13	A portion of work has been completed. Balance work to be taken up.
55	Sunguvarchatram- Oragadam	S/C on D/C	220	10	47	47	47	10		OCT-11	Commissioned 10/11.
56	Thingalur - Common point - MTPS & MALCO	D/C	220	17	0	0	0	0		MAR-13	Estimate under scrutiny.
57	Tondiapet - Elephant gate (Existing line)	S/C	220	5	0	0	0	0			Existing Line
58	Vallur JV Project-NCTPS St.II	D/C	400	8	14	14	8	0	MAR-11	APR-12	Work under progress.
59	Vannikonendal - Common Point	D/C	220	34	0	0	0	0			Land to be handed over by Wind Farm.
60	Villupuram - Ulundurpet	S/C	220	110	0	0	0	0		JAN-13	LOI issued.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TRANSMISSION CORPORATION OF ANDHRA PRADESH LIMITED. (APTRANSCO)

1	Bhoopalapally -Gajwel	D/C	400	262	363	332	306	149	APR-11	AUG-12	Works under progress.
2	Bonapally - Chittoor (Quad)	D/C	400	194	278	47	0	0		MAR-13	Works under progress.
3	Chandrayanagutta SS - Imiliban (GIS) SS	DC UG cable	220	19				16		SEP-12	Works under progress
4	Dhone - Krishnagiri	S/C on D/C	220	11	37	37	37	11		NOV-11	Line was charged On 18-11-2011.
5	Gaddamvaripalli- Goddumari	D/C	220	9	31	16	16		DEC-10		Works under progress
6	Kalpaka S/S - Ms. Brandix(Balance Part)	D/C	220	19	76	76	76	19		JAN-12	Commissioned 1/12.
7	Kondapuram- Thimmapuram	D/C	220	10	33	33	33	9	SEP-10		Works under progress
8	Krishnapatnam TPP - Nellore.	D/C	400	72	112	82	50	4		JUL-12	Works under progress.
9	Krishnapatnam TPP- Bonapally (Quad)	D/C	400	182	275	35	0	0		MAR-13	Works under progress.
10	LILO of Gachibowli - Tandur at Yeddumailaram	D/C	400	20	36	23	0	0		JUN-12	Works are under progress
11	LILO of Ghanapur - Chandrayanagutta at Hayatnagar	DC UG cable	220	10							Line modified as Laying of 220KV XLPE DC UG Cable from Mrippally(Common point) near nagole to proposed 220/132/33kv hayathnagar SS
12	LILO of Gooty - Alipura at Regulapadu (balance work)	D/C	220	22	70	70	70	22		NOV-11	Commissioned 11/11.
13	LILO of Mamidipally - Gachibowli at Manikonda	D/C	220	6	1	0	0	0		OCT-12	Works to be commenced
14	LILO of Manubolu - Renigunta at Ranchagunneri S/S	D/C	220	3	7	7	4	0		JUN-12	Works are under progress
15	LILO of RTPP - ATP at Thimmapuram	D/C	220	5	8	8	6	3			Works under progress
16	LILO of Ramagundam - Dichpally at Medaram	D/C	220	10	17	17	17	10			Sub station works under progress.
17	LILO of Ramagundam - Nirmal at Vemnur	D/C+S/C	220	2	4	4	2	2			Sub station works are under progress
18	LILO of Renigunta Chittoor at Nagari	D/C	220	75	120	119	114	54		MAY-12	Works are under progress
19	LILO of Shadnagar - Yeddumailaram at Yeddumailaram	D/C	220	24	17	4	0	0		SEP-12	Works are under progress
20	LILO of Shapur Nagar - Gachilbowli feeder at GIS Erragadda SS	DC UG cable	220	19				13		SEP-12	Works are under progress
21	LILO of Srisailam - Hyderabad line at Idulapally	D/C	400	74	105	52	35	0		DEC-12	Works under progress.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
22	LILO of Tadikanda - Ongoliat at Poddili	D/C	220	144	226	222	203	0		SEP-12	Works are under progress
23	LILO of both ckts of Gooty - Somayajulapally at Dhone sw.stn.	2xD/C	220	114	178	178	178	114	DEC-09	AUG-11	Commissioned 8/11.
24	Lakkasagaram - Nansuralla	D/C	220	7	21	21	21	7	NOV-10	JUN-11	Commissioned 6/11.
25	Malakaram - Gunrock	DC UG cable	220	32				32		MAR-12	Commissioned 3/12
26	Mamidipally S/S M/s K.S.K. Photo Voltaic near Fabcity Ravirala (V)	D/C	220	11	37	29	29	0		JUN-12	Works are under progress
27	Moulali - Osmania University (Chilakalaguda) SS	DC UG cable	220	18				16		SEP-12	Works are under progress
28	Narsapur-Malkaram	D/C	400	147	207	202	193	82	MAY-11	JUL-12	Works under progress.
29	Oglapur 400kV S/S- Durshed	D/C	220	142	238	225	147	5	JUN-10	SEP-12	Works are under progress
30	Palamaneru - Chittoor	S/C on D/C	220	58	194	194	194	58	APR-10	OCT-11	Commissioned 10/11
31	Pulivendula-Hindupur	D/C	220	250	388	335	292	0	JUN-11	DEC-12	Works are under progress
32	Purushottapatnam (Nunna) Jujjuru	D/C	400	112	165	50	3	0		MAR-13	Works under progress.
33	Ramagundam- Bellampalli	S/C on D/C	220	37	134	134	134	37	MAR-08	JUL-11	Commissioned 7/11.
34	Rentachintala - Macherla S/S	S/C	132	17	58	54	48			APR-12	
35	Rentachintala - Nagarjuna Sagar Plant	S/C	132	16	34	3	2			AUG-12	
36	Suryapeta-Narsapur	D/C	400	149	199	179	163	45	MAY-11	JUL-12	Works under progress.
37	Thimmapuram- Yellanur	D/C	220	8	27	27	27	8	NOV-10		Sub station works are under progress
38	Vijayawada TPS-Suryapeta	D/C	400	226	316	273	233	40	JUN-11	JUL-12	Works under progress.
39	Vijayawada TPS-Tallapally	D/C	220	266	411	411	411	266	JAN-11	AUG-11	Commissioned 8/11.
40	Yedduailaram - Idulapally	D/C	400	82	114	74	36	0		DEC-12	Works under progress.
41	Yeddumailaram - Gajwel	D/C	400	210	292	284	268	168		JUL-12	Works under progress.
42	Yeddumailaram - Sadasivpet	D/C	220	80	120	101	83	13		SEP-12	Works are under progress
43	Yellanur- Gaddamvaripalli	D/C	220	5	16	16	16	4	DEC-10		Works under progress
44	a) Jujjuru - Sattenapalli (b) LILO of VTS - Srisailam	D/C	400	134	180	159	96	0		MAR-13	Works under progress.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

line at Sattenapalli

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TRIPURA STATE ELECTRICITY CORPORATION LIMITED (TSECL)

1	Surajmani Nagar - Agartala 79 Tilla	D/C	132	36	41	18	0	0	MAY-12	Work awarded. Survey works complected. Engg. Work is in progress. ROW Problem.
2	Surajmani Nagar - Badarghat	D/C	132	6		0	0	0	MAR-12	Fund not yet tied up. Fund proposed in World Bank.
3	Surajmani Nagar - Budhujngnagar	D/C	132	36	63	25	0	0	APR-12	Survey works complected. Engg. In progress. Expected date of commissioning of 1st ckt by Dec'11 and entire works by March'12. ROW problem.
4	Surajmani Nagar - Rokhia	D/C	132	35		0	0	0	MAR-12	Fund not yet tied up. Propsoed in World Bank / NLCPR.
5	Surajmani Nagar - Udaipur	D/C	132	50	50	0	0	0	MAR-12	Fund not yet tied up. Proposed in World Bank / NEC.
6	Surajmani nagar-P.K.Bari	D/C	400	260	0	0	0	0	MAR-12	Fund not yet tied up. Proposed under World Bank Financing /SPA/NEC.
7	Udaipur - Palatana	D/C	132	12	41	41	413	12	AUG-11	Line test charged on 21.08.2011.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

U.P. POWER TRANSMISSION CORPORATION LTD. (UPPTCL)

1	Aligarh - Atrauli	D/C	220	69	140	23	0	0		MAR-12	Line withdrawn from M/s Terracom & allotted to M/s Hythro .
2	Aligarh - Sikandarabad	D/C	400	190	255	227	162	21		FEB-12	LOI issued to M/s Isolux on 13.08.2010.Work in progress.
3	Anpara B-Anpara D	D/C	400	10	24	14	7	0		DEC-11	LOI Issued to M/s MPTL on 11.10.10. Survey Completed. Forest Clearances awaited for 3 locations. ROW at 1 locations.
4	Anpara C - Anpara D	S/C	765	2	8	6	3	0	JAN-12	MAR-12	Work slow due to benching work in rocks.No forest case.
5	Anpara D - Unnao	S/C	765	416	1208	861	501	34	JAN-12	MAR-12	366Kms. survey completed.Forest clearence in process.
6	Aurai - Mizapur	S/C	220	43	158	68	5	0		MAR-12	LOI issued to M/s SEW on 26.10.10.ROW at 11 location. S/S land not yet final.
7	Aurai - Phoolpur	S/C	220	68	213	80	22	0		MAR-12	LOI issued to M/s SEW on 26.10.10.ROW Foundation- 20 location, TE-15 loc. S/S land not yet final. Work in progress.
8	Badaun - Sambhal	S/C	220	90	248	161	56	0		APR-12	LOI issued to M/s Archon on 11.3.11.Work in progress.
9	Baghpat (400) - Baghpat (220)	S/C	220	13	42	25	5	0		JUN-12	LOI issued to M/s Trading Engineers Ltd. Work slow due t ROW problem.
10	Banda - Allahabad (Reewa Road) DCQ	D/C	400	350	470	264	35	0		APR-12	LOI issued to M/s MPTL on 11.10.10.Work in progress.
11	Banda - Orai DCQ	D/C	400	216	295	177	103	0		APR-12	LOI issued to M/s MPTL on 11.10.10.Work in progress.
12	Basti-Gonda	S/C	220	103	299	298	298	98		DEC-11	Work in progress.
13	Bhelupur - Sahupuri	D/C	220	18	37	37	35	14		DEC-11	ROW at 4 locations work heldup due to tortoise sanctuary in the way.
14	Charla - Muzaffarnagar - Modipuram II	S/C	220	12	45	45	37	0		MAR-12	LOI issued to M/s SEW on 23.3.10.Survey completed.ROW at 15 locations. Work in progress.
15	Dasna (400) - Faridnagar	S/C	220	40						JUN-12	LOI issued to M/s R.S. Infra projects Pvt. Ltd.
16	Deoria - Rasra	S/C	220	82	246	196	43	0		MAR-12	LOI issued to M/s SEW on 23.3.10.ROW at 28 locations. Rly Xing opp. Awaited. RX also involved.
17	Dohna - C.B. Ganj	S/C	220	23	91	83	0	0		JUN-12	LOI issued to M/s SEW on 23.3.11.Work in progress.
18	Gajokhar-Jaunpur	S/C on D/C	220	37	132	132	45	2	APR-11	DEC-11	WIP. ROW in stringing.Turnkey contract to M/s PNC.
19	Ghazipur - Rasra	S/C	220	57	173	159	50	0		MAR-12	LOI issued to M/s SEW on 23.3.10.Work in progress.
20	Gokul-Mitai(Hathras)	S/C	220	41	135	127	85	0	APR-11	DEC-11	Work in progres. Allotted to M/s MPTL.
21	Greater Noida-IT City Garbara	S/C	220	11	44	44	44	11		MAR-12	Commissioned 3/12
22	Greater Noida-Noida Sector 129	D/C	220	24	95	95	95	24	APR-11	APR-11	Commissioned 6/11.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
23	Harduaganj - Jahangirabad	D/C	220	96	151	143	123	26	DEC-10	MAR-12	Work in progress. Allotted to M/s Scantec (Terracom). ROW at location 27.
24	LILO of 1st Ckt Bhogaon-Mainpuri at Sirsaganj	D/C	400	67	111	59	41	0		MAY-12	LOI issued to M/s Hythro Power on 11.3.11.Survey completed.Work in progress.
25	LILO of Allahabad (PG) - Phoolpur at Jhusi	D/C	220	13	27	27	27	13	DEC-11		Stringing work has been completed and line is ready to charge.
26	LILO of Fatehpur - Panki at Kanpur South	D/C	220	7	15	15	15	7	MAY-11		Commissioned 5/11.
27	LILO of Gorakhpur - Basti at Bansi	S/C	220	40	62	0	0	0	JUN-12		LOI issued to M/s Archon Engicon (P) Ltd.Survey pending as SS land could not be acquired as yet.
28	LILO of Harduagani - Hathras at Aligarh	D/C	220	48	60	16	0	0	APR-12		Line withdrawn from M/s Terracom & allotted to M/s Trading Engineers,Gurgaon.
29	LILO of Harduagani - Hathras at Khair	D/C	220	75	115	53	0	0	MAR-12		LOI issued to M/s PNC Infratech on 25.6.10.Insulator Hardware fittings have been reached at site. Balance material are under despatch. Work in progress.
30	LILO of Khara - Saharanpur at Behat	D/C	220	5	11	9	0	0	MAR-12		LOI issued to M/s PNC Infratech on 27.4.10.Work in progress.
31	LILO of Mohannagar - Nara II Ckt at Jansath	D/C	220	40	81	65	55	0	MAR-12		LOI issued to M/s PNC on 27.4.10.Tower parts & Nut-Bolt are being arranged. Work in progress.
32	LILO of Moradabad - CB Ganj at Rampur	D/C	220	15	27	25	21	4	MAR-12		LOI issued to M/s Unitech.Survey completed.Work in progress.
33	LILO of Muradnagar - Loni at Aaur	S/C	220	30	0	0	0	0	JUN-12		LOI issued to M/s R.S. Infra projects Pvt. Ltd.
34	LILO of Muradnagar - Modipuram at Faridnagar	S/C	220	30	49	1	0	0	JUN-12		LOI issued to M/s R.S. Infra projects Pvt. Ltd.
35	LILO of Muradnagar - Shamli at Baghpat	S/C	220	9	20	14	7	0	JUN-12		LOI issued M/s Trading Engineers Ltd. Work slow due to ROW problem.
36	LILO of Obra - Allahabad II Ckt at Mizrapur	D/C	220	8	15	13	13	4	APR-12		LOI issued to M/s PNC on 27.4.10.ROW at location no. 11,13.
37	LILO of Orai - Bhauti at Orai	S/C	220	6	15	9	8	0	JUN-12		LOI Issued to M/s Hydro Power Corp.Ltd
38	LILO of Orai - Mainpuri at Bah	S/C	220	100	150	4			JUN-12		LOI issued to M/s Axis Structural,Hyderabad on 28.8.11.
39	LILO of Panki - Muradnagar at Aligarh	D/C	400	66	90	80	79	50	FEB-12		LOI issued to M/s Isolux on 13.8.10.Work in progress.
40	LILO of Rewan Road - Fatehpur at Sirathu	S/C	220	4					JUN-12		LOI issued to M/s ICSA on 11.3.11.Survey completed.
41	LILO of Sarnath (400) - Azamgarh at Harhua	S/C	220	44	75	3	0	0	JUN-12		LOI issued to M/s A2Z on 20.8.11.Route alignment & detailed survey completed.Work in progress.
42	LILO of Sultanpur - Phoolpur at Pratapgarh	D/C	220	47	79	73	10	0	APR-12		LOI issued to M/s PNC on 27.4.10.ROW at 7 locations. Tower erection under process.
43	LILO of Tanda - Sultanpur at Tanda	D/C	220	8	13	7	0	0	MAR-12		LOI issued to M/s PNC on 16.9.10.Survey profile approved. Stub, Cement & steel has been received at site to start the foundation work.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C & D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
44	LILO of Vishnuprayag - Muzaffarnagar at Srinagar HEP	D/C	400	15	20	0	0	0			Work allotted to M/s UPRNN in July 2010. Given for execution to M/s Ranjit singh & co. Profile approved. Forest case under process.
45	LILO of panki-Uanno at Bithoor	S/C	220	14	20	20	20	14	APR-11	APR-11	Commissioned 6/11.
46	Lucknow PG (400) - Kursi Road	D/C	220	50	0	0	0	0		JUN-12	LOI issued to M/s Teracom on 11.3.11.
47	Manipuri (765 kV) - Manipuri (PGCIL)	D/C	400	30		0	0	0		MAY-12	Proposed under PPP mode.
48	Matre (PG) - Nehtaur	S/C	220	75	235	235	235	75		NOV-11	Commissioned 11/11
49	Muzaffarnagar - Modipuram (II Ckt)	S/C	220	36				36		MAR-12	LOI issued to M/s East India on 7.8.10. Execution being monitored by west zone.
50	Orai - Mainpuri	D/C	400	300	400	390	363	192	APR-11	MAR-12	Work in progress. Progress slow due to ROW.
51	Parichha - Banda	S/C	220	210	606	606	606	210		MAR-12	Commissioned 3/12
52	Parichha - Orai	D/C	400	222	300	295	278	150	DEC-10	MAR-12	Work in progress. Progress slow due to ROW.
53	Parichha-Jhansi (LILO of Parichha-Orai at Jhansi)	D/C	220	28	53	52	51	26	MAR-11	DEC-11	Work in progress. ROW at location no. 50.
54	Roja - Badaun (2nd Ckt)	S/C	220	96				96		MAR-12	Commissioned 3/12
55	Roja - Dohna	S/C on D/C	220	107	340	332	290	55		APR-12	LOI issued to M/s SEW on 23.3.10. ROW at 12 locations. Rly Xing opp. Awaited. (Loc. 215-216). RX loc. 312-315 profile being revised due to rapid course. Work in progress.
56	Saharanpur (PG)-Behat	D/C	220	104	156	0	0	0		DEC-12	LOI issued to M/s PNC on 27.4.10. Changes proposed.
57	Sambhal - Gajraula	S/C	220	42	138	133	0	0		APR-12	LOI issued to M/s R.S. Infraprojects on 11.3.11. Work in progress.
58	Sarnath (400) - Birapatti	S/C	220	23	83	83	83	23		MAR-12	Commissioned 3/12.
59	Sarnath-Gajokhar	S/C on D/C	220	30	96	96	96	30	APR-11	DEC-11	Line completed. Charging held-up due to want of approval from Railways.
60	Shahjahanpur - Nighasan	S/C	220	123	366	230	175	2		JUN-12	LOI issued to M/s SEW on 23.3.10. ROW at 7 locations. Rly Xing opp. Awaited.
61	Shajahanpur - Hardoi LILO Point.	S/C	220	18	56	22	13	0	MAR-11	DEC-11	LOI issued to M/s SEW on 16.11.2010. Route alignment completed.
62	Shifting of 765 kV Anpara- Unnao at Unnao	S/C	765	1	3	3	3	1		OCT-11	Line charged at 400 kV Oct'11
63	Shifting of Anpara B-Unnao termination point from Anpara B to Anpara C sw. yard.	S/C	765	1	6	6	6	1		MAR-12	Commissioned 3/12.
64	Sitapur - Nighasan	S/C	220	110	330	185	185	0		JUN-12	LOI issued to M/s SEW on 23.3.10. ROW at 8 locations. Rly Xing opp. Awaited.
65	Sohawal - Tanda	D/C	220	185	272	3	0	0		DEC-12	LOI issued to M/s PNC on 16.9.10. Survey profile approved. Stub, Cement & Steel has been received at site to start the foundation work.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

WEST BENGAL STATE ELECTRICITY TRANSMISSION CO. LIMITED (WBSETCL)

1	Bakreswar TPS - Chanditala	S/C	400	328	328	0	0	0		DEC-16	Defered in 12th plan.
2	Dalkhola(PG)- Dalkhola	D/C	220	6	3	3	0	0	MAR-10	DEC-12	Part UG cable & part overhead.
3	Jeerat-Rishra	D/C	220	140	247	247	247	119		MAR-12	
4	Kharagpur - Midnapur	D/C	220	92	172	153	145	30		MAR-12	ROW problem.Air force clearance received on 12.10.11.
5	Kolaghat TPS - Kharagpur	S/C	400	87	258	239	215	35	MAR-10	MAR-12	ROW problem.
6	LILO of Arambagh -Rishra at Singur	D/C	220	20	36	0	0	0	AUG-08	JUL-14	Retending is in progress.
7	LILO of Kolaghat TPS - Baripada at Kharagpur	D/C	400	7	27	27	26	7	MAR-10	FEB-12	Line will be completed depending on availability of Shutdown.
8	Sagardighi - Parulia (PGCIL)	S/C on D/C	400	255	340	340	340	255	DEC-08	APR-11	Commissioned 4/11.
9	Santaldhi TPS-Bishnupur	D/C	220	224	347	347	325	193	OCT-08	MAR-12	Contratual problem.
10	Sushasgram- Saintala	D/C	220	25	51	32	0	0	MAR-10	MAR-13	modified to M/C line.Work is being carried out jointly with CESC.
11	Teesta LD III-New Jalpaiguri	S/C	220	81	282	269	248	41	DEC-09	MAR-12	
12	Teesta LD IV - New Jalpaiguri	S/C	220	192	344	275	245	48	SEP-08	DEC-12	220 KV D/C Line.Scope of work under SI. No. 1 is also included here.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
ACB (INDIA) LTD. (ACB)											
1	Kasaipalli TPP -Bharai (Sipat) Pooling station	D/C	400	112	181	166	123	48		FEB-12	To match with the commissioning of Bharari Pooling Station (sipat). Interim arrangement for evacuation of Power approved through LILO of 400 KV S/C Korba-Bhatapara .
2	LILO of Korba - Bhatapara at Kasaipalli	D/C	400	6						NOV-11	Commissioned 11/11.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ADANI POWER LTD. (APL)

1	+/- 500 kV Mundra - Bipole Mohindergarh	BIPOL	±500	1980	2693	2693	2693	1980		MAR-12	Commissioned 3/12
2	Mohindergarh HVDC - Bhiwani	D/C	400	100	139	139	139	100	APR-11	NOV-11	Stringing completed.
3	Mohindergarh HVDC- Mohindergarh HVPNI (Dhanonda)	D/C	400	10	15	0	0	0	APR-11	NOV-11	
4	Tiroda TPP - Warora	D/C	400	400	588	579	579	390	APR-11	MAR-12	Advisoroy committee meeting for stage I Forest clearence on 12/03/12.
5	Warora-Wardha	D/C	400	156	223	223	223	154		MAR-12	

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
BAJAJ ENERGY PVT. LTD. (BEPL)											
1	Balrampur-Utraula line	D/C	132								Existing line.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark	
					Towers				Schedule	Revised/ Anticipated		
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)				
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	
BHARAT ALUMINIUM CO. LTD. (BALCO)												
1	LILO of Korba - Brisinghpur at Balco TPS	D/C	400	35	50	50	50	35		MAR-12	Commissioned 3/12	

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

BHOPAL DHULE TRANSMISSION CO. LTD. (BDTCL)

1	Aurangabad - Dhule	S/C	765							JAN-14	
2	Bhopal - Bhopal	D/C	400							JAN-14	
3	Bhopal - Indore	S/C	765							JAN-14	
4	Dhule (IPTC) - Dhule (MSETCL)	D/C	400							JAN-14	
5	Dhule - Vadodara	S/C	765							JAN-14	
6	Jabalpur - Bhopal	S/C	765	286						JAN-14	

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
COASTAL GUJARAT POWER LTD. (CGPL)											
1	LILO of Madurai - NLC at Energen TPP	D/C	400	52				52		MAR-12	commissioned 3/12.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

EAST NORTH INTERCONNECTION CO. LTD. ()

1	Bongaigoan - Siliguri Line	D/C	400	444	609	356	160	40		DEC-13	
2	Prunia - Biharsharif Line	D/C	400	464	619	404	264	110		DEC-13	

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

ESSAR POWER MP LTD. (ESSAR)

1	Gandhar-Hazira	D/C	400	202	275	165	70	10	MAR-12	Server ROW Problem.
2	LILO of Viindhyachal -Korba line at Mahan S/S	D/C	400	44	67	67	67	44	MAR-12	Commissioned 3/12
3	Mahan -Sipat	D/C	400	670	946	445	295	40	MAR-12	78 KM forest involved. FAC has recommended the 1st phase forest clearance in 10th March FAC meeting. Approval yet to receive Execution likely be delayed due to delay in Forest approval

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

EVEREST POWER CORPORATION LIMITED (EPCL)

1	LILO of Allain Duhangan- Nalagarh at Chhaur	D/C	220	2	4	4	4	2	SEP-09	SEP-11	Commissioned 9/11.
2	Malana - II HEP - Chhaur.	D/C	132	36	51	51	51	36		SEP-11	Commissioned 9/11.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
GATI INFRASTRUCTURE LTD. (GATI)											
1	LILO of Melli - Gantok at Chuzachen (LILO point at namthang)	D/C	132	47	91	70	46	0		DEC-11	Matching with generation. PTCC clearance not obtained.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	GEPL -MIDC S/S	D/C	220	20					MAR-12		The work have been completed and line is available for evacuation of Power.

GHODAWAT ENERGY PVT. LTD. (GEPL)

1 GEPL -MIDC S/S

D/C

220

20

MAR-12 The work have been completed and line is available for evacuation of Power.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Srinagar HEP - Sringar 400 kV S/S.	D/C	400							DEC-11	

GVK ENERGY LIMITED. (GVKP&IL)

1 Srinagar HEP - Sringar 400 kV S/S.

D/C 400

DEC-11

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C & D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

INDIA BULLS POWER LTD. (IBPL)

1	Amravati-Akola II	D/C	400	208	208	272	85	25		MAR-12	
2	LILO of Koradi -Akola at Amravati	D/C	400	14							The works awarded to M/s Jyoti structures ltd. and line has been completed and is available for drawl of start up power and subsequent synchronization and power evacuation.
3	Nasik-Bableshtar	D/C	400	112	153	90	65	10		MAR-12	

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JABALPUR TRANSMISSION CO. LTD. (JTCL)

1	Dhramjaygarh - Jabalpur	D/C	765							MAR-13	
2	Jabalpur - Bina	S/C	765							MAR-13	

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

JOINT VENTURE OF PGCIL & JAYPEE (JV(PG&JP))

1	Karcham Wangtoo-Abdullapur	D/C	400	432	518	513	485	368	JUN-10	NOV-11	
2	Koldam - Ludhinana (JV Portion)	D/C	400	306	420	110	0	0	SEP-08	DEC-12	Koldam Ludhiana Section: Stage -I forest clearance obtained for both Punjab & Himachal Pradesh. The compliance for stage-II forest clearance for these division has been forwarded by respective DFO's to CCF Central Chandigarh, Case being pursued closely.
3	Parbati -II- Koldam line -I	S/C	400	76	193	12	0	0	DEC-08	DEC-12	Statge-1 clearance obtained. Nodal officer, Shimla has forwarded a consolidated recommendation to MOEF for Stage-II forest clearance. Being pursued with MOEF for final clearance
4	Parbati- II - Koldam line-II	S/C	400	73	192	34	0	0	DEC-08	DEC-12	Statge-1 clearance obtained. Nodal officer, Shimla has forwarded a consolidated recommendation to MOEF for Stage-II forest clearance. Being pursued with MOEF for final clearance

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
JOINT VENTURE OF PGCIL & NTPC (JVN)											
1	Dadr-Loni	S/C	400	112	170	110	67	0	DEC-10	MAR-12	Slow progress due to land acquisition problem at Loni.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Jaigad - karad.	D/C	400	219	300	300	300	218	OCT-11	Commissioned 10/11.	

JSW ENERGY LIMITED (JSWEL)

1 Jaigad - karad.

D/C

400

219

300

300

300

218

OCT-11

Commissioned 10/11.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
LANCO ENERGY (P) LTD., (LEPP)											
1	Budhil -Chamera III	D/C	220	40	62	62	62	40	MAR-12	Commissioned	3/12

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

MEENAKSHI ENERGY LTD. (MEL)

1	Meenakshi-Nellore	S/C	400	26				26		MAR-12	Commissioned 3/12
2	Simhapuri-Meenakshi	D/C	400	2				2		MAR-12	Commissioned 3/12
3	Simhapuri-Nellore	S/C	400	26				26		MAR-12	Commissioned 3/12

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NORTH EAST TRANSMISSION CO. LTD. (NETC)

1	Palatana -Silchar	D/C	400	492	676	658	609	254		JUN-12	Forest clearance proposal in respect of 3 locations in Tripura, not envisaged earlier, in respect of Palatana -Silchar transmission line has reached regional MoEF, Shillong on 21-07-2011. Further, forest clearance propopsal in respect of diverted route (to reduce forest area in Sadar division in Tripura) has reached regional MoEF, Shillong on 2nd August,2011. Now regional MoEF is required to forward the same to MoEF New Delhi on dated 29.08.2011 for further action. During project execution, route diversion to reduce forest in Sadar division (10.856 to 2.389 Km) was advised by the Project Management Consultant (POWERGRID). In Assam Second stage forest clearance for Assam is yet to be obtained. The MoEF vide their letter dated 15th April 2011 to Assam Forest department sought further details in respect of the scheme for plantation of dwarf trees and compliance to Forest Rights Act (2006). Activities initiated for obtaining FRA compliance Reports from State Governments.
2	Silchar-Bongaigaon	D/C	400	830	1125	890	734	234		JUN-12	Second stage forest clearance for Meghalaya (25 Km approx., 55 locs) & Assam (22 Km approx., 57 locs.) The MoEF vide their letter dated 15th April 2011 to Assam Forest department sought further details in respect of the scheme for plantation of dwarf trees and compliance to Forest Rights Act (2006). The MoEF also sought additional details regarding compliance to Forest Rights Act (2006) from Meghalaya state Forest Department vide their letter dated 18th April 2011. Activities initiated for obtaining FRA compliance Reports from State Governments.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

NORTH KARANPURA TRANSMISSION CO. LTD. (NKTCL)

1	Agra - Gurgaon	D/C	400	220						SEP-13	
2	Bareilly - Meerut	S/C	765	240						SEP-13	
3	Gurgaon - Gurgaon (PG)	D/C	400	20						SEP-13	
4	Lucknow - Bareilly	S/C	765	220						SEP-13	
5	Seoni - Sipat / Korba (Pooling).	S/C	765	334						SEP-13	

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	Raichur - Sholapur line	S/C	765							DEC-13	

RAICHUR SHOLAPUR TRANSMISSION CO. LTD. (RSTCL)

1 Raichur - Sholapur line

S/C

765

DEC-13

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

RELIANCE POWER TRANSMISSION LTD. (RPTL)

1	Butibori -Butibori I	D/C	220	4								
2	Butibori-Butibori III	D/C	220	2								
3	LILO of (PGCIL) Lucknow - Bafreilly at Shahjahanpur	D/C	400	29				29		MAR-12	Commissioned 3/12	
4	LILO of (Reliance) of Lucknow - Bareilly at Shahjahanpur	D/C	400	15				15		MAR-12	Commissioned 3/12	
5	LILO of Lonikhand (MSETCL) - Kalwa (MSETCL) at Pune (PG)	D/C	400	3	8	8	8	3	JUL-10	APR-11	Commissioned 4/11.	
6	Limdi (Chorania (GETCO)- Ramchodpura (Vadavi) (GETCO)	D/C	400	206	270	270	270	206	JUL-10	APR-11	Commissioned 4/11.	
7	Parli (PG) - Pune (PG)	D/C	400	646	842	763	693	344	JUL-10	SEP-12	Farmer agitation.	
8	Parli (PG) - Solapur (PG)	D/C	400	272	354	354	354	272		NOV-11	Commissioned 11/11.	
9	Pune (PG) - Aurangabad (MSETCL)	D/C	400	472	641	558	408	0	JUL-10	NOV-12	Wildlife Sanctuary.	
10	Rajgarh (PG) - Karamsad (GETCO)	D/C	400	468	652	637	626	330	JUL-10	NOV-12	Forest clearance is still pending.	
11	Ranchodpura (Vadavi) (GETCO)- Zerda (Kansari (GETCO)	D/C	400	282	375	375	375	282		NOV-11	Commissioned 11/11.	
12	Solapur (PG) - Kolhapur (MSETCL)	D/C	400	438	572	565	531	290	JUL-10	MAY-12	Farmer agitation.	

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
1	LILO of Korba-Mopaka line at S.V. Power	D/C	132	12				12	NOV-11		The works have been completed & line has been commissioned .

S.V. POWER PVT. LTD. (SVPPL)

1 LILO of Korba-Mopaka line at S.V. Power

D/C

132

12

12

NOV-11

The works have been completed & line has been commissioned .

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
SARVANTHI ENERGY LTD. (SEL)											
1	Kashipur-Maukhagunj	D/C	220	3				3		MAR-12	The work has been completed.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
SPECTRUM COAL & POWER LTD. (SCPL)											
1	Ratija-Kasiapalli	D/C	132	24				24			Line is ready and to be inspected for electrical clearance.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
STERLITE ENERGY LIMITED (SEL)											
1	LILO of Rourkela - Raigarh at Sterlite TPP (2nd LILO)	D/C	400	58	92	70	60	14		JAN-12	ROW problem.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TALCHER TRANSMISSION CO. LTD. (TTCL)

1	Behrampur - Gazuwaka	D/C	400	290						SEP-13	
2	Talcher II - Behrampur	D/C	400	220						SEP-13	
3	Talcher II - Rourkela	D/C	400	161						SEP-13	

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.

TEESTA URJA LTD. (TUL)

1	Teesta III - Mangan- Karandighi (Dalkhola)	D/C	400	456	621	294	94	0		JUN-12	Final Forest Clearance obtained on 7th Sept'2011 for Sikkim portion. West Bengal forest case under process. Contingency plan is proposed bt TUL, to interlink the Teesta III -Kishenganj line with existing 400 kV D/C Teesta V - Siliguri line. For this link line of 3.1 Km long conneting these two liones is proposed to be constructed near Rangpo.
---	--	-----	-----	-----	-----	-----	----	---	--	--------	--

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed

SI No	Name of Transmission Lines	Ckts (S/C) & (D/C)	Voltage Level	Total Length cKM	Construction progress Status				Target Date		Remark
					Towers				Schedule	Revised/ Anticipated	
					TL (Nos)	STC (Nos)	TE (Nos)	STG (cKM)			
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.
VANDANA VIDHYUT LTD (VANDANA VL)											
1	LILO of Korba- Birsinghpur at Katghora	D/C	400	6				6		DEC-11	The work has been completed.

Legends

TL: Total Location

STC: Stubs Cast

TE: Towers Erected

STG: Stringing Completed