

SUMMARY OF LIKELY CAPACITY ADDITION DURING 11TH PLAN

	HYDRO	TOTAL THERMAL	THERMAL BREAKUP				NUCLEAR	TOTAL
			COAL	LIGNITE	GAS/LNG	LIQ. FUEL		
A. PROJECTS COMMISSIONED								
CENTRAL SECTOR	1030	4230.0	3490	0	740.0	0	440	5700
STATE SECTOR	2401	6961.2	6035	200	726.2	0	0	9362
PRIVATE SECTOR	0	5289.5	3030	135	2124.5	0	0	5290
ALL-INDIA	3431	16480.7	12555	335	3590.7	0	440	20351.7
B. PROJECTS UNDER CONSTRUCTION								
CENTRAL SECTOR	2692	13420.0	12670	750	0.0	0	2940	19052.0
STATE SECTOR	691	11690.2	8850	250	2590.2	0	0	12381.2
PRIVATE SECTOR	3491	7765.0	6655	945	165.0	0	0	11256.0
ALL-INDIA	6874	32875.2	28175	1945	2755.2	0	3160	42909.2
TOTAL (A+B)								
CENTRAL SECTOR	3722	17650.0	16160	750	740.0	0	3380	24752.0
STATE SECTOR	3092	18651.4	14885	450	3316.4	0	0	21743.4
PRIVATE SECTOR	3491	13054.5	9685	1080	2289.5	0	0	16545.5
ALL-INDIA	10305	49355.9	40730	2280	6345.9	0	3380	63040.9
C.ADDITIONAL PROJECTS UNDER CONSTRUCTION								
CENTRAL SECTOR	0	1000	1000	0	0	0	0	1000
STATE SECTOR	42	700	600	0	100	0	0	742
PRIVATE SECTOR	0	10181	9940	0	241	0	0	10181
ALL-INDIA	42	11881	11540	0	341	0	0	11923
TOTAL CAPACITY COMMISSIONED/BEING MONITORED (A+B+C)								
CENTRAL SECTOR	3722	18650.0	17160	750	740.0	0	3380	25752.0
STATE SECTOR	3134	19351.4	15485	450	3416.4	0	0	22485.4
PRIVATE SECTOR	3491	23235.5	19625	1080	2530.5	0	0	26726.5
ALL-INDIA	10347	61236.9	52270	2280	6686.9	0	3380	74963.9
D. PROJECTS NOT LIKELY DURING 11th PLAN (Out of Planning Commission Targetted Capacity of 78,700 MW)								
CENTRAL SECTOR	4932	6140	5390	0	750	0	0	11072
STATE SECTOR	390	4750	4750	0	0	0	0	5140
PRIVATE SECTOR	0	0	0	0	0	0	0	0
ALL-INDIA	5322	10890	10140	0	750	0	0	16212
E. PROJECTS NOT LIKELY DURING 11th PLAN (Out of 80,610 MW)								
CENTRAL SECTOR	4932	3296	2570	0	726	0	0	8228
STATE SECTOR	270	2750	2750	0	0	0	0	3020
PRIVATE SECTOR	0	1200	1200	0	0	0	0	1200
ALL-INDIA	5202	7246	6520	0	726	0	0	12448
TARGET AS PER PLANNING COMMISSION- 78700 MW								
CENTRAL SECTOR	8654	24840	22600	750	1490	0	3380	36874
STATE SECTOR	3482	23301	19535	450	3316	0	0	26783
PRIVATE SECTOR	3491	11552	8435	1080	2037	0	0	15043
ALL-INDIA	15627	59693	50570	2280	6843	0	3380	78700

LIST OF PROJECTS COMMISSIONED/ BEING MONITORED FOR BENEFITS DURING 11TH PLAN --HYDRO

Sl.No.	PLANT NAME	REGION	STATE	AGENCY	SECTOR	CATEGORY	UNIT SIZE GROUP	NO OF UNITS IN 11TH PLAN	ULTIMATE CAPACITY (MW)	TYPE	BENEFITS 11TH PLAN (2007-12)	LIKELY YEAR OF BENEFIT	2007-08	2008-09	2009-10	2010-11	2011-12	DPR STATUS	CONCURRENCE OF CEA/ STATE GOVT.	CCEA/ FINANCIAL CLOSURE	LOA DATE/CIVIL CONTRACT	E& M EQUIPMENT ORDER	AGENCY/ REMARKS
A & B.PROJECTS COMMISSIONED & UNDER CONSTRUCTION																							
1	CHAMERA-III	NORTH	HP	NHPC	C	UC	less than100	3	231	ROR	231	2010-11				231		Ready	OCT,03	AUG, 05	SEP, 05	JAN, 07	ALSTOM
2	PARBATI - III	NORTH	HP	NHPC	C	UC	199-100	4	520	ROR	520	2011-12					520	Ready	NOV,03	OCT,05	DEC,05	DEC,06	BHEL
3	SEWA-II	NORTH	J&K	NHPC	C	UC	less than100	3	120	ROR	120	2009-10			120			Ready	OCT, 02	DEC,05	SEPT, 03	JUNE,04	BHEL
4	URI-II	NORTH	J&K	NHPC	C	UC	less than100	4	240	ROR	240	2010-11				240		Ready	FEB, 04	AUG,05	SEPT,05	DEC,06	ALSTOM
5	NIMOO BAZGO	NORTH	J&K	NHPC	C	UC	less than100	3	45	ROR	45	2011-12					45				SEP,06	JUNE,07	BHEL
6	CHUTAK	NORTH	J&K	NHPC	C	UC	less than100	4	44	ROR	44	2011-12					44				SEP,06	AUG,07	BHEL
7	OMKARESHWAR	WEST	MP	NHDC	C	COMND	less than100	8	520	ROR	520	2007-08	520					Ready	JAN, 94	APRIL,03	JUNE, 03	JUNE,03	VOITH SIEMENS
8	TEESTA V U 1,2,3	EAST	SIKKIM	NHPC	C	COMND	199-100	3	510	ROR	510	2007-08	510					Ready	DONE	DONE	MAR,01	NOV,01	TOSHIBA
9	TEESTA LOW DAM-III	EAST	WB	NHPC	C	UC	less than100	4	132	ROR	132	2010-11				132		Ready	DONE	OCT,03	OCT,03	JULY,04	VA TECH BHOPAL
10	TEESTA LOW DAM-IV	EAST	WB	NHPC	C	UC	less than100	4	160	ROR	160	2011-12					160	Ready	DEC,03	SEPT,05	MAY, 06.	MAY, 07	BHEL
11	KOTESHWAR	NORTH	UKND	THDC	C	UC	less than100	4	400	STO	400	2010-12				200	200	Ready	AUG,99	APRIL,2000	AUG,02	FEB,03	BHEL
12	KOL DAM	NORTH	HP	NTPC	C	UC	200 and above	4	800	STO	800	2011-12					800	Ready	JUNE, 02	OCT, 02	DEC, 03	JULY, 04	BHEL
13	BAGLIHAR-I U1,2,3	NORTH	J&K	JKPDC	S	COMND	199-100	3	450	ROR	450	2008-09		450				Ready	DONE	DONE	APR, 99	JULY,99	VOITH SIEMENS
14	MANERI BHALI	NORTH	UKND	UJVNL	S	COMND	less than100	4	304	ROR	304	2007-08	304					Ready	JAN, 81	DONE	JULY, 02	NOV, 02	BHEL
15	GHATGHAR PSS U1,2	WEST	MAH	GOMID	S	COMND	199-100	2	250	PSS	250	2008-09		250				Ready	AUG, 92	DONE	MAY, 00	MAR, 98	NISSHO IWAI CORP., JAPAN
16	JURALA PRIYA U 1	SOUTH	AP	APGENCO	S	COMND	less than100	1	39	STO	39	2007-08	39					Ready	JULY, 02	JULY, 02	APRIL, 04	MAR,04	CMEC, CHINA
16	JURALA PRIYA U 2	SOUTH	AP	APGENCO	S	COMND	less than100	1	39	STO	39	2008-09		39				Ready	JULY, 02	JULY, 02	APRIL, 04	MAR,04	CMEC, CHINA
16	JURALA PRIYA U 3	SOUTH	AP	APGENCO	S	COMND	less than100	1	39	STO	39	2009-10			39			Ready	JULY, 02	JULY, 02	APRIL, 04	MAR,04	CMEC, CHINA
16	JURALA PRIYA U 4-6	SOUTH	AP	APGENCO	S	UC	less than100	3	117	STO	117	2010-11				117		Ready	JULY, 02	JULY, 02	APRIL, 04	MAR,04	CMEC, CHINA
17	NAGARJUNA SAGAR TR	SOUTH	AP	APGENCO	S	UC	less than100	2	50	STO	50	2011-12						Ready	NOV, 94	DONE	MAY, 05	JUNE,06	BHEL
18	LOWER JURALA	SOUTH	AP	APGENCO	S	UC	less than100	3	240	STO	120	2011-12					120	Ready	JUNE,07	DEC, 07	JAN, 08	JUNE, 08	ALSTOM
19	PULICHINTALA	SOUTH	AP	APID	S	UC	less than100	4	120	ROR	120	2011-12					120			APR, 07	JULY, 07	MAY, 07	BHEL
20	VARAHI EXT U 1,2	SOUTH	KAR	KPCL	S	COMND	199-100	2	230	ROR	230	2008-09		230				Ready	DONE	DONE	NOV, 05	JULY,06	VA TECH BHOPAL
21	KUTIYADI EXT	SOUTH	KERL	KSEB	S	UC	less than100	2	100	STO	100	2010-11				100		Ready	DONE	DONE	NOV,03	NOV,03	BHEL
22	BHAWANI BARRAGE II & III	SOUTH	TN	TNEB	S	UC	less than100	4	60	ROR	60	2011-12					60	Ready	JUNE,99	MAR, 02	FEB, 06	NOV,06	LITOSROJ, SLOVANIA & KONCAR, CROATIA
23	BALIMELA ST-II U7,8	EAST	ORISSA	OHPC	S	COMND	less than100	2	150	ROR	150	2007-08	150					Ready	JAN, 01	DONE	OCT, 03	OCT, 03	POWER MACHINES, RUSSIA
24	PURLIA PSS	EAST	WB	WBSEB	S	COMND	200 and above	1	900	PSS	900	2007-08	900					Ready	MAY, 93	DONE	JUNE, 01	JULY,2000	TOSHIBA
25	MYNTDU St-I	N-EAST	MEGH	MeSEB	S	UC	less than100	2	84	STO	84	2010-11				84		Ready	SEP,99	JUNE, 03	MAR,04	DEC,05	VA TECH BHOPAL
26	NEW UMTRU	N-EAST	MEGH	MeSEB	S	UC	less than100	2	40	ROR	40	2011-12					40	Ready	DONE	DONE	FEB,08	FEB, 09	VA TECH
27	BUDHIL	NORTH	HP	LANCO	P	UC	less than100	2	70	ROR	70	2010-11				70		Ready	DONE	DONE	AWARDED	JULY,06	DONGFANG, CHINA
28	ALLAIN DUHANGAN	NORTH	HP	ADHPL	P	UC	less than100	2	192	ROR	192	2010-11				192		Ready	AUG, 02	AUG, 02	NOV, 05	NOV,05	BHEL
29	MALANA II	NORTH	HP	EVREST POWER	P	UC	less than100	2	100	ROR	100	2010-11				100		Ready	OCT, 04	JAN, 06	MAR, 05	OCT,06	DONGFANG, HONG KONG

C: Central Sector; S: State Sector; P: Private Sector; COMND: Commissioned; UC : Under Construction; ROR : Run of River; STO: Storage; PSS: Pumped Storage

LIST OF PROJECTS COMMISSIONED/ BEING MONITORED FOR BENEFITS DURING 11TH PLAN --HYDRO

Sl.No.	PLANT NAME	REGION	STATE	AGENCY	SECTOR	CATEGORY	UNIT SIZE GROUP	NO OF UNITS IN 11TH PLAN	ULTIMATE CAPACITY (MW)	TYPE	BENEFITS 11TH PLAN (2007-12)	LIKELY YEAR OF BENEFIT	2007-08	2008-09	2009-10	2010-11	2011-12	DPR STATUS	CONCURRENCE OF CEA/ STATE GOVT.	CCEA/ FINANCIAL CLOSURE	LOA DATE/CIVIL CONTRACT	E & M EQUIPMENT ORDER	AGENCY/ REMARKS	
30	KARCHAM WANGTOO	NORTH	HP	JPKHCL	P	UC	200 and above	4	1000	ROR	1000	2011-12					1000	Ready	MAR, 03	MAR, 03	JULY, 03	OCT, 07	VOITH SIEMENS	
31	SORANG	NORTH	HP	HIMACHAL SORANG PC	P	UC	less than 100	2	100	ROR	100	2011-12					100	Ready	JUNE, 06	DONE	JUNE, 07	JUNE, 07	VOITH SIEMENS	
32	SRINAGAR	NORTH	UKND	GVK	P	UC	less than 100	4	330	ROR	330	2011-12					330	Ready	JULY, 04	DEC,06	JUNE, 07	APR, 07	BHEL	
33	MAHESHWAR	WEST	MP	SMHPCL	P	UC	less than 100	10	400	STO	400	2011-12					400	Ready	JUNE, 96	DEC, 96	FEB, 97	JUNE, 07	BHEL	
34	TEESTA III	EAST	SIKKIM	TEESTA URJA	P	UC	200 and above	6	1200	ROR	1200	2011-12					1200	Ready	DONE	DONE	APR,07	2007-08	VA TECH	
35	CHUJACHEN	EAST	SIKKIM	GATI	P	UC	less than 100	2	99	ROR	99	2010-11				99	Ready	DONE	DONE	AUG,06	DEC,06		ALSTOM	
TOTAL (COMMISSIONED+ UNDER CONSTRUCTION)								121			10305		2423	969	159	1565	5189							

C. ADDITIONAL PROJECTS UNDER CONSTRUCTION (AS PER LATEST ASSESSMENT)

1	MYNTDU SI-I ADDL UNIT	N-EAST	MEGH	MeSEB	S	UC	less than 100	1	42	STO	42	2011-12					42						BHEL		
TOTAL ADDITIONAL UNDER CONSTRUCTION											42		0	0	0	0	42								
TOTAL HYDRO											10347		2423	969	159	1565	5231								
SUMMARY								PROJECTS COMMISSIONED & UNDER CONSTRUCTION		10305	2423	969	159	1565	5189										
								ADDITIONAL PROJECTS UNDER CONSTRUCTION		42	0	0	0	42											
								TOTAL HYDRO		10347	2423	969	159	1565	5231										

LIST OF PROJECTS COMMISSIONED/ BEING MONITORED FOR BENEFITS DURING 11TH PLAN --HYDRO

Sl.No.	PLANT NAME	REGION	STATE	AGENCY	SECTOR	CATEGORY	UNIT SIZE GROUP	NO OF UNITS IN 11TH PLAN	ULTIMATE CAPACITY (MW)	TYPE	BENEFITS 11TH PLAN (2007-12)	LIKELY YEAR OF BENEFIT	2007-08	2008-09	2009-10	2010-11	2011-12	DPR STATUS	CONCURRENCE OF CEA/ STATE GOVT.	CCEA/ FINANCIAL CLOSURE	LOA DATE/CIVIL CONTRACT	E& M EQUIPMENT ORDER	AGENCY/ REMARKS	
Projects included earlier in 80,610 MW programme but not feasible now																								
1	PARBATI - II	NORTH	HP	NHPC	C	UC	200 and above	4	800	ROR	800	2012-13						Ready	OCT, 99	SEPT, 02	SEPT, 02	DEC, 02	BHEL	
2	SUBANSIRI LOWER	N-EAST	AR.PR.	NHPC	C	UC	200 and above	8	2000	STO	2000	2012-13						Ready	JAN 03	JUNE,03	DEC,03	FEB,05	ALSTOM	
3	RAMPUR	NORTH	HP	SJVNL	C	UC	less than100	6	412	ROR	412	2012-13						Ready	DEC, 05	JAN,07	FEB, 07	SEP,08	BHEL	
4	KAMENG	N-EAST	AR.PR.	NEEPCO	C	UC	199-100	4	600	STO	600	2012-13						Ready	APRIL,91	DEC, 04	DEC,04	DEC,04	BHEL	
5	LOHARI NAGPALA	NORTH	UKND	NTPC	C	UC	199-100	4	600	ROR	600	2012-13						Ready	AUG, 04	JULY,06	NOV,06	2007-08	VOITH SIEMENS	
6	TAPOVAN VISHNUGARH	NORTH	UKND	NTPC	C	UC	199-100	4	520	ROR	520	2012-13						Ready	AUG, 04	DEC,06	NOV,06	2007-08	BHEL	
7	UHL - III	NORTH	HP	HPJVNL	S	UC	less than100	3	100	ROR	100	2012-13						Ready	SEP, 02	FEB,03	APR,03	FEB,07	BHEL	
8	SAWARA KUDDU	NORTH	HP	PVC	S	UC	less than100	3	110	ROR	110	2012-13						Ready	DONE	DONE	JUNE, 07	FEB, 09	VA TECH	
9	PALLIVASAL	SOUTH	KERL	KSEB	S	UC	less than100	2	60	ROR	60	2012-13						Ready	DONE	DONE	JAN,07	JAN,07	DONG FANG, CHINA	
TOTAL (INFEASIBLE)											5202													
E. Projects included earlier in 78,700 MW programme but not feasible now																								
1	PARBATI - II	NORTH	HP	NHPC	C	UC	200 and above	4	800	ROR	800	2012-13						Ready	OCT, 99	SEPT, 02	SEPT, 02	DEC, 02	BHEL	
2	SUBANSIRI LOWER	N-EAST	AR.PR.	NHPC	C	UC	200 and above	8	2000	STO	2000	2012-13						Ready	JAN 03	JUNE,03	DEC,03	FEB,05	ALSTOM	
3	RAMPUR	NORTH	HP	SJVNL	C	UC	less than100	6	412	ROR	412	2012-13						Ready	DEC, 05	JAN,07	FEB, 07	SEP,08	BHEL	
4	KAMENG	N-EAST	AR.PR.	NEEPCO	C	UC	199-100	4	600	STO	600	2012-13						Ready	APRIL,91	DEC, 04	DEC,04	DEC,04	BHEL	
5	LOHARI NAGPALA	NORTH	UKND	NTPC	C	UC	199-100	4	600	ROR	600	2012-13						Ready	AUG, 04	JULY,06	NOV,06	2007-08	VOITH SIEMENS	
6	TAPOVAN VISHNUGARH	NORTH	UKND	NTPC	C	UC	199-100	4	520	ROR	520	2012-13						Ready	AUG, 04	DEC,06	NOV,06	2007-08	BHEL	
7	LOWER JURALA	SOUTH	AP	APGENCO	S	UC	less than100	3	240	STO	120	2012-13											ALSTOM	
8	UHL - III	NORTH	HP	HPJVNL	S	UC	less than100	3	100	ROR	100	2012-13						Ready	SEP, 02	FEB,03	APR,03	FEB,07	BHEL	
9	SAWARA KUDDU	NORTH	HP	PVC	S	UC	less than100	3	110	ROR	110	2012-13						Ready	DONE	DONE	JUNE, 07	FEB, 09	VA TECH	
10	PALLIVASAL	SOUTH	KERL	KSEB	S	UC	less than100	2	60	ROR	60	2012-13						Ready	DONE	DONE	JAN,07	JAN,07	DONG FANG, CHINA	
TOTAL (INFEASIBLE)											5322													
C: Central Sector; S: State Sector; P: Private Sector; UC: Under construction; COMM: LOA to be placed; ROR : Run of River; STO: Storage; PSS: Pumped Storage																								

LIST OF PROJECTS COMMISSIONED/ BEING MONITORED FOR BENEFITS DURING 11TH PLAN --THERMAL

Sl.No.	PLANT NAME	STATE	AGENCY	SECTOR	CATEGORY	UNIT SIZE GROUP	NO OF UNITS/ MODULES	ULTIMATE CAPACITY (MW)	TYPE	BENEFITS 11TH PLAN (2007-12)	LIKELY YEAR OF BENEFIT	2007-08	2008-09	2009-10	2010-11	2011-12	COAL LINKAGE STATUS	MINE/ COAL COMPANY	LOA DATE	AGENCY/REMARKS	COMMISSIONING DATE
A & B. PROJECTS COMMISSIONED & UNDER CONSTRUCTION																					
1	DADRI EXT U-5	UP	NTPC	C	COMND	500	1	490	LC	490	2009-10			490			LINKAGE	CCL	JULY,06	BHEL	29-01-2010
1	DADRI EXT U-6	UP	NTPC	C	UC	500	1	490	LC	490	2010-11				490		LINKAGE	CCL	JULY,06	BHEL	May,10
2	INDIRA GANDHI TPP (JHAJJAR) JV	HAR	NTPC	C	UC	500	3	1500	LC	1500	2010-12				1000	500	LINKAGE	MCL	JUNE,07	BHEL	Sept'10, Jan'11, Apr'11
3	RATNAGIRI (DHABOL) JV	MAH	NTPC	C	COMND		1	740	GAS/LNG	740	2007-08	740							MAY, 99	GE	28-10-2007
4	MAUDA TPP U1	MAH	NTPC	C	UC	500	1	500	PH	500	2011-12					500	LINKAGE	MCL	NOV,08	BHEL	Mar'12
5	SIPAT-II U4	CHG	NTPC	C	COMND	500	1	500	PH	500	2007-08	500					LINKAGE	SECL	DEC, 03	BHEL	27-05-2007
5	SIPAT-II U5	CHG	NTPC	C	COMND	500	1	500	PH	500	2008-09		500				LINKAGE	SECL	DEC, 03	BHEL	27-12-2008
6	SIPAT I	CHG	NTPC	C	UC	660/800	3	1980	PH	1980	2010-12				660	1320	LINKAGE	SECL	APRIL,04	DOOSAN, KOREA- POWER MACHINES, RUSSIA	Aug'10, Feb'11, Aug'11
7	BHILAI JV U 1	CHG	NTPC	C	COMND	210/250	1	250	PH	250	2008-09		250				LINKAGE	SECL	MAR, 05	BHEL	20-04-2008
7	BHILAI JV U 2	CHG	NTPC	C	COMND	210/250	1	250	PH	250	2009-10			250			LINKAGE	SECL	MAR, 05	BHEL	12-07-2009
8	KORBA III U-7	CHG	NTPC	C	UC	500	1	500	PH	500	2010-11				500		LINKAGE	SECL	MAR, 06	BHEL	Oct'10
9	SIMHADRI-EXT U-3,4	AP	NTPC	C	UC	500	2	1000	COASTAL	1000	2010-11				1000		LINKAGE	MCL	APR, 07	BHEL	Nov,10 & May,11
10	VALLUR (ENNORE) JV	TN	NTPC	C	UC	500	2	1000	COASTAL	1000	2011-12					1000	LINKAGE	MCL	AUG,07	BHEL	Nov'11, Dec'11
11	KAHALGAON II U6,7	BIH	NTPC	C	COMND	500	2	1000	PH	1000	2007-10	500		500			LINKAGE	ECL	JULY, 03 ; MAR, 04	BHEL	16-03-2008 & 31-07-2009
12	FARAKKA STAGE-III U-6	WB	NTPC	C	UC	500	1	500	PH	500	2010-11				500		LINKAGE	ECL	OCT,06	BHEL	Nov'10
13	BONGAIGAON TPP	ASM	NTPC	C	UC	210/250	3	750	LC	750	2011-12					750	LINKAGE	NEC & ECL	FEB,08	BHEL	June'11, Oct'11, Feb'12
14	MEJIA U-6	WB	DVC	C	COMND	210/250	1	250	PH	250	2007-08	250					LINKAGE	BCCL	JUNE,04	BHEL	01-10-2007
15	CHANDRAPURA U-7	JHAR	DVC	C	COMND	210/250	1	250	PH	250	2009-10			250			LINKAGE	BCCL	JUNE,04	BHEL	04-11-2009
15	CHANDRAPURA U-8	JHAR	DVC	C	UC	210/250	1	250	PH	250	2009-10			250			LINKAGE	BCCL	JUNE,04	BHEL	
16	MEJIA PH II	WB	DVC	C	UC	500	2	1000	PH	1000	2010-11				1000		BLOCK		DEC, 06	BHEL	Apr'10, May'10
17	KODARMA U1&2	JHAR	DVC	C	UC	500	2	1000	PH	1000	2010-11				1000		LINKAGE	MCL	MAY,07	BHEL	Oct'10, Feb'11
18	DURGAPUR STEEL	WB	DVC	C	UC	500	2	1000	PH	1000	2010-11				1000		LINKAGE	ECL	JULY,07	BHEL	Oct'10, Feb'11
19	RAGHUNATHPUR PH-I	WB	DVC	C	UC	600	2	1200	PH	1200	2010-12				600	600	BLOCK		DEC, 07	REL (Main Equip by SHANGHAI ELEC, CHINA)	Apr'11, July'11
20	BARSINGSAR LIG	RAJ	NLC	C	UC	110/125	2	250	PH-LIG	250	2009-11			125	125		LIGNITE		DEC,05	BHEL	Mar'10, May'10
21	NEYVELI - II LIG	TN	NLC	C	UC	210/250	2	500	PH-LIG	500	2010-11				500		LIGNITE		AUG,05	BHEL	May'10, Feb,11
22	PRAGATI-III (BAWANA)	DELHI	PPCL	S	UC	1500	2	1500	GAS/LNG	1500	2010-11				1500		GAS/LNG		APRIL,08	BHEL	Apr-Nov'10
23	YAMUNA NAGAR U1,2	HAR	HPGCL	S	COMND	300	2	600	LC	600	2007-08	600					LINKAGE	CCL	AUG,05	REL (Main Equip by SHANGHAI ELEC, CHINA)	13-11-2007 & 29-03-2008
24	RAJIV GANDHI TPS (HISSAR)	HAR	HPGCL	S	UC	600	2	1200	LC	1200	2009-11			600	600		LINKAGE/LOA	MCL	JAN,07	REL (Main Equip by SHANGHAI ELEC, CHINA)	Mar'10, July'10
25	GHTPP-II U-3,4	PUN	PSEB	S	COMND	210/250	2	500	LC	500	2007-09	250	250				BLOCK		MAR, 04	BHEL	03-01-2008 & 31-07-2008
26	GIRAL U-2	RAJ	RRVUNL	S	COMND	110/125	1	125	PH-LIG	125	2009-10			125			LIGNITE		NOV,05	BHEL	06-11-2009
27	CHABRA TPS U-1	RAJ	RRVUNL	S	COMND	210/250	1	250	LC	250	2009-10			250			LINKAGE	SECL	MAR,06	BHEL	30-10-2009

C: Central Sector; S: State Sector; P: Private Sector; COMND: Commissioned;UC : Under Construction; LC: Load Center; PH: Pit Head; PH-LIG: Lignite based

LIST OF PROJECTS COMMISSIONED/ BEING MONITORED FOR BENEFITS DURING 11TH PLAN --THERMAL

Sl.No.	PLANT NAME	STATE	AGENCY	SECTOR	CATEGORY	UNIT SIZE GROUP	NO OF UNITS/MODULES	ULTIMATE CAPACITY (MW)	TYPE	BENEFITS 11TH PLAN (2007-12)	LIKELY YEAR OF BENEFIT	2007-08	2008-09	2009-10	2010-11	2011-12	COAL LINKAGE STATUS	MINE/ COAL COMPANY	LOA DATE	AGENCY/REMARKS	COMMISSIONING DATE
27	CHABRA TPS U-2	RAJ	RRVUNL	S	UC	210/250	1	250	LC	250	2009-10			250			LINKAGE	SECL	MAR,06	BHEL	Apr,10
28	KOTA TPP U7	RAJ	RRVUNL	S	COMND	210/250	1	195	LC	195	2009-10			195			LINKAGE	SECL	JUNE, 06	BHEL	31-08-2009
29	SURATGARH EXT U6	RAJ	RRVUNL	S	COMND	210/250	1	250	LC	250	2009-10			250			LINKAGE	SECL	JUNE,06	BHEL	29-08-2009
30	DHOLPUR GT2+ST	RAJ	RRVUNL	S	COMND	110	1	330	GAS/LNG	220	2007-08	220							MAY, 04	BHEL	16-06-2007 & 27-12-2007
31	PARICHHA EXT U-5,6	UP	UPRVUNL	S	UC	210/250	2	500	LC	500	2010-11				500		LINKAGE	BCCL	JUNE,06	BHEL	Apr'10 & Jun'10
32	HARDUAGANJ EXT U-8,9	UP	UPRVUNL	S	UC	210/250	2	500	LC	500	2010-11				500		LINKAGE	CCL	JUNE,06	BHEL	Nov'10, Sept'10
33	ANPARA-D U1	UP	UPRVUNL	S	UC	500	1	500	PH	500	2011-12					500	LOA		JAN,08	BHEL	Feb'12
34	KORBA EAST EXT U2	CHG	CSEB	S	COMND	210/250	1	250	PH	250	2007-08	250					LINKAGE	SECL	AUG, 03	BHEL	11-12-2007
35	KUTCH LIGNITE TPS	GUJ	GSECL	S	COMND	110/125	1	75	PH-LIG	75	2009-10			75			LIGNITE		JAN, 04	BHEL	01-10-2009
36	DHUVRAN ST	GUJ	GSECL	S	COMND		1	219	GAS/LNG	40	2007-08	40							OCT,01	BHEL	13-08-2007
37	SURAT LIGNITE EXT U3,4	GUJ	GIPCL	S	UC	110/125	2	250	PH-LIG	250	2009-10			250			LIGNITE		MAR,06	BHEL	Dec'09, May'10
38	UKAI EXT U6	GUJ	GSECL	S	UC	500	1	490	LC	490	2011-12					490	BLOCK		SEP,07	BHEL	May'11
39	UTRAN CCGP GT+ST	GUJ	GSECL	S	COMND		1	374	GAS/LNG	374	2009-10			374					APR,07	ALSTOM	08-08-2009 & 10-10-2009
40	GSEG HAZIRA EXT	GUJ	GSECL	S	UC	351	1	351	GAS/LNG	351	2010-11				351				JAN, 08	BHEL	Aug'10
41	PIPAVAV JV CCGT	GUJ	GSECL	S	UC	351	2	702	GAS/LNG	702	2010-12				351	351	GAS/LNG		MAR,08	BHEL	Dec'10, Apr'11
42	BIRSINGHPUR EXT	MP	MPPGCL	S	COMND	500	1	500	PH	500	2007-08	500					LINKAGE	SECL	MAR, 03	BHEL	18-06-2007
43	AMARKANTAK U-5	MP	MPGENCO	S	COMND	210/250	1	210	LC	210	2008-09		210				LINKAGE	SECL	SEP, 04	BHEL	15-06-2008
44	SATPURA EXT U-1	MP	MPPGCL	S	UC	210/250	1	250	LC	250	2011-12					250	LOA		MAR,08	BHEL	Jan'12
45	NEW PARLI EXT U-2	MAH	MSPGCL	S	COMND	210/250	1	250	LC	250	2009-10			250			LINKAGE	MCL	AUG, 06	BHEL	Jan'10
46	PARAS EXT U1	MAH	MSPGCL	S	COMND	210/250	1	250	LC	250	2007-08	250					LINKAGE	WCL	MAY, 04	BHEL	31-05-2007
46	PARAS EXT U2	MAH	MSPGCL	S	UC	210/250	1	250	LC	250	2009-10			250			LINKAGE	MCL	AUG, 06	BHEL	Feb'10
47	KHAPER KHEDA EXT	MAH	MSPGCL	S	UC	500	1	500	LC	500	2010-11				500		LINKAGE	MCL	JAN,07	BHEL	Oct'10
48	BHUSAWAL TPP	MAH	MSPGCL	S	UC	500	2	1000	LC	1000	2010-11				1000		LINKAGE	MCL	JAN,07	BHEL	Nov'10, Feb'11
49	RAYALSEEMA U4	AP	APGENCO	S	COMND	210/250	1	210	LC	210	2007-08	210					LOA		DEC,03	BHEL	20-11-2007
50	KAKATIYA TPP	AP	APGENCO	S	UC	500	1	500	LC	500	2010-11				500		LINKAGE	SCCL	AUG, 05	BHEL	May'10
51	VIJAYWADA TPP ST-IV, U1	AP	APGENCO	S	COMND	500	1	500	LC	500	2009-10			500			LINKAGE	MCL	AUG, 05	BHEL	08-10-2009
52	KOTHAGUEDEM ST-VI	AP	APGENCO	S	UC	500	1	500	PH	500	2010-11				500		LINKAGE	MCL	FEB,07	BHEL	Mar'11
53	RAYALSEEMA ST-III, U5	AP	APGENCO	S	UC	210/250	1	210	LC	210	2010-11				210		LINKAGE		JUNE ,07	BHEL	Oct'10
54	BELLARY TPP U 1	KAR	KPCL	S	COMND	500	1	500	LC	500	2007-08	500					BLOCK	MCL	NOV,03	BHEL	03-12-2007
54	BELLARY TPP U 2	KAR	KPCL	S	UC	500	1	500	LC	500	2011-12					500	LINKAGE		AUG,06	BHEL	Oct'11
55	RAICHUR U 8	KAR	KPCL	S	UC	210/250	1	250	LC	250	2010-11				250		LINKAGE	MCL	SEP, 06	BHEL	Apr'10
56	VALUTHUR EXT	TN	TNEB	S	COMND		1	92	GAS/LNG	92.2	2008-09		92.2						MAY, 06	GEA ENERGY	06-05-2008 & 16-02-2009

C: Central Sector; S: State Sector; P: Private Sector; UC : Under Construction;COMND: Commissioned; LC: Load Center; PH: Pit Head; PH-LIG: Lignite based

LIST OF PROJECTS COMMISSIONED/ BEING MONITORED FOR BENEFITS DURING 11TH PLAN --THERMAL

Sl.No.	PLANT NAME	STATE	AGENCY	SECTOR	CATEGORY	UNIT SIZE GROUP	NO OF UNITS/MODULES	ULTIMATE CAPACITY (MW)	TYPE	BENEFITS 11TH PLAN (2007-12)	LIKELY YEAR OF BENEFIT	2007-08	2008-09	2009-10	2010-11	2011-12	COAL LINKAGE STATUS	MINE/ COAL COMPANY	LOA DATE	AGENCY/REMARKS	COMMISSIONING DATE	
57	METTUR EXT U1	TN	TNEB	S	UC	600	1	600	LC	600	2011-12					600	LINKAGE	MCL	JUNE,08	BGR ENERGY	July'11	
58	NORTH CHENNAI EXT U1	TN	TNEB	S	UC	600	1	600	LC	600	2011-12					600	LINKAGE	MCL	JAN, 08	BHEL	July'11	
59	SAGARDIGHI U 1,2	WB	WBPDC	S	COMND	300	2	600	LC	600	2007-09	300	300				LINKAGE	ECL	JULY, 04	DONG FANG, CHINA	21-12-2007 & 20-07-2008	
60	SANTALDIH U5	WB	WBPDC	S	COMND	210/250	1	250	LC	250	2007-08	250					LINKAGE	MCL	JULY, 04	BHEL	07-11-2007	
61	BAKRESHWAR U 4,5	WB	WBPDC	S	COMND	210/250	2	420	LC	420	2007-10	210		210			LINKAGE	ECL	NOV,04	BHEL+ITOCU, JAPAN	23-2-2007 & 07-06-2009	
62	DURGAPUR EXT U 7	WB	DPL	S	COMND	300	1	300	LC	300	2007-08	300					LINKAGE	MCL	JULY, 04	DONG FANG, CHINA	24-11-2007	
63	SANTALDIH EXT-U 6	WB	WBPDC	S	UC	210/250	1	250	LC	250	2010-11				250		BLOCK		MAR,07	BHEL	Aug'10	
64	LAKWA WH	ASM	ASGENCO	S	UC		1	37.2	GAS/LNG	37.2	2009-10			37.2					MAR, 06	BHEL	May'10	
65	ANPARA-C	UP	LANCO	P	UC	600	2	1200	PH	1200	2010-12				600	600	LINKAGE	NCL	NOV, 07	DONG FANG, CHINA	Jan'11, Jun'11	
66	ROSA ST-I U1	UP	RELIANCE POWER	P	COMND	300	2	300	LC	300	2009-10			300			LINKAGE		NOV, 06	SHANGHAI ELEC, CHINA	Feb'10, Jun'10	
66	ROSA ST-I U2	UP	RELIANCE POWER	P	UC	300	2	300	LC	300	2009-10			300			LINKAGE		NOV, 06	SHANGHAI ELEC, CHINA	Feb'10, Jun'10	
67	JALIPA LIGNITE U 1	RAJ	RAJ WEST POWER	P	COMND	135	1	135	PH-LIG	135	2009-10			135			LIGNITE		MAR, 07	DONGFANG, CHINA	16-10-2009	
67	JALIPA LIGNITE U 2-8	RAJ	RAJ WEST POWER	P	UC	135	7	945	PH-LIG	945	2010-11				945		LIGNITE		MAR, 07	DONGFANG, CHINA	Mar,May,Jul, Sep,Nov'10, Jan,Mar'11	
68	RAIGARH TPP PH-I, U-1, 2; PH II U 3,4	CHG	JINDAL POWER	P	COMND	210/250	4	1000	PH	1000	2007-09	750	250				BLOCK		JUNE, 04	BHEL	Sept'07 - June'08	
69	LANCO AMARKANTAK U1	CHG	LANCO	P	COMND	300	1	300	PH	300	2009-10			300			LINKAGE	SECL	JULY, 05	ZELAM, MALAYSIA/ DONGFANG, CHINA	04-06-2009	
69	LANCO AMARKANTAK U2	CHG	LANCO	P	UC	300	1	300	PH	300	2009-10			300			LINKAGE	SECL	JULY, 05	ZELAM, MALAYSIA/ DONGFANG, CHINA	Mar'10	
70	SUGEN TORRENT BLOCK I, II & III	GUJ	TORRENT	P	COMND	382.5	3	1147.5	GAS/LNG	1147.5	2008-10		382.5	765					JUNE, 05	SIEMENS	Feb,May,June'09	
71	ADANI POWER PVT LTD-MUNDRA U-1	GUJ	ADANI POWER	P	COMND	330	1	330	COASTAL	330	2009-10			330			IMPORTED COAL		JUNE, 06	SCMEC, CHINA	04-08-2009	
71	ADANI POWER PVT LTD-MUNDRA U 2-4	GUJ	ADANI POWER	P	UC	330	3	990	COASTAL	990	2009-11			330	660		IMPORTED COAL		JUNE, 06	SCMEC, CHINA	Mar,Jun,Sept, 10	
72	TROMBAY TPS	MAH	TATA POWER	P	COMND	210/250	1	250	LC	250	2008-09		250				IMPORTED COAL		JUNE,06	BHEL	26-03-2009	
73	JSW ENERGY, RATNAGIRI	MAH	JSW ENERGY	P	UC	300	4	1200	COASTAL	1200	2010-11				1200		IMPORTED COAL		MAY, 07	SHANGHAI ELEC, CHINA	Mar,June,Sept, Dec,10	
74	KONASEEMA GT	AP	KONASEEMA GAS POWER	P	COMND		1	280	GAS/LNG	280	2009-10			280					MAR, 01	L&T	01-05-2009	
74	KONASEEMA ST	AP	KONASEEMA GAS POWER	P	UC			165	GAS/LNG	165	2010-11				165				MAR, 01	L&T	Mar'10	
75	GAUTAMI	AP	GVK GAUTAMI POWER	P	COMND		1	464	GAS/LNG	464	2009-10			464					SEP, 03	ALSTOM	03-05-2009	
76	TORANGALLU U1,2	KAR	JSW ENERGY	P	COMND	300	2	600	LC	600	2009-10			600			IMPORTED COAL		JUNE,06	SHANGHAI ELEC, CHINA	27-04-2009 & 24-08-2009	
77	UDUPI TPP (LANCO NAGARJUNA)	KAR	LANCO	P	UC	500	2	1015	COASTAL	1015	2010-11				1015		IMPORTED COAL		JUNE, 07	DONGFANG, CHINA	Apr'10, Jun'10	
78	MAITHAN RBC JV	JHAR	IPP	P	UC	500	2	1050	PH	1050	2010-12				525	525	LINKAGE	BCCL	OCT,07	BHEL	Oct'10, Apr'11	
79	BUDGE-BUDGE EXT	WB	CESC	P	COMND	210/250	1	250	LC	250	2009-10			250			LOA		SEP, 06	BHEL	29-09-2009	
80	STERLITE TPP U1	ORS	STERLITE ENERGY	P	UC	600	1	2400	PH	600	2010-11				600		LINKAGE FOR 600 MW AT PRESENT		JUNE, 07	SEPCO III, CHINA	Mar'10	
TOTAL (COMMISSIONED+UNDER CONSTRUCTION)								139			49123		6620	2484.7	9835.2	21097.0	9086					

C: Central Sector; S: State Sector; P: Private Sector; UC : Under Construction; LC: Load Center; PH: Pit Head; PH-LIG: Lignite based

LIST OF PROJECTS COMMISSIONED/ BEING MONITORED FOR BENEFITS DURING 11TH PLAN --THERMAL

Sl.No.	PLANT NAME	STATE	AGENCY	SECTOR	CATEGORY	UNIT SIZE GROUP	NO OF UNITS/MODULES	ULTIMATE CAPACITY (MW)	TYPE	BENEFITS 11TH PLAN (2007-12)	LIKELY YEAR OF BENEFIT	2007-08	2008-09	2009-10	2010-11	2011-12	COAL LINKAGE STATUS	MINE/ COAL COMPANY	LOA DATE	AGENCY/REMARKS	COMMISSIONING DATE
--------	------------	-------	--------	--------	----------	-----------------	---------------------	------------------------	------	------------------------------	------------------------	---------	---------	---------	---------	---------	---------------------	--------------------	----------	----------------	--------------------

C. ADDITIONAL PROJECTS UNDER CONSTRUCTION (INCLUDED IN 80,610 MW)

1	NORTH CHENNAI EXT U2	TN	TNEB	S	UC	600	1	600	LC	600	2011-12					600	LOA		JUNE,08	BHEL	Nov'11
2	RITHALA CCPP	DELHI	NDPL	P	UC		1	108	GAS/LNG	108	2010-11				108		GAS/LNG			GE (Purchased from CHINA)	May,Jun'July,10
3	ROSA II	UP	RELIANCE POWER	P	UC	300	2	600	LC	600	2011-12					600	LOA			SHANGHAI ELEC, CHINA	Dec'11, Mar'12
4	MUNDRA TPP PH-II U1,2	GUJ	ADANI POWER	P	UC	660/800	2	1320	COASTAL	1320	2010-12				660	660	IMPORTED COAL		SEP,07	SEPCO III, CHINA	June'11, Nov'11
5	ULTRA MEGA MUNDRA U1,2	GUJ	TATA POWER	P	UC	660/800	2	4000	COASTAL	1600	2011-12					1600	IMPORTED COAL		JUNE, 07	DOOSAN, KOREA + TOSHIBA	Sept'11, Mar'12
6	SASAN UMPP U1	MP	RELIANCE POWER	P	UC	660/800	1	3960	PH	660	2011-12					660	BLOCK		JUNE, 08	RELIANCE (Main Equpt by SHANGHAI ELEC, CHINA)	Dec'11
7	KONDAPALLI CCPP PH-II GT	AP	LANCO KONDAPALLI POWER	P	COMND		1	233	GAS/LNG	233	2009-10			233			GAS/LNG			GE	Dec'09, May'10
7	KONDAPALLI CCPP PH-II ST	AP	LANCO KONDAPALLI POWER	P	UC			133	GAS/LNG	133	2010-11				133		GAS/LNG			GE	Dec'09, May'10
8	STERLITE TPP U2	ORS	STERLITE ENERGY	P	UC	600	1	2400	PH	600	2010-11					600	BLOCK		JUNE, 07	SEPCO III, CHINA	June,10
SUB TOTAL										5854			0	0	233	1501	4120				

ADDITIONAL PROJECTS UNDER CONSTRUCTION (AS PER LATEST ASSESSMENT)

9	RIHAND-III U-5	UP	NTPC	C	UC	500	1	500		500	2011-12					500			SG-Jan'09 & TG-Feb,09	BHEL	Mar'12
10	VINDHYACHAL ST-IV U-11	MP	NTPC	C	UC	500	1	500		500	2011-12					500			SG-Jan'09 & TG-Feb,10	BHEL	Mar,12
11	NAMRUP CCGT (GT+ST)	ASM	APGCL	S	UC		1	100	GAS/LNG	100	2011-12					100			FEB,09		Nov'11, Jan'12
12	MUNDRA TPP PH-III U1,2,3	GUJ	ADANI POWER	P	UC	660/800	3	1980	COASTAL	1980	2011-12					1980	IMPORTED COAL		SEP,07	SEPCO III, CHINA	Sept'11, Dec'11, Feb'12
13	TIRODA TPP PH-I, U1,2	MAH	ADANI POWER	P	UC	660/800	2	1320		1320	2011-12					1320					June'11, Sept,11
14	TIRODA TPP PH-II, U1	MAH	ADANI POWER	P	UC	660/800	1	660		660	2011-12					660					Dec'11
15	STERLITE TPP U3,4	ORS	STERLITE ENERGY	P	UC	600	2	2400	PH	1200	2010-11				1200		BLOCK		JUNE, 07	SEPCO III, CHINA	Sept'10, Dec'10
SUB TOTAL										6260			0	0	0	1200	5060				
TOTAL ADDITIONAL UNDER CONSTRUCTION							22			12114		0	0	233	2701	9180					

TOTAL THERMAL

							161			61236.9		6620	2484.7	10068.2	23798.0	18266.0						
SUMMARY		PROJECTS COMMISSIONED & UNDER CONSTRUCTION									49123		6620	2485	9835	21097	9086					
		ADDITIONAL PROJECTS UNDER CONSTRUCTION									12114		0	0	233	2701	9180					
		TOTAL THERMAL									61236.9		6620	2484.7	10068.2	23798.0	18266.0					

LIST OF PROJECTS COMMISSIONED/ BEING MONITORED FOR BENEFITS DURING 11TH PLAN --THERMAL

Sl.No.	PLANT NAME	STATE	AGENCY	SECTOR	CATEGORY	UNIT SIZE GROUP	NO OF UNITS/MODULES	ULTIMATE CAPACITY (MW)	TYPE	BENEFITS 11TH PLAN (2007-12)	LIKELY YEAR OF BENEFIT	2007-08	2008-09	2009-10	2010-11	2011-12	COAL LINKAGE STATUS	MINE/ COAL COMPANY	LOA DATE	AGENCY/REMARKS	COMMISSIONING DATE
Projects included earlier in 80,610 MW programme but not feasible now																					
1	BARH I U 1,2	BIH	NTPC	C	UC	660/800	2	1320	PH	1320	2012-13						LINKAGE	CCL	MAR, 05	TECHNOPROM, RUSSIA	
2	NABINAGAR JV U-1,2,3	BIH	NTPC	C	UC	210/250	3	1000	PH	750	2012-13						LINKAGE	CCL	FEB, 08	BHEL	
3	BOKARO EXPANSION	JHAR	DVC	C	UC	500	1	500	PH	500	2012-13						LINKAGE	CCL	JUNE, 08	BHEL	
4	TRIPURA GAS ILFS JV	TRI	ONGC	C	UC		2	726	GAS/LNG	726	2012-13						GAS/LNG		AUG,08	BHEL	
5	CHHABRA II TPS, U-1,2	RAJ	RRVUNL	S	UC	250	2	500	LC	500	2012-13							BLOCK		AUG,08	
6	MARWAH TPP U 1	CHG	CSEB	S	UC	500	1	500	LC	500	2012-13						BLOCK				
7	SATPURA EXT U-2	MP	MPPGCL	S	UC	210/250	1	250	LC	250	2012-13						LOA		MAR,08	BHEL	
8	SIKKA EXT	GUJ	GSECL	S	UC	210/250	2	500	COASTAL	500	2012-13						IMPORTED COAL		APR,07	BHEL	
9	ANPARA-D U2	UP	UPRVUNL	S	UC	500	1	500	PH	500	2012-13						LOA		JAN,08	BHEL	
10	KORBA WEST EXT PH III	CHG	CSEB	S	UC	500	1	500	PH	500	2012-13						LINKAGE	SECL	MAR,08	BHEL	
11	GOINDWAL SAHIB U-1,2	PUN	GVK POWER	P	UC	270	2	540	LC	540	2012-13						BLOCK			AUG,08	
12	SASAN UMPP U2	MP	RELIANCE POWER	P	UC	660/800	1	3960	PH	660	2012-13						BLOCK			JUNE, 08	
	TOTAL (INFEASIBLE)									7246											
D. Projects included earlier in 78,700 MW programme but not feasible now																					
1	MAUDA TPP U2	MAH	NTPC	C	UC	500	1	500	PH	500	2012-13						LINKAGE	MCL			
2	BARH I U 1,2,3	BIH	NTPC	C	UC	660/800	3	1980	PH	1980	2012-13						LINKAGE	CCL	MAR, 05	TECHNOPROM, RUSSIA	
3	BARH II U1	BIH	NTPC	C	UC	660/800	1	660	PH	660	2012-13						BLOCK				
4	NABINAGAR JV U-1,2,3	BIH	NTPC	C	UC	210/250	3	1000	PH	750	2012-13						LINKAGE	CCL	FEB, 08	BHEL	
5	TUTICORIN JV	TN	NLC	C	UC	500	2	1000	COASTAL	1000	2012-13						LINKAGE	MCL			
6	BOKARO EXPANSION	JHAR	DVC	C	UC	500	1	500	PH	500	2012-13						LINKAGE	CCL	JUNE, 08	BHEL	
7	TRIPURA GAS ILFS JV	TRI	ONGC	C	UC		2	750	GAS/LNG	750	2012-13						GAS/LNG		AUG,08	BHEL	
8	KALISINDH TPS U1	RAJ	RRVUNL	S	UC	600	1	500	LC	500	2012-13						BLOCK				
9	MARWAH TPP U 1,2	CHG	CSEB	S	UC	500	2	1000	LC	1000	2012-13						BLOCK				
10	MALWA TPP U1,2	MP	MPGENCO	S	UC	500	2	1000	LC	1000	2012-13						LINKAGE				
11	SATPURA EXT U-2	MP	MPPGCL	S	UC	210/250	1	250	LC	250	2012-13						LOA		MAR,08	BHEL	
12	SIKKA EXT	GUJ	GSECL	S	UC	210/250	2	500	COASTAL	500	2012-13						IMPORTED COAL		APR,07	BHEL	
13	KAKATIYA EXT U1	AP	APGENCO	S	UC	500	1	500	LC	500	2012-13						BLOCK				
14	ANPARA-D U2	UP	UPRVUNL	S	UC	500	1	500	PH	500	2012-13						LOA		JAN,08	BHEL	
15	KORBA WEST EXT PH III	CHG	CSEB	S	UC	500	1	500	PH	500	2012-13						LINKAGE	SECL	MAR,08	BHEL	
	TOTAL (INFEASIBLE)									10890											

