

THERMAL UNITS COMMISSIONED DURING 2007-2008

SI No	Project Name	State/ Imple. Agency	Unit.NO	Date of Comm. (Sync.)	Capacity Added (MW)
A.CENTRAL SECTOR					
1	Sipat STPS-II	Chhattis/ NTPC	U-4	27.05.2007	500
2	Kahalgaon STPS-II (Ph-I & II)	Bihar/NTPC	U -6	16.03.2008	500
3	Ratnagiri Gas Power Project	Mah. /Ratnagiri Gas & Power Pvt. Ltd.	Block-3	28.10.2007	740
4	Mejia TPS	West Bengal/DVC	U-6	01.10.2007	250
Sub Total (A)					1990
B. STATE SECTOR					
1.	GHT (Lehra Mohabbat)TPS-II	Punjab/ PSEB	U-3	03.01.2008	250
2.	Dholpur CCPP (Ph-I)	Rajasthan /RRVUNL	GT-2 ST	16.06.2007 27.12.2007	110 110
3	Korba East TPP St-V	Chhattis./ CSEB	U-2	11.12.2007	250
4	Dhuvaran CCPP Extn.	Gujarat/GSECL	ST	13.08.2007	40
5	Rayalaseema TPS-II	AP/APGENCO	U-4	20.11.2007	210
6	Bellary TPP	Karnataka/ KPCL	U-1	03.12.2007	500
7	Santaldih TPP	WB / WBPDC	U-5	07.11.2007	250
8	Sagardighi TPP	WB / WBPDC	U-1	21.12.2007	300
9	Bakreshwar TPS-II	WB / WBPDC	U-4	23.12.2007	210
10	Yamuna Nagar TPP	Haryana/HPGCL	U-1 U-2	13.11.2007 29.03.2008	300 300
11	Durgapur TPS Extn.	WB/DPL	U-7	24.11.2007	300
12	Sanjay Gandhi TPP Extn. St.III (Birsinghpur)	MP/MPPGCL	U-5	18.06.2007	500
13	Paras TPS Extn	Maharastra/MSPGCL	U-1	31.05.2007	250
Sub Total (B)					3880
C.PRIVATE SECTOR					
1.	OP Jindal (Raigarh)TPP Ph.I & II	Chhattis./Jindal Power	U-1 U-2 U-3	02.09.2007 06.03.2008 10.02.2008	250 250 250
Sub Total (C)					750
GRAND TOTAL(A+B+C)					6620

THERMAL UNITS COMMISSIONED DURING 2008-09

SI No	Project Name	State/ Imple. Agency	Unit. NO	Date of Comm.	Capacity Added (MW)
A	CENTRAL SECTOR				
1	Bhilai Extn. TPP	Chhattisgarh / NSPCL (NTPC & SAIL JV)	U-1	20.04.08	250
2	Sipat STPS-II	Chhattis/ NTPC	U-5	27.12.08	500
	Sub Total(A)				750
B	STATE SECTOR				
1.	GHTP(Lehra Mohabbat)TPS-II	Punjab/ PSEB	U-4	31.07.08	250
2	Sagardighi TPP	WB / WBPDC	U-2	20.07.08	300
3	Valuthur CCPP Extn.	TN/TNEB	GT ST	06.05.08 16.02.09	59.8 32.4
4	Amarkantak TPS Extn.	MP/ MPPGCL	U-5	15.06.08	210
	Sub Total(B)				852.2
C	PRIVATE SECTOR				
1	OP Jindal (Raigarh)TPP Ph.I & II	Chhattis./Jindal Power	U-4	17.06.08	250
2.	Sugen CCPP *	Gujarat /Torrent Power Gen. Ltd.	Block-1	04.02.09	382.5
3	Trombay TPS Extn.	Maharastra/ Tata Power Co	U-8	26.03.09	250
	Sub Total(c)				882.5
Grand Total(A+B+C)					2484.7

* Capacity has been revised from 376 to 382.5 MW.

Note: - The definition for unit commissioning has been changed from 14.08.08 to achieving full load on designated fuel instead of synchronization.

THERMAL UNITS COMMISSIONED DURING 2009-10

Sl No	Project Name/ Unit No.	State/ Impl. Agency	Unit No.	Date of Comm.	Capacity Added. (MW)
A.CENTRAL SECTOR					
1	Kahalgaoon STPS-II (Ph-I & II)	Bihar/ NTPC	U -7	31.07.09	500
2	Bhilai Extn. TPP	Chhattisgarh / NSPCL (NTPC & SAIL JV)	U-2	12.07.09	250
3	Chandrapura TPS Extn	Jharkhand / DVC	U- 7 U- 8	04.11.09 31.03.10	250 250
4	NCP Project St-II	U.P/NTPC	U-5	29.01.10	490
Sub Total(A)					1740
B. STATE SECTOR					
1	Vijaywada TPP –IV	AP/ APGENCO	U-1	08.10.09	500
2	Kutch Lignite Extn	Gujarat/ GSECL	U-4	01.10.09	75
3	Utran CCPP Extn	Gujarat/ GSECL	GT ST	08.08.09 10.10.09	240 134
4	Rajiv Gandhi TPS, Hissar	Haryana/ HPGCL	U-1	Commissioned	600
5	New Parli TPP	Maharastra/MSPGCL	U-2	10.02.10	250
6	Paras TPS Extn.	Maharastra/MSPGCL	U-2	27.03.10	250
7	Chhabra TPS	Rajasthan/RRVUNL	U-1	30.10.09	250
8	Giral Lignit- II	Rajasthan/RRVUNL	U-2	06.11.09	125
9	Kota TPP	Rajasthan/RRVUNL	U-7	31.08.09	195
10	Suratgarh TPP –IV	Rajasthan/RRVUNL	U-6	29.08.09	250
11	Bakreshwar TPS-II	WB / WBPDC	U-5	07.06.09	210
Sub Total(B)					3079
C. PRIVATE SECTOR					
1	Gautami CCPP	AP/ Gautami Power Ltd.	GT -1 GT- 2 ST	03.05.09	145 145 174
2	Konaseema CCPP	AP/Konaseema Gas Power Ltd.	GT-1 GT-2	05/09 05/09	140 140
3	Lanco Kondapalli Ext. Ph-II	AP/Lanco Konapalli	GT	07.12.09	233

4	Lanco Amarkantak TPS (Pathadi)	Chhattisgarh /L.A.P. Pvt.Ltd	U-1 U-2	04.06.09 25.03.10	300 300
5	Mundra TPP Ph-1	Gujarat/ Adani Power Ltd	U-1 U-2	04.08.09 17.03.10	330 330
6.	Sugen CCPP	Gujarat /Torrent Power Gen. Ltd.	Block-2 Block-3	07.05.09 08.06.09	382.5 382.5
7	Torangallu Extn.	Karnataka/ JSW Energy Ltd	U-1 U-2	27.04.09 24.08.09	300 300
8	Jallipa-Kapurdi TPP	Rajasthan/ Raj West Power Ltd (JSW)	U-1	16.10.09	135
9	Budge- Budge-III	WB/ CESC	U-3	29.09.09	250
10	Rosa TPP Ph-I	UP/ Rosa Power supply Co. Ltd. (Reliance Energy)	U-1	10.02.2010	300
Sub Total (C)					4287
Grand Total (A+B+C)					9106

Note: - The definition for unit commissioning has been changed from 14.08.08 to achieving full load on designated fuel instead of synchronization.

THERMAL UNITS COMMISSIONED DURING 2010-11

SI No	Project Name	State/ Imple. Agency	Unit. No	Date of Comm.	Capacity Added (MW)
A	CENTRAL SECTOR				
1	Barsingsar Lignite	Rajasthan/NLC	U-2	25.01.11	125
			U-1	28.06.10	125
2	Indira Gandhi TPP	Harayana/ APCPL	U-1	31.10.10	500
3.	NCP Project St-II,	UP/NTPC	U-6	30.07.10	490
4	Mejia TPS Extn	WB/DVC	U-1	30.09.10	500
			U-2	26.03.11	500
5.	Farakka STPS- III	WB/NTPC	U-6	23.03.11	500
6.	Korba STPP	Chhattisgarh/NTPC	U-7	26.12.10	500
7	Simhadri STPP Extn.	AP/NTPC	U-3	31.03.11	500
	Sub Total(A)				3740
B	STATE SECTOR				
1.	Pragati CCGT-III	Delhi/PPCL	GT-1	24.10.10	250
			GT-2	17.02.11	250
2	Surat Lignite TPP Extn.	Gujarat/GIPCL	U-3	12.04.10	125
			U-4	23.04.10	125
3	Rajiv Gandhi TPS	Harayana/HPGCL	U-2	01.10.10	600
4	Raichur.	Karanataka/KPCL	U-8	26.06.10	250
5..	Chhabra TPS	Rajasthan/RRVUNL	U-2	04.05.10	250
6	Kakatiya TPP	AP/APGENCO	U-1	27.05.10	500
7	RayalseemaTPP St-III	AP/APGENCO	U-5	31.12.10	210
8	Baramura GT	Tripura/TSECL	GT	03.08.10	21
	Sub Total(B)				2581
C	PRIVATE SECTOR				
1	Konaseema CCPP	AP/ Konaseema gas Power Ltd.	ST	30.06.10	165
2.	Lanco Kondapalli Ph-II (ST)	AP/ Lanco Kondapalli	ST	18.07.10	133
3	Rithala CCPP	Delhi/NDPL	GT-1	09.12.10	35.75
			GT-2	04.10.10	35.75
4	Mundra TPP Ph-I(U-3&4)	Gujarat/ Adani Power Ltd	U-3	02.08.10	330
			U-4	20.12.10	330
5	Mundra TPP Ph-II	Gujarat/ Adani Power Ltd	U-1	26.12.10	660
6	JSW Ratnagiri TPP	Maharashtra/ JSW Energy	U-1	24.08.10	300
			U-2	09.12.10	300
7	Wardha Warora	Maharashtra/KSK	U-1	05.06.10	135
			U-2	10.10.10	135

			U-3	21.01.11	135
8	Sterlite TPP	Orissa/ Sterlite Energy Ltd.	U-2(Ist Unit)	14.10.10	600
			U-1	30.12.10	600
9	Jallipa-Kapurdi TPP	Rajasthan/ Raj West Power Ltd.(JSW)	U-2	08.07.10	135
10	Rosa TPP Ph-1	UP/Rosa Power supply Co.Ltd (Reliance)	U-2	28.06.10	300
11	Udupi TPP	Karanataka/UPCL	U-1	23.07.10	600
	Sub Total(c)				4929.5
Grand Total(A+B+C)					11250.5

Note: - The definition for unit commissioning has been changed from 14.08.08 to achieving full load on designated fuel instead of synchronization.

Thermal Units Programmed for Commissioning During 2012-13					As On 30.04.2012	
State	Project Name	Impl Agency	Unit No	Targeted Cap. (MW)	Commd. Cap. (MW)	Actual/ Anticipated Comm. Date
CENTRAL SECTOR						
Chhattisgarh	Sipat -I	NTPC	U-3	660		Jun-12
Haryana	Indira Gandhi TPP	APCPL	U-3	500		Dec-12
Jharkhand	Kodarma TPP	DVC	U-2	500		Dec-12
Maharashtra	Mouda TPP	NTPC	U-1	500	500	19.04.12(A)
MP	Vindhyachal TPP-IV	NTPC	U-11	500		Jul-12
TN	Vallur TPP Ph-I	NTECL	U-2	500		Feb-13
Tripura	Tripura Gas	ONGC	Module-1	363.3		Nov-12
UP	Rihand STPS-III	NTPC	U-5	500		Jun-12
		Total Central Sector		4023.3	500	
STATE SECTOR						
Chhattisgarh	Marwa TPP	CSEB	U-1	500		Feb-13
Delhi	Pragati CCGT - III	PPCL	GT-3	250		Aug-12
Gujarat	Pipavav CCPP	GSECL	Block-2	351		Jan-13
	Ukai TPP Extn	GSECL	U-6	490		Dec-12
MP	Satpura TPP Extn.	MPPGCL	U-10	250		Feb-13
Rajasthan	Ramgarg GT	RRVUNL	GT	110		Jan-13
	Ramgarg GT	RRVUNL	ST-1	50		Feb-13
TN	Mettur TPP Ext	TNEB	U-1	600		Jun-12
	North Chennai Extn.	TNEB	U-2	600		Mar-13
UP	Harduaganj Ext	UPRVUNL	U-9	250		May-12
	Parichha Extn	UPRVUNL	U-5	250		Jun-12
	Parichha Extn	UPRVUNL	U-6	250		Sep-12
		Total -State Sector		3951	0	
PRIVATE SECTOR						
AP	Simhapuri TPP Ph-1	Madhucon Projects Ltd.	U-2	150		Sep-12
	Thamminapatnam TPP-I	Meenakshi Energy Pvt. Ltd.	U-1	150		Aug-12
	Thamminapatnam TPP-I	Meenakshi Energy Pvt. Ltd.	U-2	150		Nov-12
	Kasaipalli TPP	M/s ACB (India)	U-2	135		Jun-12

State	Project Name	Impl Agency	Unit No	Targeted Cap. (MW)	Commd. Cap. (MW)	Actual/ Anticipated Comm. Date
Chhattisgarh	Vandana Vidyut TPP	M/s Vandna Vidyut	U-1	135		Dec-12
	Swastik Korba TPS	ACB	U-1	25		Jun-12
Gujarat	Mundra Ultra Mega TPP	Tata Power Co.	U-2	800		Dec-12
	Salaya TPP	ESSAR	U-2	600		Aug-12
Haryana	Jhajjar TPP (Mahatma Gandhi TPP)	CLP Power India Pvt. Ltd.	U-2	660	660	11.04.12
Jharkhand	Adhunik Power TPP	Adhunik Power Co. Ltd.	U-1	270		Sep-12
	Corporate Power Ltd Ph-I (Mairishi Usha)	M/s Corporate Power Ltd.	U-1	270		Dec-12
Maharashtra	Bela TTP-I	IEPL	U-1	270		Sep-12
	Butibori TPP Ph-II	Vidarbha Industries Power	U-1	300		Aug-12
	EMCO Warora TPP	EMCO Energy Ltd. (GMR)	U-1	300		Nov-12
	Tirora TPP Ph-I	Adani Power Ltd	U-1	660		Aug-12
	Tirora TPP Ph-I	Adani Power Ltd	U-2	660		Nov-12
	Tirora TPP Ph-II	Adani Power Ltd	U-1	660		Feb-13
MP	Bina TPP	Bina Power Ltd.	U-1	250		Sep-12
Orissa	Sterlite TPP	Sterlite Energy Ltd.	U-4	600	600	26.04.12(A)
Rajasthan	Jallipa- Kapurdi TPP	Raj west power Ltd (JSW)	U-5	135		Mar-13
		Total -Private Sector		7180	1260	
		Total for the year 2011-12		15154.3	1760	

Note-The above, based on the details received from various project authorities and other organisations/agencies associated with the project, is for information and non-commercial use only.